

<b>CONTRACTORS QUALITY CONTROL REPORT (QCR)</b> <b>DAILY LOG OF CONSTRUCTION</b>		REPORT NUMBER	Page 1 of 2
		854	
		DATE	
		20 Apr 2021 - Tuesday	
PROJECT		CONTRACT NUMBER	
Durham Meadows Waterline Remedial Design		W912WJ19C0002	
CONTRACTOR		WEATHER	
Ludlow Construction Co., Inc.		Weather Caused No Delay Temperature Min 39 °F Max 72 °F No Precipitation 8 MPH Wind	

**QC NARRATIVES**

**JOB SAFETY**

SAFETY:

Crews arrived at 7:00am, Departed at 3:00-3:30pm

\*SSHO Rob Peddicord:

\*Monitored 1 Ludlow crew at Water Tank; Removed temporary fire hydrant, then began installing pipe on the west side of the Altitude Vault.

\*Laborer flushed mainline on Rt 68 (See QC Daily)

\*SSHO inspected chains and lifting straps on foreman's pickup truck, T-77; no discrepancies noted

**WORK PERFORMED TODAY**

WORK PERFORMED TODAY

Onsite 7:00 AM ; Offsite 3:30 PM

PERSONAL

Superintendent 3

Operators 2

Labors 4

Truck Drivers 1

VISITERS:

SUBCONTRACTORS ON SITE:

WORK COMPLETED;

Billy's Crew:

0087; Water Tank and Access Road.

Remove Fire Hydrant

Excavated water lines for connections

Flushing Line on Rt 68

QA/QC: .

QC Jerry Brandon, Rob Peddicord and QA Kurt Mintel Discussed Water Tank .

Public Relations Coordinator:

**PREP/INITIAL DATES** (Preparatory and initial dates held and advance notice)

Preparatory Inspections held today

**No preparatory inspections held today**

Initial Inspections held today

**No initial inspections held today**

**ACTIVITY START/FINISH**

Activity No	Description

**No activities were started or finished today**

**QC REQUIREMENTS**

Requirement No	Type	Description	Results

**No QC requirements were completed today**

**ISSUED QA/QC DEFICIENCY** (Describe QA and QC Deficiency items issued)

Item No	Location	Description

**No QC Deficiency items were issued today**

<b>CONTRACTORS QUALITY CONTROL REPORT (QCR)</b> <b>DAILY LOG OF CONSTRUCTION</b>		REPORT NUMBER		Page 2 of 2							
		854									
		DATE									
		20 Apr 2021 - Tuesday									
PROJECT Durham Meadows Waterline Remedial Design		CONTRACT NUMBER W912WJ19C0002									
<b>CORRECTED QA/QC DEFICIENCY</b> (Report QC and QA Deficiency items corrected)											
<table style="width: 100%; border-collapse: collapse;"> <tr> <td style="width: 15%; border-bottom: 1px solid black;">Item No</td> <td style="width: 35%; border-bottom: 1px solid black;">Location</td> <td style="width: 50%; border-bottom: 1px solid black;">Description</td> </tr> <tr> <td colspan="3" style="height: 40px;"> </td> </tr> </table>						Item No	Location	Description			
Item No	Location	Description									
<b>No QC Deficiency items were corrected today</b>											
<b>CONTRACTORS ON SITE</b> (Report first and/or last day contractors were on site)											
<table style="width: 100%; border-collapse: collapse;"> <tr> <td style="width: 60%; border-bottom: 1px solid black;">Name</td> <td style="width: 20%; border-bottom: 1px solid black;">First Day</td> <td style="width: 20%; border-bottom: 1px solid black;">Last Day</td> </tr> <tr> <td colspan="3" style="height: 40px;"> </td> </tr> </table>						Name	First Day	Last Day			
Name	First Day	Last Day									
<b>No Contractors had their first or last day on the site</b>											
<b>LABOR HOURS</b>											
Employer		Labor Classification		Number of Employees	Hours Worked						
Ludlow Construction Co., Inc.		TRUCK DRIVER, GROUP 1		1.0	8.0						
Ludlow Construction Co., Inc.		LABORER, GROUP 1		4.0	32.0						
Ludlow Construction Co., Inc.		CIRCULAR SAW OPERATOR		0.0	0.0						
Ludlow Construction Co., Inc.		PROJECT MANAGER		1.0	8.0						
Ludlow Construction Co., Inc.		OPERATOR HEAVY EQUIPMENT 1		2.0	16.0						
Ludlow Construction Co., Inc.		SSHO		1.0	8.0						
Ludlow Construction Co., Inc.		QUALITY CONTROL SYSTEM MGR		1.0	8.0						
Total hrs worked to date:		36,784.5	Hrs worked MTD:	872.0							
			Total:	10.0	80.0						
<b>EQUIPMENT HOURS</b>											
Serial Number		Description		Idle Hours	Operating Hours						
TE-6 Ex		TE-6 Volvo Billie		4.0	4.0						
E-4 0336FCRAB		E-4 Cat 336 Track Hoe Off Site		8.0	0.0						
L-5		Cat 950K L-5 Billie		4.0	4.0						
E-19 Cat		E-19 Cat 314C Trackhoe Billy		4.0	4.0						
T-77 PU		T-77 PU Billy		0.0	8.0						
E-9 Track Hoe		E-9 336 Track Hoe Billy		0.0	8.0						
LB - & Cat		LB-7 Cat 430E Backhoe Billy		6.0	2.0						
T-64		Dump Truck T-64		0.0	8.0						
B-5 Sweeper		B-5 Sweeper Billie		8.0	0.0						
R-4 Roller Billy		Roller Compacter Billy		8.0	0.0						
T-84 PU		T-84 PU Billy		0.0	8.0						
E-8 Pitt		E-8 Ex		6.0	2.0						
L-10 Pitt		L-10 Loader Pitt		6.0	2.0						
Total operating hrs to date:		25,752.5	Idle hrs MTD:	593.0							
			Opr hrs MTD:	519.0							
			Total:	54.0	50.0						
<b>MISHAP REPORTING</b> (Describe mishaps)											
<b>No mishaps reported today</b>											
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.									
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS		DATE						