

<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>		REPORT NUMBER 855	Page 1 of 2
		DATE 21 Apr 2021 - Wednesday	
PROJECT Durham Meadows Waterline Remedial Design		CONTRACT NUMBER W912WJ19C0002	
CONTRACTOR Ludlow Construction Co., Inc.		WEATHER Weather Caused No Delay Temperature Min 36 °F Max 68 °F 3 IN Precipitation 13 MPH Wind	
<b>QC NARRATIVES</b>			
<b>JOB SAFETY</b>			
SAFETY: Crews arrived at 7:00am, Departed at 5:00pm *SSHO Rob Peddicord: *Monitored 1 Ludlow crew at Water Tank; Began installing pipe between Altitude Vault and Water Tank  *Laborer flushed mainline on Rt 68 (See QC Daily)			
<b>WORK PERFORMED TODAY</b>			
WORK PERFORMED TODAY Onsite 7:00 AM ; Offsite 3:30 PM			
PERSONAL Superintendent 3 Operators 2 Labors 4 Truck Drivers 1			
VISITERS: SUBCONTRACTORS ON SITE: WORK COMPLETED; Billy's Crew: 0087; Water Tank and Access Road. Connecting water lines to Water Tank. Flushing Line on Rt 68			
QA/QC: . Staff Meeting Today: QC Jerry Brandon, Rob Peddicord and QA Kurt Mintel Discussed Insulation on Vault. Drawings sheet 107 shows 4" Foam.			
Public Relations Coordinator:			
<b>PREP/INITIAL DATES</b> (Preparatory and initial dates held and advance notice)			
Preparatory Inspections held today <hr/> <b>No preparatory inspections held today</b>			
Initial Inspections held today <hr/> <b>No initial inspections held today</b>			
<b>ACTIVITY START/FINISH</b>			
Activity No          Description <hr/> <b>No activities were started or finished today</b>			
<b>QC REQUIREMENTS</b>			
Requirement No    Type                          Description    Results <hr/> <b>No QC requirements were completed today</b>			
<b>ISSUED QA/QC DEFICIENCY</b> (Describe QA and QC Deficiency items issued)			
Item No                  Location                          Description <hr/> <b>No QC Deficiency items were issued today</b>			
<b>CORRECTED QA/QC DEFICIENCY</b> (Report QC and QA Deficiency items corrected)			
Item No                  Location                          Description <hr/>			

<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>		REPORT NUMBER 855	Page 2 of 2	
		DATE 21 Apr 2021 - Wednesday		
PROJECT Durham Meadows Waterline Remedial Design		CONTRACT NUMBER W912WJ19C0002		
<b>No QC Deficiency items were corrected today</b>				
<b>CONTRACTORS ON SITE</b> (Report first and/or last day contractors were on site)				
Name		First Day	Last Day	
<b>No Contractors had their first or last day on the site</b>				
<b>LABOR HOURS</b>				
Employer	Labor Classification		Number of Employees	Hours Worked
Ludlow Construction Co., Inc.	TRUCK DRIVER, GROUP 1		1.0	8.0
Ludlow Construction Co., Inc.	LABORER, GROUP 1		4.0	32.0
Ludlow Construction Co., Inc.	CIRCULAR SAW OPERATOR		0.0	0.0
Ludlow Construction Co., Inc.	PROJECT MANAGER		1.0	8.0
Ludlow Construction Co., Inc.	OPERATOR HEAVY EQUIPMENT 1		2.0	16.0
Ludlow Construction Co., Inc.	SSHO		1.0	8.0
Ludlow Construction Co., Inc.	QUALITY CONTROL SYSTEM MGR		1.0	8.0
Total hrs worked to date: 36,864.5		Hrs worked MTD: 952.0	Total: 10.0	80.0
<b>EQUIPMENT HOURS</b>				
Serial Number	Description		Idle Hours	Operating Hours
TE-6 Ex	TE-6 Volvo	Billie	0.0	8.0
E-4 0336FCRAB	E-4 Cat 336 Track Hoe	Off Site	8.0	0.0
L-5	Cat 950K L-5	Billie	0.0	8.0
E-19 Cat	E-19 Cat 314C Trackhoe	Billy	8.0	0.0
T-77 PU	T-77 PU	Billy	0.0	8.0
E-9 Track Hoe	E-9 336 Track Hoe	Billy	0.0	8.0
LB - & Cat	LB-7 Cat 430E Backhoe	Billy	0.0	8.0
T-64	Dump Truck T-64		0.0	8.0
B-5 Sweeper	B-5 Sweeper	Billie	8.0	0.0
R-4 Roller Billy	Roller Compacter	Billy	8.0	0.0
T-84 PU	T-84 PU	Billy	0.0	8.0
E-8 Pitt	E-8 Ex		6.0	2.0
L-10 Pitt	L-10 Loader	Pitt	6.0	2.0
Total operating hrs to date: 25,812.5		Idle hrs MTD: 637.0	Opr hrs MTD: 579.0	Total: 44.0 60.0
<b>MISHAP REPORTING</b> (Describe mishaps)				
<b>No mishaps reported today</b>				
CONTRACTOR CERTIFICATION		<b>On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.</b>		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	