

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 856	Page 1 of 2				
		DATE 22 Apr 2021 - Thursday					
PROJECT Durham Meadows Waterline Remedial Design		CONTRACT NUMBER W912WJ19C0002					
CONTRACTOR Ludlow Construction Co., Inc.		WEATHER Weather Caused No Delay Temperature Min 32 °F Max 48 °F 0.13 IN Precipitation 17 MPH Wind					
QC NARRATIVES							
JOB SAFETY SAFETY: Crews arrived at 7:00am, Departed at 3:00-3:30pm *SSHO Rob Peddicord: *Monitored 1 Ludlow crew at Water Tank; Continued installing pipe between AV and WaterTank *Laborer continued flushing Mainline, now at Maple Ave							
WORK PERFORMED TODAY WORK PERFORMED TODAY Onsite 7:00 AM ; Offsite 3:30 PM PERSONAL Superintendent 3 Operators 2 Labors 4 Truck Drivers 1 VISITERS: SUBCONTRACTORS ON SITE: WORK COMPLETED; Billy's Crew: 0087; Water Tank and Access Road. Connecting water lines to Water Tank. Flushing Line on Rt 68 QA/QC: . Staff Meeting Today: QC Jerry Brandon, Rob Peddicord and QA Kurt Mintel Discussed Insulation on Vault. Drawings sheet 107 shows 4" Foam. Public Relations Coordinator:							
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)							
Preparatory Inspections held today <hr/> No preparatory inspections held today							
Initial Inspections held today <hr/> No initial inspections held today							
ACTIVITY START/FINISH							
<table border="0" style="width: 100%;"> <tr> <td style="width: 10%;">Activity No</td> <td style="width: 80%;">Description</td> <td style="width: 10%;"></td> </tr> </table> <hr/> No activities were started or finished today				Activity No	Description		
Activity No	Description						
QC REQUIREMENTS							
<table border="0" style="width: 100%;"> <tr> <td style="width: 20%;">Requirement No</td> <td style="width: 10%;">Type</td> <td style="width: 50%;">Description</td> <td style="width: 20%;">Results</td> </tr> </table> <hr/> No QC requirements were completed today				Requirement No	Type	Description	Results
Requirement No	Type	Description	Results				
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)							
<table border="0" style="width: 100%;"> <tr> <td style="width: 10%;">Item No</td> <td style="width: 30%;">Location</td> <td style="width: 60%;">Description</td> </tr> </table> <hr/> No QC Deficiency items were issued today				Item No	Location	Description	
Item No	Location	Description					
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)							
<table border="0" style="width: 100%;"> <tr> <td style="width: 10%;">Item No</td> <td style="width: 30%;">Location</td> <td style="width: 60%;">Description</td> </tr> </table> <hr/>				Item No	Location	Description	
Item No	Location	Description					

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 856	Page 2 of 2	
		DATE 22 Apr 2021 - Thursday		
PROJECT Durham Meadows Waterline Remedial Design		CONTRACT NUMBER W912WJ19C0002		
No QC Deficiency items were corrected today				
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)				
Name		First Day	Last Day	
No Contractors had their first or last day on the site				
LABOR HOURS				
Employer	Labor Classification		Number of Employees	Hours Worked
Ludlow Construction Co., Inc.	CIRCULAR SAW OPERATOR		0.0	0.0
Ludlow Construction Co., Inc.	PROJECT MANAGER		1.0	8.0
Ludlow Construction Co., Inc.	OPERATOR HEAVY EQUIPMENT 1		2.0	16.0
Ludlow Construction Co., Inc.	SSHO		1.0	8.0
Ludlow Construction Co., Inc.	QUALITY CONTROL SYSTEM MGR		1.0	8.0
Ludlow Construction Co., Inc.	LABORER, GROUP 1		4.0	32.0
Ludlow Construction Co., Inc.	TRUCK DRIVER, GROUP 1		1.0	8.0
Total hrs worked to date: 36,944.5		Hrs worked MTD: 1,032.0	Total: 10.0	80.0
EQUIPMENT HOURS				
Serial Number	Description		Idle Hours	Operating Hours
TE-6 Ex	TE-6 Volvo	Billie	0.0	8.0
E-4 0336FCRAB	E-4 Cat 336 Track Hoe	Off Site	8.0	0.0
L-5	Cat 950K L-5	Billie	0.0	8.0
E-19 Cat	E-19 Cat 314C Trackhoe	Billy	8.0	0.0
T-77 PU	T-77 PU	Billy	0.0	8.0
E-9 Track Hoe	E-9 336 Track Hoe	Billy	0.0	8.0
LB - & Cat	LB-7 Cat 430E Backhoe	Billy	0.0	8.0
T-64	Dump Truck T-64		0.0	8.0
R-4 Roller Billy	Roller Compacter	Billy	8.0	0.0
T-84 PU	T-84 PU	Billy	0.0	8.0
E-8 Pitt	E-8 Ex		6.0	2.0
L-10 Pitt	L-10 Loader	Pitt	6.0	2.0
Total operating hrs to date: 25,872.5		Idle hrs MTD: 673.0	Opr hrs MTD: 639.0	Total: 36.0 60.0
MISHAP REPORTING (Describe mishaps)				
No mishaps reported today				
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	