

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 862	Page 1 of 2								
		DATE 28 Apr 2021 - Wednesday									
PROJECT Durham Meadows Waterline Remedial Design		CONTRACT NUMBER W912WJ19C0002									
CONTRACTOR Ludlow Construction Co., Inc.		WEATHER Weather Caused No Delay Temperature Min 48 °F Max 76 °F 0.03 IN Precipitation 4 MPH Wind									
QC NARRATIVES											
JOB SAFETY											
SAFETY: Crews arrived at 7:00am, Departed at 3:00-3:30pm *SSHO Rob Peddicord: *Monitored 1 Ludlow crew at Booster Tank; Continued footings installation, placed geofabric and stone, began erecting concrete forms *1 Laborer flushing mainline on Pickett Lane											
WORK PERFORMED TODAY											
WORK PERFORMED TODAY Onsite 7:00 AM ; Offsite 3:30 PM											
PERSONAL Superintendent 3 Operators 2 Labors 4 Truck Drivers 1 VISITERS:0 SUBCONTRACTORS: WORK COMPLETED; Billy's Crew: 0088: Booster Station: work done at booster station installed east side 16 inch sleeve under footing fine grade and compact 3 inches of gravel formed and squared footing.											
QA/QC: . Staff Meeting; QC Jerry Brandon, Rob Peddicord and QA Kurt Mintel Discussed Compaction and Concrete Pour.											
Public Liaison:											
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)											
Preparatory Inspections held today _____ No preparatory inspections held today											
Initial Inspections held today _____ No initial inspections held today											
ACTIVITY START/FINISH											
Activity No Description _____ No activities were started or finished today											
QC REQUIREMENTS											
<table style="width:100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Requirement No</th> <th style="text-align: left;">Type</th> <th style="text-align: left;">Description</th> <th style="text-align: left;">Results</th> </tr> </thead> <tbody> <tr> <td colspan="4">No QC requirements were completed today</td> </tr> </tbody> </table>				Requirement No	Type	Description	Results	No QC requirements were completed today			
Requirement No	Type	Description	Results								
No QC requirements were completed today											
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)											
<table style="width:100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Item No</th> <th style="text-align: left;">Location</th> <th style="text-align: left;">Description</th> </tr> </thead> <tbody> <tr> <td colspan="3">No QC Deficiency items were issued today</td> </tr> </tbody> </table>				Item No	Location	Description	No QC Deficiency items were issued today				
Item No	Location	Description									
No QC Deficiency items were issued today											
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)											
<table style="width:100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Item No</th> <th style="text-align: left;">Location</th> <th style="text-align: left;">Description</th> </tr> </thead> <tbody> </tbody> </table>				Item No	Location	Description					
Item No	Location	Description									

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 862	Page 2 of 2	
		DATE 28 Apr 2021 - Wednesday		
PROJECT Durham Meadows Waterline Remedial Design		CONTRACT NUMBER W912WJ19C0002		
No QC Deficiency items were corrected today				
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)				
Name		First Day	Last Day	
No Contractors had their first or last day on the site				
LABOR HOURS				
Employer	Labor Classification		Number of Employees	Hours Worked
Ludlow Construction Co., Inc.	TRUCK DRIVER, GROUP 1		1.0	8.0
Ludlow Construction Co., Inc.	LABORER, GROUP 1		4.0	32.0
Ludlow Construction Co., Inc.	CIRCULAR SAW OPERATOR		0.0	0.0
Ludlow Construction Co., Inc.	PROJECT MANAGER		1.0	8.0
Ludlow Construction Co., Inc.	OPERATOR HEAVY EQUIPMENT 1		2.0	16.0
Ludlow Construction Co., Inc.	SSHO		1.0	8.0
Ludlow Construction Co., Inc.	QUALITY CONTROL SYSTEM MGR		1.0	8.0
Total hrs worked to date: 37,264.5		Hrs worked MTD: 1,352.0	Total: 10.0	80.0
EQUIPMENT HOURS				
Serial Number	Description		Idle Hours	Operating Hours
TE-6 Ex	TE-6 Volvo	Off Site	0.0	0.0
E-4 0336FCRAB	E-4 Cat 336 Track Hoe	Off Site	8.0	0.0
L-5	Cat 950K L-5	Billy	0.0	8.0
E-19 Cat	E-19 Cat 314C Trackhoe	Billy	0.0	8.0
T-77 PU	T-77 PU	Billy	0.0	8.0
T-27 Dump	T-27 Dump	Billy	0.0	8.0
E-9 Track Hoe	E-9 336 Track Hoe	Billy	8.0	0.0
LB - & Cat	LB-7 Cat 430E Backhoe	Billy	6.0	2.0
T-64	Dump Truck T-64		0.0	8.0
R-4 Roller Billy	Roller Compacter	Billy	6.0	2.0
TE 15 Excavator	TE-15 Track Hoe	Billy	0.0	8.0
T-84 PU	T-84 PU	Billy	0.0	8.0
E-8 Pitt	E-8 Ex		6.0	2.0
L-10 Pitt	L-10 Loader	Pitt	6.0	2.0
Total operating hrs to date: 26,119.5		Idle hrs MTD: 850.0	Opr hrs MTD: 886.0	Total: 40.0 64.0
MISHAP REPORTING (Describe mishaps)				
No mishaps reported today				
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	