

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 863	Page 1 of 2
		DATE 29 Apr 2021 - Thursday	
PROJECT Durham Meadows Waterline Remedial Design		CONTRACT NUMBER W912WJ19C0002	
CONTRACTOR Ludlow Construction Co., Inc.		WEATHER Weather Caused No Delay Temperature Min 54 °F Max 65 °F No Precipitation 7 MPH Wind	
QC NARRATIVES			
JOB SAFETY			
SAFETY: Crews arrived at 7:00am, Departed at 3:00-3:30pm *SSHO Rob Peddicord: *Monitored 1 Ludlow crew at Booster Tank; Continued footings installation; continued erecting forms and assembling rebar *Laborer flushing mainline, collected samples *Weekly Progress Meeting *Inspected Truck T-77 Equipment			
WORK PERFORMED TODAY			
WORK PERFORMED TODAY Onsite 7:00 AM ; Offsite 3:30 PM			
PERSONAL Superintendent 3 Operators 2 Labors 4 Truck Drivers 1 VISITERS:0 SUBCONTRACTORS: WORK COMPLETED; Billy's Crew: 0088: Booster Station: work done at booster station installed east side 16 inch sleeve under footing fine grade and compact 3 inches of gravel formed and squared footing.			
QA/QC: . Staff Meeting; QC Jerry Brandon, Rob Peddicord and QA Kurt Mintel Discussed Compaction and Concrete Pour.			
Public Liaison:			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)			
Preparatory Inspections held today <hr/> No preparatory inspections held today			
Initial Inspections held today <hr/> No initial inspections held today			
ACTIVITY START/FINISH			
Activity No Description <hr/> No activities were started or finished today			
QC REQUIREMENTS			
Requirement No Type Description Results <hr/> No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)			
Item No Location Description <hr/>			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 863	Page 2 of 2
		DATE 29 Apr 2021 - Thursday	
PROJECT Durham Meadows Waterline Remedial Design		CONTRACT NUMBER W912WJ19C0002	
No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)			
Item No	Location	Description	
No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)			
Name	First Day	Last Day	
No Contractors had their first or last day on the site			
LABOR HOURS			
Employer	Labor Classification	Number of Employees	Hours Worked
Ludlow Construction Co., Inc.	TRUCK DRIVER, GROUP 1	1.0	8.0
Ludlow Construction Co., Inc.	LABORER, GROUP 1	4.0	32.0
Ludlow Construction Co., Inc.	CIRCULAR SAW OPERATOR	0.0	0.0
Ludlow Construction Co., Inc.	PROJECT MANAGER	1.0	8.0
Ludlow Construction Co., Inc.	OPERATOR HEAVY EQUIPMENT 1	2.0	16.0
Ludlow Construction Co., Inc.	SSHO	1.0	8.0
Ludlow Construction Co., Inc.	QUALITY CONTROL SYSTEM MGR	1.0	8.0
Total hrs worked to date:	37,344.5	Hrs worked MTD:	1,432.0
		Total:	10.0
			80.0
EQUIPMENT HOURS			
Serial Number	Description	Idle Hours	Operating Hours
TE-6 Ex	TE-6 Volvo Off Site	0.0	0.0
E-4 0336FCRAB	E-4 Cat 336 Track Hoe Off Site	8.0	0.0
L-5	Cat 950K L-5 Billie	0.0	8.0
E-19 Cat	E-19 Cat 314C Trackhoe Billy	0.0	8.0
T-77 PU	T-77 PU Billy	0.0	8.0
T-27 Dump	T-27 Dump Billy	0.0	8.0
E-9 Track Hoe	E-9 336 Track Hoe Billy	8.0	0.0
LB - & Cat	LB-7 Cat 430E Backhoe Billy	6.0	2.0
T-64	Dump Truck T-64	0.0	8.0
R-4 Roller Billy	Roller Compacter Billy	6.0	2.0
TE 15 Excavator	TE-15 Track Hoe Billy	0.0	8.0
T-84 PU	T-84 PU Billy	0.0	8.0
E-8 Pitt	E-8 Ex	6.0	2.0
L-10 Pitt	L-10 Loader Pitt	6.0	2.0
Total operating hrs to date:	26,183.5	Idle hrs MTD:	890.0
		Opr hrs MTD:	950.0
		Total:	40.0
			64.0
MISHAP REPORTING (Describe mishaps)			
No mishaps reported today			
CONTRACTOR CERTIFICATION			
On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE