

<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>	REPORT NUMBER 869	Page 1 of 2
	DATE 05 May 2021 - Wednesday	

PROJECT Durham Meadows Waterline Remedial Design	CONTRACT NUMBER W912WJ19C0002
---	----------------------------------

CONTRACTOR Ludlow Construction Co., Inc.	WEATHER Weather Caused No Delay Temperature Min 67 °F Max 84 °F 0.15 IN Precipitation 18 MPH Wind
---	--

**QC NARRATIVES**

**JOB SAFETY**

SAFETY:  
Crews arrived at 7:00am, Departed at 3:00-3:30pm  
\*SSHO Rob Peddicord:  
\*Monitored Ludlow crew at Booster Station; dismantled footing forms, began assembling rebar for footing wall

\*SSHO inspected silt fencing at Water Tank and Booster station; some maintenance needed

**WORK PERFORMED TODAY**

WORK PERFORMED TODAY  
Onsite 7:00 AM ; Offsite 3:30 PM

PERSONAL  
Superintendent 3  
Operators 2  
Labors 3  
Truck Drivers 1  
VISITERS:0  
SUBCONTRACTORS: 0  
WORK COMPLETED;  
Billy's Crew: At Booster Station, strip footing forms and tie foundation rebar. Install foundation forms  
PARTS:

0088: Booster Station:

QA/QC:

**PREP/INITIAL DATES** (Preparatory and initial dates held and advance notice)

Preparatory Inspections held today \_\_\_\_\_  
**No preparatory inspections held today**

Initial Inspections held today \_\_\_\_\_  
**No initial inspections held today**

**ACTIVITY START/FINISH**

Activity No          Description \_\_\_\_\_

**No activities were started or finished today**

**QC REQUIREMENTS**

Requirement No	Type	Description	Results
<b>No QC requirements were completed today</b>			

**ISSUED QA/QC DEFICIENCY** (Describe QA and QC Deficiency items issued)

Item No	Location	Description
<b>No QC Deficiency items were issued today</b>		

**CORRECTED QA/QC DEFICIENCY** (Report QC and QA Deficiency items corrected)

Item No	Location	Description

<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>		REPORT NUMBER 869	Page 2 of 2	
		DATE 05 May 2021 - Wednesday		
PROJECT Durham Meadows Waterline Remedial Design		CONTRACT NUMBER W912WJ19C0002		
<b>No QC Deficiency items were corrected today</b>				
<b>CONTRACTORS ON SITE</b> (Report first and/or last day contractors were on site)				
Name _____		First Day _____	Last Day _____	
<b>No Contractors had their first or last day on the site</b>				
<b>LABOR HOURS</b>				
Employer	Labor Classification		Number of Employees	Hours Worked
Ludlow Construction Co., Inc.	CEMENT HANDLER		0.0	0.0
Ludlow Construction Co., Inc.	TRUCK DRIVER, GROUP 1		1.0	8.0
Ludlow Construction Co., Inc.	LABORER, GROUP 1		3.0	24.0
Ludlow Construction Co., Inc.	CIRCULAR SAW OPERATOR		0.0	0.0
Ludlow Construction Co., Inc.	PROJECT MANAGER		1.0	8.0
Ludlow Construction Co., Inc.	OPERATOR HEAVY EQUIPMENT 1		2.0	16.0
Ludlow Construction Co., Inc.	SSHO		1.0	8.0
Ludlow Construction Co., Inc.	QUALITY CONTROL SYSTEM MGR		1.0	8.0
Total hrs worked to date: 37,644.5		Hrs worked MTD: 216.0	Total: 9.0	72.0
<b>EQUIPMENT HOURS</b>				
Serial Number	Description		Idle Hours	Operating Hours
TE-6 Ex	TE-6 Volvo Off Site		0.0	0.0
E-4 0336FCRAB	E-4 Cat 336 Track Hoe Off Site		8.0	0.0
L-5	Cat 950K L-5 Billie		0.0	8.0
E-19 Cat	E-19 Cat 314C Trackhoe Billy		0.0	8.0
T-77 PU	T-77 PU Billy		0.0	8.0
T-27 Dump	T-27 Dump Billy		0.0	8.0
E-9 Track Hoe	E-9 336 Track Hoe Billy		8.0	0.0
LB - & Cat	LB-7 Cat 430E Backhoe Billy		6.0	2.0
T-64	Dump Truck T-64		0.0	8.0
R-4 Roller Billy	Roller Compacter Billy		6.0	2.0
TE 15 Excavator	TE-15 Track Hoe Billy		0.0	8.0
T-84 PU	T-84 PU Billy		0.0	8.0
E-8 Pitt	E-8 Ex		6.0	2.0
L-10 Pitt	L-10 Loader Pitt		6.0	2.0
Total operating hrs to date: 26,439.5		Idle hrs MTD: 120.0	Opr hrs MTD: 192.0	Total: 40.0 64.0
<b>MISHAP REPORTING</b> (Describe mishaps)				
<b>No mishaps reported today</b>				
CONTRACTOR CERTIFICATION		<b>On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.</b>		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	