

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 874	Page 1 of 2
	DATE 10 May 2021 - Monday	

PROJECT Durham Meadows Waterline Remedial Design	CONTRACT NUMBER W912WJ19C0002
---	----------------------------------

CONTRACTOR Ludlow Construction Co., Inc.	WEATHER Weather Caused No Delay Temperature Min 53 °F Max 78 °F No Precipitation 13 MPH Wind
---	---

QC NARRATIVES

JOB SAFETY

SAFETY:
Crews arrived at 7:00am, Departed at 3:00-3:30pm
*SSHO Rob Peddicord monitored safety and environmental protocols:
*Ludlow crew poured approx 11cy of concrete at the Booster Station, for the footing walls

*Weekly Safety Meeting: Emergency Preparedness
*SSHO received and filed site paperwork for AHAs, Daily Equipment Insp, and Covid Self-Cert
*SSHO orientated 3 United Concrete persons to site; received and filed paperwork for Site-Covid Orientation Acknowledgement, and Emergency Contact info
*SSHO began monthly checks on site vehicles and equipment for Fire Extinguishers, First Aid Kits, and Eye Wash Bottles

WORK PERFORMED TODAY

WORK PERFORMED TODAY
Onsite 7:00 AM ; Offsite 3:30 PM

PERSONAL
Superintendent 3
Operators 2
Labors 3
Truck Drivers 1
VISITERS:0
SUBCONTRACTORS: 0
WORK COMPLETED;
Concrete was poured this date at the booster station. Test were performed for slump and air and passed.
Pictures were taken of the test results this date and are attached to this report.
SWPP made today for the weekend rain events. This is attached to this report.
Peep at dove on foundation. pour and finish foundation. covered with burlap and wet down. layout of watering in work clean p of office areas.

Also included with this report is the transmittal from United Concrete. After verification they are following the specs included. As seen on drawing number M-108.

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)

Preparatory Inspections held today _____
No preparatory inspections held today

Initial Inspections held today _____
No initial inspections held today

ACTIVITY START/FINISH

Activity No	Description
No activities were started or finished today	

QC REQUIREMENTS

Requirement No	Type	Description	Results
No QC requirements were completed today			

ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)

Item No	Location	Description
No QC Deficiency items were issued today		

CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)

Item No	Location	Description
---------	----------	-------------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 874	Page 2 of 2	
		DATE 10 May 2021 - Monday		
PROJECT Durham Meadows Waterline Remedial Design		CONTRACT NUMBER W912WJ19C0002		
No QC Deficiency items were corrected today				
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)				
Name		First Day	Last Day	
No Contractors had their first or last day on the site				
LABOR HOURS				
Employer	Labor Classification		Number of Employees	Hours Worked
Ludlow Construction Co., Inc.	CEMENT HANDLER		4.0	0.0
Ludlow Construction Co., Inc.	TRUCK DRIVER, GROUP 1		1.0	8.0
Ludlow Construction Co., Inc.	LABORER, GROUP 1		3.0	24.0
Ludlow Construction Co., Inc.	CIRCULAR SAW OPERATOR		0.0	0.0
Ludlow Construction Co., Inc.	PROJECT MANAGER		1.0	8.0
Ludlow Construction Co., Inc.	OPERATOR HEAVY EQUIPMENT 1		2.0	16.0
Ludlow Construction Co., Inc.	SSHO		1.0	8.0
Ludlow Construction Co., Inc.	QUALITY CONTROL SYSTEM MGR		1.0	8.0
Total hrs worked to date:	37,860.5	Hrs worked MTD:	432.0	Total: 13.0 72.0
EQUIPMENT HOURS				
Serial Number	Description		Idle Hours	Operating Hours
TE-6 Ex	TE-6 Volvo	Off Site	0.0	0.0
E-4 0336FCRAB	E-4 Cat 336 Track Hoe	Off Site	8.0	0.0
L-5	Cat 950K L-5	Billy	0.0	8.0
E-19 Cat	E-19 Cat 314C Trackhoe	Billy	0.0	8.0
T-77 PU	T-77 PU	Billy	0.0	8.0
T-27 Dump	T-27 Dump	Billy	0.0	8.0
E-9 Track Hoe	E-9 336 Track Hoe	Billy	8.0	0.0
LB - & Cat	LB-7 Cat 430E Backhoe	Billy	6.0	2.0
T-64	Dump Truck T-64		0.0	8.0
R-4 Roller Billy	Roller Compacter	Billy	6.0	2.0
TE 15 Excavator	TE-15 Track Hoe	Billy	0.0	8.0
T-84 PU	T-84 PU	Billy	0.0	8.0
T-86	T-86 Dump Truck	Billy	0.0	0.0
E-8 Pitt	E-8 Ex		6.0	2.0
L-10 Pitt	L-10 Loader	Pitt	6.0	2.0
Total operating hrs to date:	26,631.5	Idle hrs MTD:	240.0	Opr hrs MTD: 384.0 Total: 40.0 64.0
MISHAP REPORTING (Describe mishaps)				
No mishaps reported today				
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.				
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	