

<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>	REPORT NUMBER 877	Page 1 of 2
	DATE 13 May 2021 - Thursday	

PROJECT Durham Meadows Waterline Remedial Design	CONTRACT NUMBER W912WJ19C0002
---	----------------------------------

CONTRACTOR Ludlow Construction Co., Inc.	WEATHER Weather Caused No Delay Temperature Min 46 °F Max 66 °F No Precipitation 12 MPH Wind
---	---

**QC NARRATIVES**

**JOB SAFETY**

SAFETY:  
Crews arrived at 7:00am, Departed at 3:00-3:30pm  
\*SSHO Rob Peddicord monitored safety and environmental protocols:  
\*Ludlow crew installed additional pipe outside the Booster Station. filled honeycomb voids in footing wall surface with mortar, and placed foam board insulation on exterior wall surface.  
\*Trench Safety: Trench benched back, ladders in place.  
\*Traffic Safety: Warning signs placed ahead of work zone; cones placed along road shoulder at work zone.  
\*General Safety: Proper PPE being worn, tool guards in place, (See attached SSHO Daily Report)

NOTE: Civilians were encountered walking about the Water Tank area, during work hours, while no work was occurring there. Persons were informed the area was a work zone, and they departed. As a result, the temporary fencing will be kept locked at all times if no work is occurring. Also, additional cones and DO NOT ENTER sign to be added at the entrance road to the work zone.

**WORK PERFORMED TODAY**

WORK PERFORMED TODAY  
Onsite 7:00 AM ; Offsite 3:30 PM

PERSONAL  
Superintendent 3  
Operators 2  
Labors 4  
Truck Drivers 1  
VISITERS:0  
SUBCONTRACTORS: 0  
WORK COMPLETED; Weekly progress meeting held this date. See attached sheet for the meeting..k d  
Work done at booster station this date. station 701+28 to 700+86 42'  
PI #0088 booster station lump sum  
grout foundation start grout north wall end west wall  
installed 8" vetting on west side of stations 8x8'tall foam 90degree

**PREP/INITIAL DATES** (Preparatory and initial dates held and advance notice)

Preparatory Inspections held today \_\_\_\_\_  
**No preparatory inspections held today**

Initial Inspections held today \_\_\_\_\_  
**No initial inspections held today**

**ACTIVITY START/FINISH**

Activity No	Description
<b>No activities were started or finished today</b>	

**QC REQUIREMENTS**

Requirement No	Type	Description	Results
<b>No QC requirements were completed today</b>			

**ISSUED QA/QC DEFICIENCY** (Describe QA and QC Deficiency items issued)

Item No	Location	Description
<b>No QC Deficiency items were issued today</b>		

**CORRECTED QA/QC DEFICIENCY** (Report QC and QA Deficiency items corrected)

Item No	Location	Description
---------	----------	-------------

<b>CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</b>		REPORT NUMBER 877	Page 2 of 2	
		DATE 13 May 2021 - Thursday		
PROJECT Durham Meadows Waterline Remedial Design		CONTRACT NUMBER W912WJ19C0002		
<b>No QC Deficiency items were corrected today</b>				
<b>CONTRACTORS ON SITE</b> (Report first and/or last day contractors were on site)				
Name _____		First Day _____	Last Day _____	
<b>No Contractors had their first or last day on the site</b>				
<b>LABOR HOURS</b>				
Employer	Labor Classification		Number of Employees	Hours Worked
Ludlow Construction Co., Inc.	CEMENT HANDLER		0.0	0.0
Ludlow Construction Co., Inc.	TRUCK DRIVER, GROUP 1		1.0	8.0
Ludlow Construction Co., Inc.	LABORER, GROUP 1		4.0	48.0
Ludlow Construction Co., Inc.	CIRCULAR SAW OPERATOR		0.0	0.0
Ludlow Construction Co., Inc.	PROJECT MANAGER		1.0	8.0
Ludlow Construction Co., Inc.	OPERATOR HEAVY EQUIPMENT 1		2.0	16.0
Ludlow Construction Co., Inc.	SSHO		1.0	8.0
Ludlow Construction Co., Inc.	QUALITY CONTROL SYSTEM MGR		1.0	8.0
Total hrs worked to date: 38,100.5		Hrs worked MTD: 672.0	Total: 10.0	96.0
<b>EQUIPMENT HOURS</b>				
Serial Number	Description		Idle Hours	Operating Hours
TE-6 Ex	TE-6 Volvo Off Site		0.0	0.0
E-4 0336FCRAB	E-4 Cat 336 Track Hoe Off Site		8.0	0.0
L-5	Cat 950K L-5 Billie		0.0	8.0
E-19 Cat	E-19 Cat 314C Trackhoe Billy		0.0	8.0
T-77 PU	T-77 PU Billy		0.0	8.0
T-27 Dump	T-27 Dump Billy		0.0	8.0
E-9 Track Hoe	E-9 336 Track Hoe Billy		8.0	0.0
LB - & Cat	LB-7 Cat 430E Backhoe Billy		6.0	2.0
T-64	Dump Truck T-64		0.0	8.0
R-4 Roller Billy	Roller Compacter Billy		6.0	2.0
TE 15 Excavator	TE-15 Track Hoe Billy		0.0	8.0
T-84 PU	T-84 PU Billy		0.0	8.0
T-86	T-86 Dump Truck Billy		0.0	8.0
E-8 Pitt	E-8 Ex		6.0	2.0
L-10 Pitt	L-10 Loader Pitt		6.0	2.0
Total operating hrs to date: 26,831.5		Idle hrs MTD: 368.0	Opr hrs MTD: 584.0	Total: 40.0 72.0
<b>MISHAP REPORTING</b> (Describe mishaps)				
<b>No mishaps reported today</b>				
CONTRACTOR CERTIFICATION <b>On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.</b>				
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	