

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 881	Page 1 of 2
	DATE 17 May 2021 - Monday	

PROJECT Durham Meadows Waterline Remedial Design	CONTRACT NUMBER W912WJ19C0002
---	----------------------------------

CONTRACTOR Ludlow Construction Co., Inc.	WEATHER Weather Caused No Delay Temperature Min 57 °F Max 67 °F 0.06 IN Precipitation 5 MPH Wind
---	---

QC NARRATIVES

JOB SAFETY

SAFETY:
Crews arrived at 7:00am, Departed at 3:00-3:30pm
*SSHO Rob Peddicord monitored safety and environmental protocols:
*Ludlow crew continued working on pipe outside the Booster Station. Began grading the area in prep for crane placing the Station later this week.
*Traffic Safety: Warning signs placed ahead of work zone; cones placed along road shoulder at work zone.
*General Safety: Proper PPE being worn, tool guards in place, (See attached SSHO Daily Report)

WORK PERFORMED TODAY

WORK PERFORMED TODAY
Onsite 7:00 AM ; Offsite 3:30 PM

PERSONAL
Superintendent 3
Operators 2
Labors 4
Truck Drivers 1
VISITERS:4
SUBCONTRACTORS: 0

WORK COMPLETED; A&R was on site this date to inspect doing work to the PRK. Nothing was accomplished due to bills needing payment first. They want to run the line opposite side of the traffic so basically on the inside of to power pole now. This will work well. e have another visitor from Ludlow construction to do pressure tests this date. United concrete was on site today to see what was needed before work starts.
PW0077 booster station work done at booster station is lump sum. installed 6"- 2"conduits.instaled8"-1" conduit.
adjusted outlet 8" vertical pep. adjusted inlet vertical pipe .note: had to relocate from 900 - 45 degree at station 901+28.

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)

Preparatory Inspections held today _____
No preparatory inspections held today

Initial Inspections held today _____
No initial inspections held today

ACTIVITY START/FINISH

Activity No	Description

No activities were started or finished today

QC REQUIREMENTS

Requirement No	Type	Description	Results

No QC requirements were completed today

ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)

Item No	Location	Description

No QC Deficiency items were issued today

CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)

Item No	Location	Description

No QC Deficiency items were corrected today

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 881	Page 2 of 2	
		DATE 17 May 2021 - Monday		
PROJECT Durham Meadows Waterline Remedial Design		CONTRACT NUMBER W912WJ19C0002		
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)				
Name		First Day	Last Day	
No Contractors had their first or last day on the site				
LABOR HOURS				
Employer	Labor Classification		Number of Employees	Hours Worked
Ludlow Construction Co., Inc.	CEMENT HANDLER		0.0	0.0
Ludlow Construction Co., Inc.	TRUCK DRIVER, GROUP 1		1.0	8.0
Ludlow Construction Co., Inc.	LABORER, GROUP 1		4.0	48.0
Ludlow Construction Co., Inc.	CIRCULAR SAW OPERATOR		0.0	0.0
Ludlow Construction Co., Inc.	PROJECT MANAGER		1.0	8.0
Ludlow Construction Co., Inc.	OPERATOR HEAVY EQUIPMENT 1		2.0	16.0
Ludlow Construction Co., Inc.	SSHO		1.0	8.0
Ludlow Construction Co., Inc.	QUALITY CONTROL SYSTEM MGR		1.0	8.0
Ludlow Construction Co., Inc.	PIPE FITTER SUPERVISOR		1.0	8.0
United Concrete	CONCRETE-PAVING SUPERVISOR		1.0	5.0
A&J Construction	ELECTRICIAN - JOURNEYMAN		2.0	16.0
Total hrs worked to date: 38,321.5		Hrs worked MTD: 893.0	Total: 14.0	125.0
EQUIPMENT HOURS				
Serial Number	Description		Idle Hours	Operating Hours
TE-6 Ex	TE-6 Volvo Off Site		0.0	0.0
E-4 0336FCRAB	E-4 Cat 336 Track Hoe Off Site		8.0	0.0
L-5	Cat 950K L-5 Billie		0.0	8.0
E-19 Cat	E-19 Cat 314C Trackhoe Billy		0.0	8.0
T-77 PU	T-77 PU Billy		0.0	8.0
T-27 Dump	T-27 Dump Billy		0.0	8.0
E-9 Track Hoe	E-9 336 Track Hoe Billy		8.0	0.0
LB - & Cat	LB-7 Cat 430E Backhoe Billy		6.0	2.0
T-64	Dump Truck T-64		0.0	8.0
R-4 Roller Billy	Roller Compacter Billy		6.0	2.0
TE 15 Excavator	TE-15 Track Hoe Billy		0.0	8.0
T-84 PU	T-84 PU Billy		0.0	8.0
T-86	T-86 Dump Truck Billy		0.0	8.0
E-8 Pitt	E-8 Ex		6.0	2.0
L-10 Pitt	L-10 Loader Pitt		6.0	2.0
Total operating hrs to date: 26,975.5	Idle hrs MTD: 448.0	Opr hrs MTD: 728.0	Total: 40.0	72.0
MISHAP REPORTING (Describe mishaps)				
No mishaps reported today				
CONTRACTOR CERTIFICATION				
On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.				
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	