

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 883	Page 1 of 3
		DATE 19 May 2021 - Wednesday	
PROJECT Durham Meadows Waterline Remedial Design		CONTRACT NUMBER W912WJ19C0002	
CONTRACTOR Ludlow Construction Co., Inc.		WEATHER Weather Caused No Delay Temperature Min 54 °F Max 84 °F No Precipitation 14 MPH Wind	
QC NARRATIVES			
JOB SAFETY			
SAFETY: Crews arrived at 7:00am, Departed at 3:00-3:30pm *SSHO Rob Peddicord monitored safety and environmental protocols for Ludlow Construction, Barnhart Crane, and United Concrete: *Barnhart lifted the Booster Station Trough into place in the building foundation *United Concrete made the internal connections between the Trough and the foundation walls. *Ludlow assisted both contractors as needed *Ludlow also began clearing brush and tree stumps from the Meter Vault location			
SAFETY: *SSHO led the Preparatory/Safety Meeting prior to any work beginning. Meeting topics included following the Barnhart Lift Plan, maintaining the communication Chain of Command, and the sequence of work to be done by which contractor *The SSHO then verified the following items of the Lift Plan: The correct crane size and type, the crane counterweights, the rigging straps, the rigging shackles, the rigging connections, the personnel, up to date certifications and up to date inspections. *General safety protocol continued to be followed for wearing the proper PPE for the given task.			
TRAFFIC SAFETY: *Two Middletown Police were present to assist with stopping traffic when necessary. Cones and signs were also used to maintain 2-lane traffic at the Meter Vault.			
WORK PERFORMED TODAY			
WORK PERFORMED TODAY Onsite 7:00 AM ; Offsite 3:30 PM			
PERSONAL Superintendent 3 Operators 2 Labors 4 Truck Drivers 1 VISITERS:4o SUBCONTRACTORS: 0 Visitors: Work done at meter vault PI #0050 dustups and stated excavation north side good south side bad total of 240'under PI0075 PI 0088 booster station set trough back fill inside foundation with processed gravel in 1" lifts and compacted. Erosion control and silt fence for dust control 240"installed. Electrical work today: installed 2 electrical conduits 4"from utility pole to the meter can. one line is alive and the other is a spare. 2 ground rods were installed #4.			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)			
<u>Preparatory Inspections held today</u>			
No preparatory inspections held today			
<u>Initial Inspections held today</u>			
No initial inspections held today			
ACTIVITY START/FINISH			
<u>Activity No</u> <u>Description</u>			
No activities were started or finished today			
QC REQUIREMENTS			
<u>Requirement No</u> <u>Type</u> <u>Description</u> <u>Results</u>			
No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)			
<u>Item No</u> <u>Location</u> <u>Description</u>			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER	Page 2 of 3	
		883		
PROJECT Durham Meadows Waterline Remedial Design		DATE	19 May 2021 - Wednesday	
		CONTRACT NUMBER	W912WJ19C0002	
No QC Deficiency items were issued today				
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)				
Item No	Location	Description		
No QC Deficiency items were corrected today				
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)				
Name		First Day	Last Day	
No Contractors had their first or last day on the site				
LABOR HOURS				
Employer	Labor Classification		Number of Employees	Hours Worked
A&J Construction	ELECTRICIAN - JOURNEYMAN		1.0	8.0
Ludlow Construction Co., Inc.	CEMENT HANDLER		0.0	0.0
Ludlow Construction Co., Inc.	TRUCK DRIVER, GROUP 1		1.0	8.0
Ludlow Construction Co., Inc.	LABORER, GROUP 1		4.0	48.0
Ludlow Construction Co., Inc.	PIPE FITTER SUPERVISOR		1.0	8.0
Ludlow Construction Co., Inc.	CIRCULAR SAW OPERATOR		0.0	0.0
Ludlow Construction Co., Inc.	PROJECT MANAGER		1.0	8.0
Ludlow Construction Co., Inc.	OPERATOR HEAVY EQUIPMENT 1		2.0	16.0
Ludlow Construction Co., Inc.	SSHO		1.0	8.0
Ludlow Construction Co., Inc.	QUALITY CONTROL SYSTEM MGR		1.0	8.0
United Concrete	CONCRETE-PAVING SUPERVISOR		4.0	48.0
Barnhart Crane	TOWER-CRANE OPERATOR		3.0	24.0
Total hrs worked to date:	38,625.5	Hrs worked MTD:	1,197.0	Total: 19.0 184.0
EQUIPMENT HOURS				
Serial Number	Description		Idle Hours	Operating Hours
TE-6 Ex	TE-6 Volvo	Off Site	0.0	0.0
E-4 0336FCRAB	E-4 Cat 336 Track Hoe	Off Site	8.0	0.0
L-5	Cat 950K L-5	Billy	0.0	8.0
E-19 Cat	E-19 Cat 314C Trackhoe	Billy	0.0	8.0
T-77 PU	T-77 PU	Billy	0.0	8.0
T-27 Dump	T-27 Dump	Billy	0.0	8.0
E-9 Track Hoe	E-9 336 Track Hoe	Billy	8.0	0.0
LB - & Cat	LB-7 Cat 430E Backhoe	Billy	6.0	2.0
T-64	Dump Truck T-64		0.0	8.0
R-4 Roller Billy	Roller Compacter	Billy	6.0	2.0
TE 15 Excavator	TE-15 Track Hoe	Billy	0.0	8.0
T-84 PU	T-84 PU	Billy	0.0	8.0
T-86	T-86 Dump Truck	Billy	0.0	8.0
E-8 Pitt	E-8 Ex		6.0	2.0
L-10 Pitt	L-10 Loader	Pitt	6.0	2.0
Total operating hrs to date:	27,119.5	Idle hrs MTD:	528.0	Opr hrs MTD: 872.0 Total: 40.0 72.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 883	Page 3 of 3
		DATE 19 May 2021 - Wednesday	
PROJECT Durham Meadows Waterline Remedial Design		CONTRACT NUMBER W912WJ19C0002	
MISHAP REPORTING (Describe mishaps) No mishaps reported today			
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.	
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE