

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER	Page 1 of 3
		884	
		DATE	20 May 2021 - Thursday
PROJECT		CONTRACT NUMBER	
Durham Meadows Waterline Remedial Design		W912WJ19C0002	
CONTRACTOR		WEATHER	
Ludlow Construction Co., Inc.		Weather Caused No Delay Temperature Min 54 °F Max 74 °F No Precipitation 10 MPH Wind	

QC NARRATIVES

JOB SAFETY

SAFETY:

Crews arrived at 7:00am, Departed at 3:00-3:30pm

*SSHO Rob Peddicord monitored safety and environmental protocols for Ludlow Construction, Barnhart Crane, and United Concrete:

- *Barnhart lifted the Booster Station halves into place in the building foundation
- *United Concrete made the internal connections between the Trough and Station pipe system
- *Ludlow assisted both contractors as needed
- *Ludlow also continued clearing brush and tree stumps from the Meter Vault location, and began excavating the building pad foundation

SAFETY:

- *Booster Vault Safety: All crews involved reviewed the Barnhart Lift Plan, reviewed each contractors role, and reviewed the sequence of events.
- All persons not involved in the lifting-setting process stayed out of the work zone.
- *General safety protocol continued to be followed for wearing the proper PPE for the given task.

TRAFFIC SAFETY:

- *Cones used to maintain 2-way traffic. Traffic stopped at Booster Station entrance to allow building segment deliveries.
- *At Meter Vault, an additional Laborer/Certified Flagger was used to further control traffic when needed.

WORK PERFORMED TODAY

WORK PERFORMED TODAY

Onsite 7:00 AM ; Offsite 3:30 PM

PERSONAL

Superintendent 3

Operators 2

Labors 4

Truck Drivers 1

VISITERS:4

SUBCONTRACTORS: 0

Visitors: 4 from United Concrete and 4 from Barnhart Crane.

Weekly meeting held this date. It will be attached to this report.

Wok done this date: meter excavation at the meter box PI 0050 lump sum . Crane set the buddings this date and pictures are added to this report. This is for the booster lump sum PI 0088.

PREP/INITIAL DATES		(Preparatory and initial dates held and advance notice)
Preparatory Inspections held today		
No preparatory inspections held today		
Initial Inspections held today		
No initial inspections held today		

ACTIVITY START/FINISH	
Activity No	Description
No activities were started or finished today	

QC REQUIREMENTS			
Requirement No	Type	Description	Results
No QC requirements were completed today			

ISSUED QA/QC DEFICIENCY			(Describe QA and QC Deficiency items issued)
Item No	Location	Description	
No QC Deficiency items were issued today			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER <div style="text-align: right;">Page 2 of 3</div> <div style="text-align: center;">884</div>	
		DATE <div style="text-align: center;">20 May 2021 - Thursday</div>	
PROJECT Durham Meadows Waterline Remedial Design		CONTRACT NUMBER W912WJ19C0002	
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)			
Item No	Location	Description	
No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)			
Name	First Day	Last Day	
Barnhart Crane	05/12/2021	05/20/2021	
LABOR HOURS			
Employer	Labor Classification	Number of Employees	Hours Worked
Barnhart Crane	TOWER-CRANE OPERATOR	4.0	48.0
A&J Construction	ELECTRICIAN - JOURNEYMAN	1.0	8.0
Ludlow Construction Co., Inc.	CEMENT HANDLER	3.0	36.0
Ludlow Construction Co., Inc.	TRUCK DRIVER, GROUP 1	1.0	8.0
Ludlow Construction Co., Inc.	LABORER, GROUP 1	4.0	48.0
Ludlow Construction Co., Inc.	PIPE FITTER SUPERVISOR	1.0	8.0
Ludlow Construction Co., Inc.	CIRCULAR SAW OPERATOR	0.0	0.0
Ludlow Construction Co., Inc.	PROJECT MANAGER	1.0	8.0
Ludlow Construction Co., Inc.	OPERATOR HEAVY EQUIPMENT 1	2.0	16.0
Ludlow Construction Co., Inc.	SSHO	1.0	8.0
Ludlow Construction Co., Inc.	QUALITY CONTROL SYSTEM MGR	1.0	8.0
United Concrete	CONCRETE-PAVING SUPERVISOR	1.0	8.0
Total hrs worked to date: 38,829.5		Hrs worked MTD: 1,401.0	Total: 204.0
EQUIPMENT HOURS			
Serial Number	Description	Idle Hours	Operating Hours
TE-6 Ex	TE-6 Volvo Off Site	0.0	0.0
E-4 0336FCRAB	E-4 Cat 336 Track Hoe Off Site	8.0	0.0
L-5	Cat 950K L-5 Billie	0.0	8.0
E-19 Cat	E-19 Cat 314C Trackhoe Billy	0.0	8.0
T-77 PU	T-77 PU Billy	0.0	8.0
T-27 Dump	T-27 Dump Billy	0.0	8.0
E-9 Track Hoe	E-9 336 Track Hoe Billy	8.0	0.0
LB - & Cat	LB-7 Cat 430E Backhoe Billy	6.0	2.0
T-64	Dump Truck T-64	0.0	8.0
R-4 Roller Billy	Roller Compacter Billy	6.0	2.0
TE 15 Excavator	TE-15 Track Hoe Billy	0.0	8.0
T-84 PU	T-84 PU Billy	0.0	8.0
T-86	T-86 Dump Truck Billy	0.0	8.0
E-8 Pitt	E-8 Ex	6.0	2.0
L-10 Pitt	L-10 Loader Pitt	6.0	2.0
Total operating hrs to date: 27,191.5		Idle hrs MTD: 568.0	Opr hrs MTD: 944.0
Total: 40.0		72.0	
MISHAP REPORTING (Describe mishaps)			
No mishaps reported today			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 884	Page 3 of 3	
		DATE 20 May 2021 - Thursday		
PROJECT Durham Meadows Waterline Remedial Design		CONTRACT NUMBER W912WJ19C0002		
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	