

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 885	Page 1 of 2
		DATE 21 May 2021 - Friday	
PROJECT Durham Meadows Waterline Remedial Design		CONTRACT NUMBER W912WJ19C0002	
CONTRACTOR Ludlow Construction Co., Inc.	WEATHER Weather Caused No Delay Temperature Min 50 °F Max 71 °F No Precipitation 8 MPH Wind		

QC NARRATIVES

JOB SAFETY

SAFETY:

Crews arrived at 7:00am, Departed at 3:00-3:30pm

*SSHO Rob Peddicord monitored safety and environmental protocols for Ludlow and United Concrete:

- *Ludlow crew continued clearing and excavating the Meter Vault building pad
- *United Concrete with techs at both the Booster Station and the Altitude Vault

SAFETY:

- *General Safety: All persons wearing required PPE for the given task,
- *United Concrete wore harnesses and lanyards for Fall Protection while atop the Booster Station
- *Traffic Control: At Meter Vault: Middletown Police assisted Ludlow Laborer/Flagger maintain traffic safety
- *SSHO performed Weekly Safety Inspections: Checked fire extinguishers, electric cords, power tool guards, rigging equipment

WORK PERFORMED TODAY

WORK PERFORMED TODAY
 Onsite 7:00 AM ; Offsite 3:30 PM

PERSONAL
 Superintendent 3
 Operators 2
 Labors 4
 Truck Drivers 1
 VISITERS: 7 With United Concrete
 SUBCONTRACTORS: 0
 Visitors: 7 from United Concrete and one police officer for roadway traffic
 Work performed Today: @PI 0050 mater vault. Excavation- removed hydrant for position to lift mater boiling. back fill ground and electric trenches @ PRV vault

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)

Preparatory Inspections held today _____

No preparatory inspections held today

Initial Inspections held today _____

No initial inspections held today

ACTIVITY START/FINISH

Activity No	Description

No activities were started or finished today

QC REQUIREMENTS

Requirement No	Type	Description	Results

No QC requirements were completed today

ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)

Item No	Location	Description

No QC Deficiency items were issued today

CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)

Item No	Location	Description

No QC Deficiency items were corrected today

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER		Page 2 of 2	
		885			
		DATE			
		21 May 2021 - Friday			
PROJECT Durham Meadows Waterline Remedial Design		CONTRACT NUMBER W912WJ19C0002			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)					
Name		First Day		Last Day	
No Contractors had their first or last day on the site					
LABOR HOURS					
Employer	Labor Classification			Number of Employees	Hours Worked
Barnhart Crane	TOWER-CRANE OPERATOR			0.0	0.0
A&J Construction	ELECTRICIAN - JOURNEYMAN			0.0	8.0
Ludlow Construction Co., Inc.	CEMENT HANDLER			7.0	56.0
Ludlow Construction Co., Inc.	TRUCK DRIVER, GROUP 1			1.0	8.0
Ludlow Construction Co., Inc.	LABORER, GROUP 1			4.0	48.0
Ludlow Construction Co., Inc.	PIPE FITTER SUPERVISOR			1.0	8.0
Ludlow Construction Co., Inc.	CIRCULAR SAW OPERATOR			0.0	0.0
Ludlow Construction Co., Inc.	PROJECT MANAGER			1.0	8.0
Ludlow Construction Co., Inc.	OPERATOR HEAVY EQUIPMENT 1			2.0	16.0
Ludlow Construction Co., Inc.	SSHO			1.0	8.0
Ludlow Construction Co., Inc.	QUALITY CONTROL SYSTEM MGR			1.0	8.0
United Concrete	CONCRETE-PAVING SUPERVISOR			0.0	8.0
Total hrs worked to date: 39,005.5		Hrs worked MTD: 1,577.0		Total:	18.0 176.0
EQUIPMENT HOURS					
Serial Number	Description			Idle Hours	Operating Hours
TE-6 Ex	TE-6 Volvo Off Site			0.0	0.0
E-4 0336FCRAB	E-4 Cat 336 Track Hoe Off Site			8.0	0.0
L-5	Cat 950K L-5 Billie			0.0	8.0
E-19 Cat	E-19 Cat 314C Trackhoe Billy			0.0	8.0
T-77 PU	T-77 PU Billy			0.0	8.0
T-27 Dump	T-27 Dump Billy			0.0	8.0
E-9 Track Hoe	E-9 336 Track Hoe Billy			8.0	0.0
LB - & Cat	LB-7 Cat 430E Backhoe Billy			6.0	2.0
T-64	Dump Truck T-64			0.0	8.0
R-4 Roller Billy	Roller Compacter Billy			6.0	2.0
TE 15 Excavator	TE-15 Track Hoe Billy			0.0	8.0
T-84 PU	T-84 PU Billy			0.0	8.0
T-86	T-86 Dump Truck Billy			0.0	8.0
E-8 Pitt	E-8 Ex			6.0	2.0
L-10 Pitt	L-10 Loader Pitt			6.0	2.0
Total operating hrs to date: 27,263.5		Idle hrs MTD: 608.0		Opr hrs MTD: 1,016.0	Total: 40.0 72.0
MISHAP REPORTING (Describe mishaps)					
No mishaps reported today					
CONTRACTOR CERTIFICATION					
On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.					
QC REPRESENTATIVE'S SIGNATURE		DATE		SUPERINTENDENT'S INITIALS	