

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 889	Page 1 of 2
	DATE 25 May 2021 - Tuesday	

PROJECT Durham Meadows Waterline Remedial Design	CONTRACT NUMBER W912WJ19C0002
---	----------------------------------

CONTRACTOR Ludlow Construction Co., Inc.	WEATHER Weather Caused No Delay Temperature Min 56 °F Max 66 °F No Precipitation 9 MPH Wind
---	--

QC NARRATIVES

JOB SAFETY

SAFETY:
Crews arrived at 7:00am, Departed at 3:00-3:30pm
*SSHO Rob Peddicord monitored safety and environmental protocols for Ludlow and United Concrete:
*Ludlow crew continued installing a new Catch Basin between the Water Tank and the AV. Also began installing a Headwall just above a catch basin on the slope approx 50ft north/downhill of the AV.
*United Concrete with techs at the Booster Station, making internal connections
*General Safety: All persons wearing required PPE for the given task, Safety protocols being followed. Lift Plan 16-2 followed for Catch Basin, pipe, and compactor. (See attached to RMS)

WORK PERFORMED TODAY

WORK PERFORMED TODAY
Onsite 7:00 AM ; Offsite 3:30 PM

PERSONAL
Superintendent 3
Operators 2
Labors 4
Truck Drivers 1
VISITERS:4 With United Concrete, working inside he booster station tis date.
SUBCONTRACTORS: 0
Work complete today: PI 0087 water tank and access road. Installed head wall @sration11+60. Finish install of 8"restrained DT. Drain heed wall 17.0' @station 12.88 slope/ vault toed wall 23.0' station 11+60to 11+37 11+60 to 11+43 on8"DJ backfilled around vault to gravel grade.

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)

Preparatory Inspections held today _____
No preparatory inspections held today

Initial Inspections held today _____
No initial inspections held today

ACTIVITY START/FINISH

Activity No	Description
No activities were started or finished today	

QC REQUIREMENTS

Requirement No	Type	Description	Results
No QC requirements were completed today			

ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)

Item No	Location	Description
No QC Deficiency items were issued today		

CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)

Item No	Location	Description
No QC Deficiency items were corrected today		

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 889	Page 2 of 2	
		DATE 25 May 2021 - Tuesday		
PROJECT Durham Meadows Waterline Remedial Design		CONTRACT NUMBER W912WJ19C0002		
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)				
Name		First Day	Last Day	
No Contractors had their first or last day on the site				
LABOR HOURS				
Employer	Labor Classification	Number of Employees	Hours Worked	
Barnhart Crane	TOWER-CRANE OPERATOR	0.0	0.0	
A&J Construction	ELECTRICIAN - JOURNEYMAN	0.0	8.0	
Ludlow Construction Co., Inc.	CEMENT HANDLER	0.0	0.0	
Ludlow Construction Co., Inc.	TRUCK DRIVER, GROUP 1	1.0	8.0	
Ludlow Construction Co., Inc.	LABORER, GROUP 1	4.0	48.0	
Ludlow Construction Co., Inc.	PIPE FITTER SUPERVISOR	1.0	8.0	
Ludlow Construction Co., Inc.	CIRCULAR SAW OPERATOR	0.0	0.0	
Ludlow Construction Co., Inc.	PROJECT MANAGER	1.0	8.0	
Ludlow Construction Co., Inc.	OPERATOR HEAVY EQUIPMENT 1	2.0	16.0	
Ludlow Construction Co., Inc.	SSHO	1.0	8.0	
Ludlow Construction Co., Inc.	QUALITY CONTROL SYSTEM MGR	1.0	8.0	
United Concrete	CONCRETE-PAVING SUPERVISOR	4.0	32.0	
Total hrs worked to date: 39,293.5		Hrs worked MTD: 1,865.0		Total: 15.0
				144.0
EQUIPMENT HOURS				
Serial Number	Description	Idle Hours	Operating Hours	
TE-6 Ex	TE-6 Volvo Off Site	0.0	0.0	
E-4 0336FCRAB	E-4 Cat 336 Track Hoe Off Site	8.0	0.0	
L-5	Cat 950K L-5 Billie	0.0	8.0	
E-19 Cat	E-19 Cat 314C Trackhoe Billy	0.0	8.0	
T-77 PU	T-77 PU Billy	0.0	8.0	
T-27 Dump	T-27 Dump Billy	0.0	8.0	
E-9 Track Hoe	E-9 336 Track Hoe Billy	8.0	0.0	
LB - & Cat	LB-7 Cat 430E Backhoe Billy	6.0	2.0	
T-64	Dump Truck T-64	0.0	8.0	
R-4 Roller Billy	Roller Compacter Billy	6.0	2.0	
TE 15 Excavator	TE-15 Track Hoe Billy	0.0	8.0	
T-84 PU	T-84 PU Billy	0.0	8.0	
T-86	T-86 Dump Truck Billy	0.0	8.0	
E-8 Pitt	E-8 Ex	6.0	2.0	
L-10 Pitt	L-10 Loader Pitt	6.0	2.0	
Total operating hrs to date: 27,407.5		Idle hrs MTD: 688.0		Opr hrs MTD: 1,160.0
				Total: 40.0
				72.0
MISHAP REPORTING (Describe mishaps)				
No mishaps reported today				
CONTRACTOR CERTIFICATION				
On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.				
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	