

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 905	Page 1 of 3
		DATE 10 Jun 2021 - Thursday	
PROJECT Durham Meadows Waterline Remedial Design		CONTRACT NUMBER W912WJ19C0002	
CONTRACTOR Ludlow Construction Co., Inc.	WEATHER Weather Caused No Delay Temperature Min 60 °F Max 82 °F No Precipitation 8 MPH Wind		
QC NARRATIVES			
JOB SAFETY			
SAFETY: Crews arrived at 7:00am, Departed at 3:00pm *SSHO Rob Peddicord monitored safety and environmental protocols for Ludlow, United Concrete, DN Tanks., Barnhart Crane, Keltic Painting, and A&R Electric. *Ludlow crew continued working at the Booster Station, excavating conduit trench, assembling rebar, assisting A&R Electric to install conduit. *A&R Electric technicians at Booster Station, installing exterior conduits *DN Tanks at the Water Tank, painting top dome and exterior walls *Keltic Painting at the Water Tank, coated the exterior ladder parts *United Concrete at the Meter Vault, assisting with setting the vault *Barnhart Crane at the Meter Vault, setting the vault into place *GENERAL SAFETY: All persons wearing required PPE for the given task, Safety protocols being followed, all contractors following their AHAs, JSAs, or THAs *TRENCHING: Trench either benched back or a trench box was used if deeper than 5ft *TRAFFIC SAFETY: 2 Middletown police at the Meter Vault, directing traffic around the Barnhart crane. Warning signs placed at both ends of both work zones on Rt 17, per CDOT Plan 13 *LIFTING SAFETY: Submitted lift plan followed for setting Meter Vault. *INITIAL MEETING: Brief review meeting held between Ludlow, United Crane, Barnhart, USACE, and AECOM prior lift being done. SSHO also verified items of the submitted Lift Plan: Crane type and size, Operator and Signal Person, and rigging all as submitted. Rigging also checked for damage, none found.			
WORK PERFORMED TODAY			
WORK PERFORMED TODAY Onsite 7:00 AM ; Offsite 3:30 PM PERSONAL Superintendent 1 Operators 2 Labors 3 Truck Drivers 1 Visitor's Barnhart 4 United Concrete 3 Billie's Crew: Booster Station; Electrician on Site installing Conduit. Clean up Trench Formed Generator Pad Installed Re-Bar on Communication Conduits. Meter Vault: Installed Meter Vault Building DN Tanks: 2 KELTIC: 1 QA/QC: Initial Meeting Held for Lift Plan QA Kurt Mintel Discussed Lift Plan and Primer Paint being Out Dated with QC Jerry and Rob Safety Officer., Paint is good and will be used. The date paint was Good. .			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)			
Preparatory Inspections held today _____			
No preparatory inspections held today			
Initial Inspections held today _____			
No initial inspections held today			
ACTIVITY START/FINISH			
Activity No Description _____			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 905	Page 2 of 3	
	DATE 10 Jun 2021 - Thursday		
PROJECT Durham Meadows Waterline Remedial Design	CONTRACT NUMBER W912WJ19C0002		
No activities were started or finished today			
QC REQUIREMENTS			
Requirement No	Type	Description	Results
CT-00284	QC Test	Lift Plan and Building Instalation	Awaiting Results
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)			
Item No	Location	Description	
No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)			
Item No	Location	Description	
No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)			
Name	First Day	Last Day	
No Contractors had their first or last day on the site			
LABOR HOURS			
Employer	Labor Classification	Number of Employees	Hours Worked
Ludlow Construction Co., Inc.	TRUCK DRIVER, GROUP 1	1.0	8.0
Ludlow Construction Co., Inc.	LABORER, GROUP 1	4.0	32.0
Ludlow Construction Co., Inc.	CIRCULAR SAW OPERATOR	0.0	0.0
Ludlow Construction Co., Inc.	PROJECT MANAGER	1.0	8.0
Ludlow Construction Co., Inc.	OPERATOR HEAVY EQUIPMENT 1	2.0	16.0
Ludlow Construction Co., Inc.	SSHO	1.0	8.0
Ludlow Construction Co., Inc.	QUALITY CONTROL SYSTEM MGR	1.0	8.0
Total hrs worked to date:	40,368.5	Hrs worked MTD:	663.0
		Total:	10.0
			80.0
EQUIPMENT HOURS			
Serial Number	Description	Idle Hours	Operating Hours
L-5	Cat 950K L-5 Billie	6.0	2.0
E-19 Cat	E-19 Cat 314C Trackhoe Billy	0.0	8.0
T-77 PU	T-77 PU Billy	0.0	8.0
T-27 Dump	T-27 Dump Billy	0.0	8.0
E-9 Track Hoe	E-9 336 Track Hoe Billy	6.0	2.0
LB - & Cat	LB-7 Cat 430E Backhoe Billy	8.0	0.0
T-64	Dump Truck T-64	0.0	8.0
R-4 Roller Billy	Roller Compacter Billy	6.0	2.0
TE 15 Excavator	TE-15 Track Hoe Billy	0.0	8.0
T-84 PU	T-84 PU Billy	0.0	8.0
L-10 Pitt	L-10 Loader Pitt	6.0	2.0
Total operating hrs to date:	28,067.5	Idle hrs MTD:	300.0
		Opr hrs MTD:	444.0
		Total:	32.0
			56.0
MISHAP REPORTING (Describe mishaps)			
No mishaps reported today			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER	Page 3 of 3	
		905		
PROJECT Durham Meadows Waterline Remedial Design		DATE	10 Jun 2021 - Thursday	
		CONTRACT NUMBER	W912WJ19C0002	
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	