

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 940	Page 1 of 3
	DATE 15 Jul 2021 - Thursday	

PROJECT Durham Meadows Waterline Remedial Design	CONTRACT NUMBER W912WJ19C0002
---	----------------------------------

CONTRACTOR Ludlow Construction Co., Inc.	WEATHER Weather Caused No Delay Temperature Min 67 °F Max 89 °F 0.48 IN Precipitation 5 MPH Wind
---	---

QC NARRATIVES

JOB SAFETY

SAFETY:
Crews arrived at 7:00am, Departed at 3:30pm
*SSHO Rob Peddicord monitored safety and environmental protocols for Ludlow; no subcontractors on site
*Ludlow crew Installing WS at 239, 242, 246

*GENERAL SAFETY: All persons wearing required PPE for the given task, Safety procedures being followed, AHA being followed
*TRAFFIC: 1 CTC certified flagger, 1 Ludlow flagger; flagger certs verified. Work zone warning signs placed at both ends of the zone, per CDOT Plan 13. 2-way traffic maintained with cones
*LIFTING SAFETY: Ludlow following LP 16-2 for lifting trench box and compactor
*TRENCHING: Trench benched back or trench box used if necessary
*CUTTING SAFETY: Proper PPE worn for cutting PVC and copper pipes
*CONFINED SPACE: NA on this date
*FALL PROTECTION: NA on this date

*Weekly Progress Meeting: SSHO; Erosion washover on Water Tank driveway cleaned up, Tank Perimeter fence still needs picked back up after storms knocked part of it down

WORK PERFORMED TODAY

WORK PERFORMED TODAY
Onsite 7:00 AM ; Offsite 3:30 PM
PERSONEL:
Superintendent 1
Operators 2
Labors 3
Truck Drivers 1
VISITERS: 0
BILLY'S CREW:
House No 242
0034 i" Copper Line = 5.0 Feet of Copper Line was Installed.
House No 246
0034 i" Copper Line = 15.0 Feet of Copper Line was Installed.
House No 239
0034 i" Copper Line = 40.0 Feet of Copper Line was Installed.
Ludlow had to reroute pipe around South West Corner to well.
0034 1" Copper Line Total = 60.0
0054 Rock Excavation = 0 CY's was taken out.
0040 soil piercing under sidewalks = 0 Feet under sidewalks.
QA/QC:
Staff meeting today.
QA Joe Currier discussed Housing with QC Jerry Brandon and HSSO Rob Peddicord.

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)

Preparatory Inspections held today _____
No preparatory inspections held today

Initial Inspections held today _____
No initial inspections held today

ACTIVITY START/FINISH

Activity No	Description
No activities were started or finished today	

QC REQUIREMENTS

Requirement No	Type	Description	Results
No QC requirements were completed today			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 940	Page 2 of 3
		DATE 15 Jul 2021 - Thursday	
PROJECT Durham Meadows Waterline Remedial Design		CONTRACT NUMBER W912WJ19C0002	
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)			
Item No	Location	Description	
No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)			
Item No	Location	Description	
No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)			
Name	First Day	Last Day	
No Contractors had their first or last day on the site			
LABOR HOURS			
Employer	Labor Classification	Number of Employees	Hours Worked
Ludlow Construction Co., Inc.	TRUCK DRIVER, GROUP 1	1.0	8.0
Ludlow Construction Co., Inc.	LABORER, GROUP 1	3.0	24.0
Ludlow Construction Co., Inc.	CIRCULAR SAW OPERATOR	0.0	0.0
Ludlow Construction Co., Inc.	PROJECT MANAGER	1.0	8.0
Ludlow Construction Co., Inc.	OPERATOR HEAVY EQUIPMENT 1	2.0	16.0
Ludlow Construction Co., Inc.	SSHO	1.0	8.0
Ludlow Construction Co., Inc.	QUALITY CONTROL SYSTEM MGR	1.0	8.0
Total hrs worked to date:	42,041.5	Hrs worked MTD:	497.0
		Total:	9.0
			72.0
EQUIPMENT HOURS			
Serial Number	Description	Idle Hours	Operating Hours
L-5	Cat 950K L-5 Billie	0.0	8.0
E-19 Cat	E-19 Cat 314C Trackhoe Billy	8.0	0.0
T-77 PU	T-77 PU Billy	0.0	8.0
T-27 Dump	T-27 Dump Billy	0.0	8.0
E-9 Track Hoe	E-9 336 Track Hoe Billy	8.0	0.0
LB - & Cat	LB-7 Cat 430E Backhoe Billy	8.0	0.0
T-64	Dump Truck T-64	0.0	8.0
B-4 Sweeper	B-4 Sweeper Billie	6.0	2.0
R-4 Roller Billy	Roller Compacter Billy	0.0	8.0
TE 15 Excavator	TE-15 Track Hoe Billy	0.0	8.0
T-84 PU	T-84 PU Billy	0.0	8.0
L-10 Pitt	L-10 Loader Pitt	6.0	2.0
E-16 Ex	E-16 Excavator	0.0	8.0
Total operating hrs to date:	28,993.5	Idle hrs MTD:	898.0
		Opr hrs MTD:	294.0
		Total:	36.0
			68.0
MISHAP REPORTING (Describe mishaps)			
No mishaps reported today			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER	Page 3 of 3	
		940		
PROJECT Durham Meadows Waterline Remedial Design		DATE	15 Jul 2021 - Thursday	
		CONTRACT NUMBER	W912WJ19C0002	
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	