

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 966	Page 1 of 2
	DATE 10 Aug 2021 - Tuesday	

PROJECT Durham Meadows Waterline Remedial Design	CONTRACT NUMBER W912WJ19C0002
---	----------------------------------

CONTRACTOR Ludlow Construction Co., Inc.	WEATHER Weather Caused No Delay Temperature Min 68 °F Max 80 °F No Precipitation 6 MPH Wind
---	--

QC NARRATIVES

JOB SAFETY

SAFETY:
Crews arrived at 7:00am, Departed at 3:00pm
*SSHO Rob Peddicord monitored safety and environmental protocols for Ludlow, Fazzino Plumbing, and United Concrete
*Ludlow crew worked at Water Tank, assembling rebar and forms
*Fazzino Plumbing worked at 236, 256 on Main St
*United Concrete not on site

*GENERAL SAFETY: All persons wearing required PPE for the given task, Safety procedures being followed, AHA being followed
*TRAFFIC: NA on this date
*LIFTING SAFETY: NA on this date
*TRENCHING: NA on this date
*CUTTING SAFETY: Proper PPE worn for cutting rebar and forms

WORK PERFORMED TODAY

WORK PERFORMED TODAY
Onsite 7:00 AM ; Offsite 3:30 PM
PERSONEL:
Superintendent 1
Operators 2
Labors 4
Truck Drivers 1
VISITERS:
CTC 1
Fazzino Plumbing 2
BILLY'S CREW:
0087 = Water Storage Tank and Access Road Way = For Conduit
Finished Excavation for Electrical Conduit, Pad, and Light bases at STA 10.60 to 9.50
Installed Rebar for conduit
0041 Fazzino Plumbing = House 256 Done and 263 Done
QA/QC:
QA Kurt Mintell discussed Water Tank with QC Jerry Brandon and HSSO Rob Peddicord.

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)

Preparatory Inspections held today
No preparatory inspections held today

Initial Inspections held today
No initial inspections held today

ACTIVITY START/FINISH

Activity No	Description
No activities were started or finished today	

QC REQUIREMENTS

Requirement No	Type	Description	Results
No QC requirements were completed today			

ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)

Item No	Location	Description
No QC Deficiency items were issued today		

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 966	Page 2 of 2
		DATE 10 Aug 2021 - Tuesday	
PROJECT Durham Meadows Waterline Remedial Design		CONTRACT NUMBER W912WJ19C0002	
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)			
Item No	Location	Description	
No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)			
Name	First Day	Last Day	
No Contractors had their first or last day on the site			
LABOR HOURS			
Employer	Labor Classification	Number of Employees	Hours Worked
Ludlow Construction Co., Inc.	TRUCK DRIVER, GROUP 1	2.0	16.0
Ludlow Construction Co., Inc.	LABORER, GROUP 1	4.0	32.0
Ludlow Construction Co., Inc.	CIRCULAR SAW OPERATOR	0.0	0.0
Ludlow Construction Co., Inc.	PROJECT MANAGER	1.0	8.0
Ludlow Construction Co., Inc.	OPERATOR HEAVY EQUIPMENT 1	2.0	16.0
Ludlow Construction Co., Inc.	SSHO	1.0	8.0
Ludlow Construction Co., Inc.	QUALITY CONTROL SYSTEM MGR	1.0	8.0
Total hrs worked to date: 43,425.5		Hrs worked MTD: 544.0	Total: 11.0 88.0
EQUIPMENT HOURS			
Serial Number	Description	Idle Hours	Operating Hours
L-5	Cat 950K L-5 Billy	8.0	0.0
E-19 Cat	E-19 Cat 314C Trackhoe Billy	8.0	0.0
T-77 PU	T-77 PU Billy	4.0	4.0
T-27 Dump	T-27 Dump Billy	0.0	8.0
E-9 Track Hoe	E-9 336 Track Hoe Billy	8.0	0.0
LB - & Cat	LB-7 Cat 430E Backhoe Billy	8.0	0.0
T-64	Dump Truck T-64	0.0	8.0
T-65	Ludlow Pickup Truck T-65	4.0	4.0
B-4 Sweeper	B-4 Sweeper Billie	8.0	0.0
R-4 Roller Billy	Roller Compacter Billy	8.0	0.0
TE 15 Excavator	TE-15 Track Hoe Billy	8.0	0.0
T-84 PU	T-84 PU Billy	4.0	4.0
T-86	T-86 Dump Truck Billy	8.0	0.0
L-10 Pitt	L-10 Loader Pitt	4.0	4.0
E-14 Excavator	E-14 EX	0.0	8.0
Total operating hrs to date: 30,011.5		Idle hrs MTD: 464.0	Opr hrs MTD: 376.0 Total: 80.0 40.0
MISHAP REPORTING (Describe mishaps)			
No mishaps reported today			
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.	
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE