

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 1,018	Page 1 of 3
	DATE 01 Oct 2021 - Friday	

PROJECT Durham Meadows Waterline Remedial Design	CONTRACT NUMBER W912WJ19C0002
---	----------------------------------

CONTRACTOR Ludlow Construction Co., Inc.	WEATHER Weather Caused No Delay Temperature Min 41 °F Max 68 °F No Precipitation 4 MPH Wind
---	--

QC NARRATIVES

JOB SAFETY

SAFETY:
Crews arrived at 7:00am, Departed at 3:00pm
*SSHO Rob Peddicord monitored safety and environmental protocols for Ludlow Construction, A&R Electric and Brideau Sheet Metal
*Ludlow crew moved to 17 and 19 Maiden Lane
*A&R Electric worked at Water Tank in the morning
*Fazzino Plumbing not on site
*United Concrete not on site
Brideau Sheet Metal at Water Tank

*GENERAL SAFETY: All persons wearing required PPE for the given task, Safety procedures being followed, AHAs being followed
*TRAFFIC: Two lane traffic maintained on Maiden Lane; one CTC flagger used; certs verified
*LIFTING SAFETY: No heavy lifting on this date
*TRENCHING: Trench safety protocols followed; trench either benched back or trench box used, ladder available every 25ft or trench not entered.
House Installs: Long sections of copper pipe able to be placed in trench without persons entering the trench.
*FALL PROTECTION: A& R Electric tech certifications verified, body harnesses inspected. (Certs attached to RMS)
*AERIAL LIFTS: A & R Electric certifications verified. (Certs attached to RMS)

*SSHO: Weekly Site Walk Through, no negative issues

WORK PERFORMED TODAY

WORK PERFORMED TODAY
Onsite 7:00 AM ; Offsite 3:30 PM
PERSONEL:
Superintendent 1
Operators 1
Labors 3
Truck Drivers 1
VISITERS:
Flagger 1
Brideau Sheet Metal 1
A&R Electric 1
BILLY'S CREW:
House 17 on Maiden Lane:
0034 1 inch Copper Pipe: 50.3 Feet of 1" Copper was installed
0054 Rock and Boulder:
House 19 On Maiden Lane:
0034 1 inch Copper Pipe: 29.3 Feet of 1" Copper was installed
0054 Rock and Boulder: 4.6 CYs (21X3X2)
Water Tank:
A&R worked on Electrical
Brideau Sheetmetal worked on the Blower Pipes
QA/QC:
QA Kurt Mintell Discussed Prep Meeting with QC Jerry Brandon and Safety Officer Rob Peddicord

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)

Preparatory Inspections held today _____
No preparatory inspections held today

Initial Inspections held today _____
No initial inspections held today

ACTIVITY START/FINISH

Activity No	Description
No activities were started or finished today	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 1,018	Page 2 of 3	
	DATE 01 Oct 2021 - Friday		
PROJECT Durham Meadows Waterline Remedial Design	CONTRACT NUMBER W912WJ19C0002		
QC REQUIREMENTS			
Requirement No	Type	Description	
		Results	
No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)			
Item No	Location	Description	
No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)			
Item No	Location	Description	
No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)			
Name	First Day	Last Day	
No Contractors had their first or last day on the site			
LABOR HOURS			
Employer	Labor Classification	Number of Employees	Hours Worked
Ludlow Construction Co., Inc.	TRUCK DRIVER, GROUP 1	1.0	8.0
Ludlow Construction Co., Inc.	LABORER, GROUP 1	3.0	24.0
Ludlow Construction Co., Inc.	CIRCULAR SAW OPERATOR	0.0	0.0
Ludlow Construction Co., Inc.	PROJECT MANAGER	1.0	8.0
Ludlow Construction Co., Inc.	OPERATOR HEAVY EQUIPMENT 1	2.0	16.0
Ludlow Construction Co., Inc.	SSHO	1.0	8.0
Ludlow Construction Co., Inc.	QUALITY CONTROL SYSTEM MGR	1.0	8.0
Total hrs worked to date:	46,505.5	Hrs worked MTD:	72.0
		Total:	9.0
			72.0
EQUIPMENT HOURS			
Serial Number	Description	Idle Hours	Operating Hours
531660128	Bobcat Skidsteer S-2 Billy	8.0	0.0
L-5	Cat 950K L-5 Billie	8.0	0.0
E-19 Cat	E-19 Cat 314C Trackhoe Billy	8.0	0.0
T-77 PU	T-77 PU Billy	0.0	8.0
T-27 Dump	T-27 Dump Billy	8.0	0.0
E-9 Track Hoe	E-9 336 Track Hoe Jon	0.0	8.0
LB - & Cat	LB-8 Cat 430E Backhoe Billy	8.0	0.0
T-64	Dump Truck T-64	0.0	8.0
T-65	Ludlow Pickup Truck T-65	6.0	2.0
B-5 Sweeper	B-5 Sweeper Billie	8.0	0.0
R-4 Roller Billy	Roller Compacter Billy	8.0	0.0
TE 15 Excavator	TE-15 Track Hoe Billy	0.0	8.0
T-84 PU	T-84 PU Billy	6.0	2.0
T-86	T-86 Dump Truck Billy	8.0	0.0
T-80 Dump	T-80 Dump Billy	0.0	8.0
L-10 Pitt	L-10 Loader Pitt	8.0	0.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 1,018	Page 3 of 3
	DATE 01 Oct 2021 - Friday	

PROJECT Durham Meadows Waterline Remedial Design	CONTRACT NUMBER W912WJ19C0002
---	----------------------------------

D-2 Doser	D-2 Dozer					0.0	8.0
E-14 Excavator	E-14 EX					8.0	0.0
Total operating hrs to date:	31,869.5	Idle hrs MTD:	92.0	Opr hrs MTD:	52.0	Total:	92.0 52.0

MISHAP REPORTING (Describe mishaps)
No mishaps reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------