

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 1,028	Page 1 of 3
		DATE 11 Oct 2021 - Monday	
PROJECT Durham Meadows Waterline Remedial Design		CONTRACT NUMBER W912WJ19C0002	
CONTRACTOR Ludlow Construction Co., Inc.		WEATHER Weather Caused No Delay Temperature Min 53 °F Max 71 °F No Precipitation 7 MPH Wind	
QC NARRATIVES			
JOB SAFETY			
SAFETY: Crews arrived at 7:00am, Departed at 3:00pm *SSHO Rob Peddicord monitored safety and environmental protocols for Ludlow Construction, and Apuzzo Electric *Ludlow crew worked on retaining wall at the Water Tank, as well as grading around the tank *Apuzzo Electric at Main St; 151, 153, 167, 168, 176, 196 *Fazzino Plumbing not on site *A&R Electric not on site *United Concrete not on site *Brideau Sheet Metal not on site *GENERAL SAFETY: All persons wearing required PPE for the given task, Safety procedures being followed, AHAs being followed *TRAFFIC: No roadway work on this date *LIFTING SAFETY: LP 16-2 used for lifting Plate Compactor *TRENCHING: NA on this date *FALL PROTECTION: NA on this date *SSHO: Weekly Toolbox Meeting: Aerial Lift Safety, Water Tank harness to be used for climbing ladder			
WORK PERFORMED TODAY			
WORK PERFORMED TODAY Onsite 7:00 AM ; Offsite 3:30 PM PERSONEL: Superintendent 1 Operators 2 Labors 3 Truck Drivers 1 VISITERS: Apuzzo 3 BILLY'S CREW: Watertank: Worked on CMU Block Wall. Brought in fill dirt and spread around tank. Apuzzo Worked on Decommissioning of Water Wells. CLIN 45: Water Wells Decom: 167,151R, 153, 168, 196 and 176. QA/QC: Staff Meeting QA Kurt Mintell Discussed CLIN 45 Water Wells with QC Jerry Brandon and Safety Officer Rob Peddicord			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)			
Preparatory Inspections held today _____ No preparatory inspections held today			
Initial Inspections held today _____ No initial inspections held today			
ACTIVITY START/FINISH			
Activity No Description _____ No activities were started or finished today			
QC REQUIREMENTS			
Requirement No Type Description Results _____ No QC requirements were completed today			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 1,028	Page 2 of 3	
	DATE 11 Oct 2021 - Monday		
PROJECT Durham Meadows Waterline Remedial Design	CONTRACT NUMBER W912WJ19C0002		
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)			
Item No	Location	Description	
No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)			
Item No	Location	Description	
No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)			
Name	First Day	Last Day	
No Contractors had their first or last day on the site			
LABOR HOURS			
Employer	Labor Classification	Number of Employees	Hours Worked
Ludlow Construction Co., Inc.	TRUCK DRIVER, GROUP 1	1.0	8.0
Ludlow Construction Co., Inc.	LABORER, GROUP 1	3.0	24.0
Ludlow Construction Co., Inc.	CIRCULAR SAW OPERATOR	0.0	0.0
Ludlow Construction Co., Inc.	PROJECT MANAGER	1.0	8.0
Ludlow Construction Co., Inc.	OPERATOR HEAVY EQUIPMENT 1	2.0	16.0
Ludlow Construction Co., Inc.	SSHO	1.0	8.0
Ludlow Construction Co., Inc.	QUALITY CONTROL SYSTEM MGR	1.0	8.0
Total hrs worked to date:	46,937.5	Hrs worked MTD:	504.0
		Total:	9.0
			72.0
EQUIPMENT HOURS			
Serial Number	Description	Idle Hours	Operating Hours
531660128	Bobcat Skidsteer S-2 Billy	8.0	0.0
L-5	Cat 950K L-5 Billie	0.0	8.0
E-19 Cat	E-19 Cat 314C Trackhoe Billy	8.0	0.0
T-77 PU	T-77 PU Billy	0.0	8.0
T-27 Dump	T-27 Dump Billy	8.0	0.0
E-9 Track Hoe	E-9 336 Track Hoe Jon	0.0	8.0
LB - & Cat	LB-8 Cat 430E Backhoe Billy	8.0	0.0
T-64	Dump Truck T-64	0.0	8.0
T-65	Ludlow Pickup Truck T-65	6.0	2.0
B-5 Sweeper	B-5 Sweeper Billie	8.0	0.0
R-4 Roller Billy	Roller Compacter Billy	6.0	2.0
TE 15 Excavator	TE-15 Track Hoe Billy	0.0	8.0
T-84 PU	T-84 PU Billy	8.0	0.0
T-86	T-86 Dump Truck Billy	8.0	0.0
T-80 Dump	T-80 Dump Billy	8.0	0.0
L-10 Pitt	L-10 Loader Pitt	0.0	8.0
D-2 Doser	D-2 Dozer	0.0	8.0
E-14 Excavator	E-14 EX	8.0	0.0
Total operating hrs to date:	32,242.5	Idle hrs MTD:	591.0
		Opr hrs MTD:	425.0
		Total:	84.0
			60.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER	Page 3 of 3	
		1,028		
PROJECT Durham Meadows Waterline Remedial Design		DATE	11 Oct 2021 - Monday	
		CONTRACT NUMBER	W912WJ19C0002	
MISHAP REPORTING (Describe mishaps) No mishaps reported today				
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	