

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER	Page 1 of 2
		1,046	
		DATE	
		29 Oct 2021 - Friday	
PROJECT		CONTRACT NUMBER	
Durham Meadows Waterline Remedial Design		W912WJ19C0002	
CONTRACTOR	WEATHER		
Ludlow Construction Co., Inc.	Weather Caused No Delay Temperature Min 34 °F Max 53 °F No Precipitation 7 MPH Wind		

QC NARRATIVES

JOB SAFETY

SAFETY:

Crews arrived at 7:00am, Departed at 3:00pm

*SSHO Rob Peddicord monitored safety and environmental protocols for Ludlow Construction

*Ludlow crew at 172, 173 Maple Ave

*A&R Electric at Booster Station

*GENERAL SAFETY: All persons wearing required PPE for the given task, Safety procedures being followed, AHAs being followed

*TRAFFIC: Maple traffic blocked off with Road Closed signs.

*LIFTING SAFETY: No heavy lifts on this date

*TRENCHING: SAFETY: If deeper than 5ft; trench box used or trench benched back, or no persons enter. Ladder within 25ft of persons in trench.

Ludlow able to lay long segments of copper pipe into the trench without entering it.

*FALL PROTECTION: NA on this date

*SSHO: Weekly Site Walk Through; no issues

WORK PERFORMED TODAY

WORK PERFORMED TODAY

Onsite 7:00 AM ; Offsite 3:30 PM

PERSONEL:

Superintendent 1

Operators 2

Labors 3

Truck Drivers 1

VISITERS:

A&R Electric 1

BILLY'S CREW:

House 172 Maple Ave:

0034 1 inch Copper: 37 feet of 1" Copper was installed

NOTE: Plan B original location would not work. Had to reroute around side of house

House 173 Maple Ave:

0034 1 inch Copper: 57 feet of 1" Copper was installed

0040 Soil Piercing; 18 feet under side walk Drains and Electrical

Total Copper installed was 94 feet

Booster Station:

A&R installing Meter Disconnect.

SWPP Walk Through is scheduled for Monday 1st November at 0900.

QA and QC:

QA Kurt Mintell Discussed a Walk Through due to recent Inclement weather conditions with QC Jerry Brandon and Safety Officer Rob Peddicord

PREP/INITIAL DATES	(Preparatory and initial dates held and advance notice)		
Preparatory Inspections held today _____ No preparatory inspections held today			
Initial Inspections held today _____ No initial inspections held today			
ACTIVITY START/FINISH			
Activity No	Description		
_____ No activities were started or finished today			
QC REQUIREMENTS			
Requirement No	Type	Description	Results
_____ No QC requirements were completed today			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 1,046		Page 2 of 2	
		DATE 29 Oct 2021 - Friday			
PROJECT Durham Meadows Waterline Remedial Design		CONTRACT NUMBER W912WJ19C0002			
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)					
Item No Location Description					
No QC Deficiency items were issued today					
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)					
Item No Location Description					
No QC Deficiency items were corrected today					
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)					
Name First Day Last Day					
No Contractors had their first or last day on the site					
LABOR HOURS					
Employer Labor Classification Number of Employees Hours Worked					
No labor hours were reported today					
Total hrs worked to date: 47,801.5 Hrs worked MTD: 1,368.0 Total:					
EQUIPMENT HOURS					
Serial Number Description Idle Hours Operating Hours					
No equipment hours reported today					
Total operating hrs to date: 32,974.5 Idle hrs MTD: 1,683.0 Opr hrs MTD: 1,157.0 Total:					
MISHAP REPORTING (Describe mishaps)					
No mishaps reported today					
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.					
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS		DATE