

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER	Page 1 of 3
		1,049	
		DATE	
		01 Nov 2021 - Monday	
PROJECT		CONTRACT NUMBER	
Durham Meadows Waterline Remedial Design		W912WJ19C0002	
CONTRACTOR		WEATHER	
Ludlow Construction Co., Inc.		Weather Caused No Delay Temperature Min 40 °F Max 59 °F No Precipitation 7 MPH Wind	

QC NARRATIVES

JOB SAFETY

SAFETY:

Crews arrived at 7:00am, Departed at 3:00pm

*SSHO Rob Peddicord monitored safety and environmental protocols for Ludlow Construction, Fazzino Plumbing, and Apuzzo Electric

*Ludlow crew at 175, 176 Maple Ave

*Fazzino Plumbing at 177, 202 Main St

*Apuzzo Electric continued bonding and grounding at various locations

*GENERAL SAFETY: All persons wearing required PPE for the given task, Safety procedures being followed, AHAs being followed

*TRAFFIC: Maple traffic blocked off with Road Closed signs.

*LIFTING SAFETY: No heavy lifts on this date

*TRENCHING: SAFETY: If deeper than 5ft; trench box used or trench benched back, or no persons enter. Ladder within 25ft of persons in trench.

Ludlow able to lay long segments of copper pipe into the trench without entering it.

*FALL PROTECTION: NA on this date

*SSHO: Weekly Toolbox Meeting: Securing loads

*Received/filed crew paperwork for AHAs, Covid Self Cert, Daily Equipment Insp

WORK PERFORMED TODAY

WORK PERFORMED TODAY

Onsite 7:00 AM ; Offsite 3:30 PM

PERSONEL:

Superintendent 1

Operators 2

Labors 3

Truck Drivers 1

VISITERS:

Fazzino 2

Apposo 2

BILLY'S CREW:

House 176 Maple Ave:

0034 1 inch Copper: 26 feet of 1" Copper was installed

House 175 Main Street:

0034 1 inch Copper: 58 feet of 1" Copper was installed

NOTE New location around side of house

Total Copper installed was 84 feet

Fazzino worked on house 177 Main and 202 Main (Both Houses Done)

Aposo worked on 215 Main, 216 Main, 227 Main, 227R Main and 220 Main

Note House 202, 203R and 208 were not ready at this time

QA Kurt Mintell Discussed Compaction with QC Jerry Brandon and Safety Officer Rob Peddicord

PREP/INITIAL DATES		(Preparatory and initial dates held and advance notice)	
Preparatory Inspections held today _____ No preparatory inspections held today			
Initial Inspections held today _____ No initial inspections held today			
ACTIVITY START/FINISH			
Activity No	Description		
_____ No activities were started or finished today			
QC REQUIREMENTS			
Requirement No	Type	Description	Results
CT-00325	QC Test	SWPP was performed for storm Event	Awaiting Results

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 1,049	Page 2 of 3	
		DATE 01 Nov 2021 - Monday		
PROJECT Durham Meadows Waterline Remedial Design		CONTRACT NUMBER W912WJ19C0002		
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)				
Item No	Location	Description		
No QC Deficiency items were issued today				
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)				
Item No	Location	Description		
No QC Deficiency items were corrected today				
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)				
Name	First Day	Last Day		
No Contractors had their first or last day on the site				
LABOR HOURS				
Employer	Labor Classification		Number of Employees	Hours Worked
Ludlow Construction Co., Inc.	TRUCK DRIVER, GROUP 1		1.0	8.0
Ludlow Construction Co., Inc.	LABORER, GROUP 1		3.0	24.0
Ludlow Construction Co., Inc.	CIRCULAR SAW OPERATOR		0.0	0.0
Ludlow Construction Co., Inc.	PROJECT MANAGER		1.0	8.0
Ludlow Construction Co., Inc.	OPERATOR HEAVY EQUIPMENT 1		2.0	16.0
Ludlow Construction Co., Inc.	SSHO		1.0	8.0
Ludlow Construction Co., Inc.	QUALITY CONTROL SYSTEM MGR		1.0	8.0
Total hrs worked to date:	47,873.5	Hrs worked MTD:	72.0	Total: 9.0 72.0
EQUIPMENT HOURS				
Serial Number	Description		Idle Hours	Operating Hours
531660128	Bobcat Skidsteer S-2	Billy	6.0	2.0
L-5	Cat 950K L-5	Billie	0.0	8.0
E-19 Cat	E-19 Cat 314C Trackhoe	Billy	8.0	0.0
T-77 PU	T-77 PU	Billy	0.0	8.0
T-27 Dump	T-27 Dump	Billy	0.0	8.0
E-9 Track Hoe	E-9 336 Track Hoe	Billy Off Site	8.0	0.0
LB - & Cat	LB-8 Cat 430E Backhoe	Billy	8.0	0.0
T-64	Dump Truck T-64		0.0	8.0
T-65	Ludlow Pickup Truck T-65		6.0	2.0
B-5 Sweeper	B-5 Sweeper	Billie	8.0	0.0
R-4 Roller Billy	Roller Compacter	Billy	0.0	8.0
TE 15 Excavator	TE-15 Track Hoe	Billy	0.0	8.0
T-84 PU	T-84 PU	Billy	6.0	2.0
T-86	T-86 Dump Truck	Billy	8.0	0.0
T-80 Dump	T-80 Dump	Billy	8.0	0.0
L-10 Pitt	L-10 Loader	Pitt	4.0	4.0
D-2 Doser	D-2 Dozer		8.0	0.0
E-14 Excavator	E-14 EX		8.0	0.0
T-52 Dump	T-52 Dump	Billy	8.0	0.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 1,049		Page 3 of 3				
		DATE 01 Nov 2021 - Monday						
PROJECT Durham Meadows Waterline Remedial Design		CONTRACT NUMBER W912WJ19C0002						
Total operating hrs to date:	33,032.5	Idle hrs MTD:	94.0	Opr hrs MTD:	58.0	Total:	94.0	58.0
MISHAP REPORTING		(Describe mishaps)						
No mishaps reported today								
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.						
QC REPRESENTATIVE'S SIGNATURE		DATE		SUPERINTENDENT'S INITIALS		DATE		