

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 1,050	Page 1 of 3
		DATE 02 Nov 2021 - Tuesday	
PROJECT Durham Meadows Waterline Remedial Design		CONTRACT NUMBER W912WJ19C0002	
CONTRACTOR Ludlow Construction Co., Inc.		WEATHER Weather Caused No Delay Temperature Min 39 °F Max 55 °F No Precipitation 6 MPH Wind	
QC NARRATIVES			
JOB SAFETY			
SAFETY: Crews arrived at 7:00am, Departed at 3:00pm *SSHO Rob Peddicord monitored safety and environmental protocols for Ludlow Construction, and Fazzino Plumbing *Ludlow crew at 248 Main; 184, 188 Maple *Fazzino Plumbing at 110 Maple, 208 main *GENERAL SAFETY: All persons wearing required PPE for the given task, Safety procedures being followed, AHAs being followed *TRAFFIC: Maple traffic blocked off with Road Closed signs. *LIFTING SAFETY: No heavy lifts on this date *TRENCHING: SAFETY: If deeper than 5ft; trench box used or trench benched back, or no persons enter. Ladder within 25ft of persons in trench. Ludlow able to lay long segments of copper pipe into the trench without entering it. *FALL PROTECTION: NA on this date			
WORK PERFORMED TODAY			
WORK PERFORMED TODAY Onsite 7:00 AM ; Offsite 3:30 PM PERSONEL: Superintendent 1 Operators 2 Labors 3 Truck Drivers 1 VISITERS: Fazzino 2 BILLY'S CREW: House 184 Maple Ave: 0034 1 inch Copper: 33 feet of 1" Copper was installed 0040 Soil Piercing: 10 Feet House 188 Maple Street: 0034 1 inch Copper: 42 feet of 1" Copper was installed Total Copper installed was 75 feet House 248 Main Street: Extra Work at point of entry Shore up Stone Foundation with Non shrank Grout 0041 Plumbing: Fazzino 110 Maple Done and 208 Main Done Note House 202, 203R and 208 were not ready at this time QA Kurt Mintell Discussed Safety with QC Jerry Brandon and Safety Officer Rob Peddicord			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)			
Preparatory Inspections held today _____			
No preparatory inspections held today			
Initial Inspections held today _____			
No initial inspections held today			
ACTIVITY START/FINISH			
Activity No Description _____			
No activities were started or finished today			
QC REQUIREMENTS			
Requirement No Type Description Results _____			
No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)			
Item No Location Description _____			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 1,050	Page 2 of 3
		DATE 02 Nov 2021 - Tuesday	
PROJECT Durham Meadows Waterline Remedial Design		CONTRACT NUMBER W912WJ19C0002	
No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)			
Item No	Location	Description	
No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)			
Name	First Day	Last Day	
No Contractors had their first or last day on the site			
LABOR HOURS			
Employer	Labor Classification	Number of Employees	Hours Worked
Ludlow Construction Co., Inc.	TRUCK DRIVER, GROUP 1	1.0	8.0
Ludlow Construction Co., Inc.	LABORER, GROUP 1	3.0	24.0
Ludlow Construction Co., Inc.	CIRCULAR SAW OPERATOR	0.0	0.0
Ludlow Construction Co., Inc.	PROJECT MANAGER	1.0	8.0
Ludlow Construction Co., Inc.	OPERATOR HEAVY EQUIPMENT 1	2.0	16.0
Ludlow Construction Co., Inc.	SSHO	1.0	8.0
Ludlow Construction Co., Inc.	QUALITY CONTROL SYSTEM MGR	1.0	8.0
Total hrs worked to date: 47,945.5		Hrs worked MTD: 144.0	Total: 9.0 72.0
EQUIPMENT HOURS			
Serial Number	Description	Idle Hours	Operating Hours
531660128	Bobcat Skidsteer S-2 Billy	6.0	2.0
L-5	Cat 950K L-5 Billie	0.0	8.0
E-19 Cat	E-19 Cat 314C Trackhoe Billy	6.0	2.0
T-77 PU	T-77 PU Billy	0.0	8.0
T-27 Dump	T-27 Dump Billy	0.0	8.0
E-9 Track Hoe	E-9 336 Track Hoe Billy Off Site	8.0	0.0
LB - & Cat	LB-8 Cat 430E Backhoe Billy	8.0	0.0
T-64	Dump Truck T-64	0.0	8.0
T-65	Ludlow Pickup Truck T-65	6.0	2.0
B-5 Sweeper	B-5 Sweeper Billie	6.0	2.0
R-4 Roller Billy	Roller Compacter Billy	6.0	2.0
TE 15 Excavator	TE-15 Track Hoe Billy	0.0	8.0
T-84 PU	T-84 PU Billy	6.0	2.0
T-86	T-86 Dump Truck Billy	8.0	0.0
T-80 Dump	T-80 Dump Billy	8.0	0.0
L-10 Pitt	L-10 Loader Pitt	4.0	4.0
D-2 Doser	D-2 Dozer	8.0	0.0
E-14 Excavator	E-14 EX	0.0	8.0
T-52 Dump	T-52 Dump Billy	8.0	0.0
Total operating hrs to date: 33,096.5	Idle hrs MTD: 182.0	Opr hrs MTD: 122.0	Total: 88.0 64.0
MISHAP REPORTING (Describe mishaps)			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 1,050	Page 3 of 3
	DATE 02 Nov 2021 - Tuesday	

PROJECT Durham Meadows Waterline Remedial Design

CONTRACT NUMBER W912WJ19C0002

No mishaps reported today

CONTRACTOR CERTIFICATION	On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.
--------------------------	----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------