

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 1,060	Page 1 of 2												
		DATE 12 Nov 2021 - Friday													
PROJECT Durham Meadows Waterline Remedial Design		CONTRACT NUMBER W912WJ19C0002													
CONTRACTOR Ludlow Construction Co., Inc.	WEATHER Weather Caused Critical Delay Temperature Min 41 °F Max 65 °F 0.21 IN Precipitation 11 MPH Wind														
QC NARRATIVES JOB SAFETY SAFETY: Off site due to weather condition, High wind and Heavy Rains WORK PERFORMED TODAY WORK PERFORMED TODAY Off Site = Rain Out due to Inclement Weather PERSONEL: Superintendent Operators Labors Truck Drivers VISITERS: BILLYs CREW: Off Due to Weather Conditions: QA/QC:															
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) Preparatory Inspections held today _____ No preparatory inspections held today Initial Inspections held today _____ No initial inspections held today															
ACTIVITY START/FINISH Activity No Description _____ No activities were started or finished today															
QC REQUIREMENTS Requirement No Type Description Results _____ No QC requirements were completed today															
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) Item No Location Description _____ No QC Deficiency items were issued today															
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) Item No Location Description _____ No QC Deficiency items were corrected today															
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) Name First Day Last Day _____ No Contractors had their first or last day on the site															
LABOR HOURS <table style="width:100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Employer</th> <th style="text-align: left;">Labor Classification</th> <th style="text-align: right;">Number of Employees</th> <th style="text-align: right;">Hours Worked</th> </tr> </thead> <tbody> <tr> <td>Ludlow Construction Co., Inc.</td> <td>TRUCK DRIVER, GROUP 1</td> <td style="text-align: right;">0.0</td> <td style="text-align: right;">0.0</td> </tr> <tr> <td>Ludlow Construction Co., Inc.</td> <td>LABORER, GROUP 1</td> <td style="text-align: right;">0.0</td> <td style="text-align: right;">0.0</td> </tr> </tbody> </table>				Employer	Labor Classification	Number of Employees	Hours Worked	Ludlow Construction Co., Inc.	TRUCK DRIVER, GROUP 1	0.0	0.0	Ludlow Construction Co., Inc.	LABORER, GROUP 1	0.0	0.0
Employer	Labor Classification	Number of Employees	Hours Worked												
Ludlow Construction Co., Inc.	TRUCK DRIVER, GROUP 1	0.0	0.0												
Ludlow Construction Co., Inc.	LABORER, GROUP 1	0.0	0.0												

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER	Page 2 of 2	
		1,060		
		DATE	12 Nov 2021 - Friday	
		PROJECT		CONTRACT NUMBER
Durham Meadows Waterline Remedial Design		W912WJ19C0002		
Ludlow Construction Co., Inc.	CIRCULAR SAW OPERATOR		0.0	0.0
Ludlow Construction Co., Inc.	PROJECT MANAGER		0.0	0.0
Ludlow Construction Co., Inc.	OPERATOR HEAVY EQUIPMENT 1		0.0	0.0
Ludlow Construction Co., Inc.	SSHO		1.0	8.0
Ludlow Construction Co., Inc.	QUALITY CONTROL SYSTEM MGR		1.0	8.0
Total hrs worked to date: 48,497.5		Hrs worked MTD: 696.0	Total: 2.0	16.0
EQUIPMENT HOURS				
Serial Number	Description		Idle Hours	Operating Hours
531660128	Bobcat Skidsteer S-2 Billy		8.0	0.0
T-85	Dump Truck T-85 Billy		8.0	0.0
L-5	Cat 950K L-5 Billie		8.0	0.0
E-19 Cat	E-19 Cat 314C Trackhoe Billy		8.0	0.0
T-77 PU	T-77 PU Billy		8.0	0.0
T-27 Dump	T-27 Dump Billy		8.0	0.0
E-9 Track Hoe	E-9 336 Track Hoe Billy Off Site		8.0	0.0
LB - & Cat	LB-8 Cat 430E Backhoe Billy		8.0	0.0
T-64	Dump Truck T-64		8.0	0.0
T-65	Ludlow Pickup Truck T-65		8.0	0.0
B-5 Sweeper	B-5 Sweeper Billie		8.0	0.0
R-4 Roller Billy	Roller Compacter Billy		8.0	0.0
TE 15 Excavator	TE-15 Track Hoe Billy		8.0	0.0
T-84 PU	T-84 PU Billy		8.0	0.0
T-86	T-86 Dump Truck Billy		8.0	0.0
T-80 Dump	T-80 Dump Billy		8.0	0.0
L-10 Pitt	L-10 Loader Pitt		8.0	0.0
D-2 Doser	D-2 Dozer		8.0	0.0
E-14 Excavator	E-14 EX		8.0	0.0
T-52 Dump	T-52 Dump Billy		8.0	0.0
Total operating hrs to date: 33,506.5		Idle hrs MTD: 1,044.0	Opr hrs MTD: 532.0	Total: 160.0
MISHAP REPORTING (Describe mishaps)				
No mishaps reported today				
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	