

Daily Report

Project:	Durham Meadows Waterline Installation	Date:	September 8, 2019
Location:	South Main Street, Middletown CT	Day of Week:	Sunday
Project #:	AECOM: 60445033	Report No:	1
Contractor:	Ludlow Construction	Page:	1 of 4

Weather Conditions			
Conditions:	Night		
Temperature (°F):	High	73°F	Low 65°F

Contractors & Subcontractors Workforce				Equipment in Use			
Trade	#	x	hrs	Trade	#	x	hrs
USACE				Ludlow Construction			
Field Engineer	1	x	8	Superintendent	3	x	8
				Superintendent	1	x	2
				Dump truck Operator	1	x	8
				Laborers	5	x	8
				Excavator Operator	1	x	8
				Skid Steer Operator	1	x	8
				Safety Officer	1	x	8

Summary of Work

Visitors: Dale from DOT

Notes:

1855 – Contractor, 3 police officers, USACE representation on site
 1910 – Setting up single lane traffic system and catch basin silt sacks, mobilizing equipment
 1925 – Mark outs completed, lights set up
 1935 – First cut with saw cutting machine
 1950 – Digging with excavator
 2000 – Dump truck on site for material storage/removal
 2015 – Removing asphalt and continuing to dig at test pit locations
 2050 – Located water main in test pit location
 2150 – Backfilling test pits, compacting. Material testing lab not yet on site
 2200 – Existing supply line extends past Talcott Ridge drive, will need to connect into existing line. Plan change: starting to saw cut pavement on west side of road to install pipe and will return to connect to water main line at later date
 2230 – starting to saw cut pavement on west side of road
 2300 – left site at 11

Notes:
 2 test pits dug, approximate dimensions: 8x6 and 10x20
 2 lengths (18' each) of pipe installed on east side of road after 2300
 Road surface left paved and compacted after test pits on east side and pipe trench on west side of road were filled

Daily Report

Project:	Durham Meadows Waterline Installation	Date:	September 8, 2019
Location:	South Main Street, Middletown CT	Day of Week:	Sunday
Project #:	AECOM: 60445033	Report No:	1
Contractor:	Ludlow Construction	Page:	2 of 4

Payment Items:
NONE



Figure 1 – Saw Cutting Pavement for Test Pit

Res. Representative:

F. Grimburg

Date: 9/8/19

Daily Report

Project:	Durham Meadows Waterline Installation	Date:	September 8, 2019
Location:	South Main Street, Middletown CT	Day of Week:	Sunday
Project #:	AECOM: 60445033	Report No:	1
Contractor:	Ludlow Construction	Page:	3 of 4



Figure 2 – Excavating Test Pit

Daily Report

Project: Durham Meadows Waterline Installation
Location: South Main Street, Middletown CT
Project #: AECOM: 60445033
Contractor: Ludlow Construction

Date: September 8, 2019
Day of Week: Sunday
Report No: 1
Page: 4 of 4



Figure 3 - Compacting Test Pit Backfill