

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	November 19, 2019
Location:	Talcott Ridge Drive, Middletown CT	Day of Week:	Tuesday
Project #:	AECOM: 60445033	Report No:	33
Contractor:	Ludlow Construction	Page:	2 of 14

0912 – Fourth stick of 8” DIP installed by Ludlow (in front of 60 Watch Hill Drive).

0925 – Fifth stick of 8” DIP installed by Ludlow.

1020 – Sixth stick of 8” DIP installed by Ludlow.

1055 – Seventh stick of 8” DIP installed by Ludlow.

1102 – Excavation turns 90° to the north and stops at curb for the installation of a hydrant. In doing so, a 7” black plastic perforated subdrain pipe and two wires (also running east-west) are severed. The crown of the 7” pipe is located 2.5’ BSG and the wires are located at 40” BSG. These two severed items lie beneath the strip of grass located between the curb and the sidewalk.

1129 – A representative from USIC (CBYD sub) arrives on site. No CBYD markings were observed that would have indicated the presence of the severed wires and subdrain line. According to the USIC rep, a blueprint indicates that the wires service a street light on the south side of Watch Hill Drive (Pole # 8130 in front of 87 Watch Hill Drive).

1227 – A short stick of 8” DIP 10.5’ in length is installed by Ludlow.

1235 – An 8”x6” tee fitting and a valve are placed on the west end of the 10.5’ section of 8” DIP.

1243 – Ludlow secures the ends of the severed wires with black electrical tape.

1301 – Ludlow Adds a 7.5’ section of 6” DIP from the valve to the curb where a hydrant will be installed.

1335 – Ludlow has installed hydrant assembly and begins to backfill around the piping.

1350 – Depart site.

Payment Items:

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	November 19, 2019
Location:	Talcott Ridge Drive, Middletown CT	Day of Week:	Tuesday
Project #:	AECOM: 60445033	Report No:	33
Contractor:	Ludlow Construction	Page:	3 of 14




Figure 1 – 11-18-19 Notes from Ludlow.

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	November 19, 2019
Location:	Talcott Ridge Drive, Middletown CT	Day of Week:	Tuesday
Project #:	AECOM: 60445033	Report No:	33
Contractor:	Ludlow Construction	Page:	4 of 14



Figure 2 – Examples of signs Ludlow is using to control vehicle and pedestrian traffic.

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	November 19, 2019
Location:	Talcott Ridge Drive, Middletown CT	Day of Week:	Tuesday
Project #:	AECOM: 60445033	Report No:	33
Contractor:	Ludlow Construction	Page:	5 of 14



Figure 3 - Second stick of 8" DIP installed by Ludlow beneath a 1" copper water line at 51" BSG and two 4" gray PVC conduits located 39" BSG.

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	November 19, 2019
Location:	Talcott Ridge Drive, Middletown CT	Day of Week:	Tuesday
Project #:	AECOM: 60445033	Report No:	33
Contractor:	Ludlow Construction	Page:	6 of 14



Figure 4 – Pipe lubricant used by Ludlow on the male end of the DIP.

Res. Representative:	J. Meunier	Date:	11/19/19
-----------------------------	------------	--------------	----------

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	November 19, 2019
Location:	Talcott Ridge Drive, Middletown CT	Day of Week:	Tuesday
Project #:	AECOM: 60445033	Report No:	33
Contractor:	Ludlow Construction	Page:	7 of 14



Figure 5 – Installation of 8”x6” tee fitting and valve at approximate Station 604+33.42.

Res. Representative:	J. Meunier	Date:	11/19/19
-----------------------------	------------	--------------	----------

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	November 19, 2019
Location:	Talcott Ridge Drive, Middletown CT	Day of Week:	Tuesday
Project #:	AECOM: 60445033	Report No:	33
Contractor:	Ludlow Construction	Page:	8 of 14



Figure 6 – Close-up of 8”x6” Tee-fitting and valve.

Res. Representative:	J. Meunier	Date:	11/19/19
-----------------------------	------------	--------------	----------

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	November 19, 2019
Location:	Talcott Ridge Drive, Middletown CT	Day of Week:	Tuesday
Project #:	AECOM: 60445033	Report No:	33
Contractor:	Ludlow Construction	Page:	9 of 14



Figure 7 – 7” black plastic perforated subdrain pipe that was severed by Ludlow.

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	November 19, 2019
Location:	Talcott Ridge Drive, Middletown CT	Day of Week:	Tuesday
Project #:	AECOM: 60445033	Report No:	33
Contractor:	Ludlow Construction	Page:	10 of 14



Figure 8 – Ludlow covering ends of severed wires with electrical tape.

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	November 19, 2019
Location:	Talcott Ridge Drive, Middletown CT	Day of Week:	Tuesday
Project #:	AECOM: 60445033	Report No:	33
Contractor:	Ludlow Construction	Page:	11 of 14



Figure 9– Ludlow cleaning sand and rock off of Watch Hill Drive.

Res. Representative:	J. Meunier	Date:	11/19/19
-----------------------------	------------	--------------	----------

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	November 19, 2019
Location:	Talcott Ridge Drive, Middletown CT	Day of Week:	Tuesday
Project #:	AECOM: 60445033	Report No:	33
Contractor:	Ludlow Construction	Page:	12 of 14



Figure 10- Hydrant assembly about to be installed by Ludlow.

Res. Representative:	J. Meunier	Date:	11/19/19
-----------------------------	------------	--------------	----------

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	November 19, 2019
Location:	Talcott Ridge Drive, Middletown CT	Day of Week:	Tuesday
Project #:	AECOM: 60445033	Report No:	33
Contractor:	Ludlow Construction	Page:	13 of 14



Figure 11– Ludlow installing hydrant assembly.

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	November 19, 2019
Location:	Talcott Ridge Drive, Middletown CT	Day of Week:	Tuesday
Project #:	AECOM: 60445033	Report No:	33
Contractor:	Ludlow Construction	Page:	14 of 14



Figure 12– Ludlow installing valve operator extension and gate box onto (now buried) valve.