

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	December 13, 2019
Location:	Middletown and Durham, CT	Day of Week:	Friday
Project #:	AECOM: 60445033	Report No:	47
Contractor:	Ludlow Construction	Page:	2 of 4

0730 – Ludlow checks system and increases the pressure. They then installed a third gauge at the hydrant located across from 68 Talcott Ridge.

0750 – Ludlow increased the pressure at the Talcott/Main St. hydrant to 162 psi. and began a two hour watch.

0950 – After observing the system several times during the two-hour test, it was determined that the system was tight as there was no change in pressure at any of the three gauges. John Ewanowski gave an unofficial pass to the system based on Brian Robillard's (Chief Engineer Water and Sewer Dept. Middletown) agreeing to test the system at the manufacturers specification of 150 psi. The last item was obtained by word of mouth from John Ewanowski at the site. Assumption is that this will become official later.

1000 – Work started on Main Street. Weather warmed up enough to scrape off and replace the asphalt patch along roughly 300-400 feet of main Street.

1300 – Off site.

Payment Items:

Res. Representative:

W. Abrahams-Dematte

Date: 12/13/19

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	December 13, 2019
Location:	Middletown and Durham, CT	Day of Week:	Friday
Project #:	AECOM: 60445033	Report No:	47
Contractor:	Ludlow Construction	Page:	3 of 4



Figure 1 –Facing north from the passage seat. View of traffic set up along Main St. Route 17.

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	December 13, 2019
Location:	Middletown and Durham, CT	Day of Week:	Friday
Project #:	AECOM: 60445033	Report No:	47
Contractor:	Ludlow Construction	Page:	4 of 4



Figure 2 – View looking southeast at the repair work being conducted on Main Street. The excavator scraped off the initial layer place when piping was done and is now re-applying the asphalt to specification.