

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	May 8, 2020
Location:	Main Street, Durham and shared access road, Middletown, CT	Day of Week:	Friday
Project #:	AECOM: 6061487	Report No:	74
Contractor:	Ludlow Construction	Page:	2 of 10

Additional Data

None

Daily Activities – Pressure Testing

Pressure testing was performed today from Parsons Lane to Winsome lane.

0748: Ludlow flushing lines from Oak Terrace up to hydrant at Station 51+39 (Talcott Ridge Drive). In addition, Ludlow is pressure testing a line from Parsons Lane to Winsome Road.

0800: City of Middletown staff is present at the hydrant located at Station 51+39 (Talcott Ridge Drive). Additional City of Middletown personnel are present at the hydrant located next to the Talcott Ridge Drive cul-de-sac.

1251: Ludlow is on the hydrant located at Winsome Road, testing water line from Winsome Road to Parsons Lane. It is a two-hour test that will finish at 1408 hours.

1408: Pressure test for the line connecting Winsome Road to Parsons Lane has passed.

Daily Activities – Shared Access Road

Ludlow continued to cut, fill, grade, and compact fill on the shared access road and filled, graded, and seeded just north of the shared access road.

0828: Ludlow has a crew working on the north side of the shared access road placing and grading fill at ~Station 12+00. The area that was graded on the north side of the access road yesterday has been seeded.

1220: Ludlow is digging test pits in front of the driveway for 216 and 224 Talcott Ridge Drive to locate utilities in order to assess the possible need to change the final grade of the road, as the utilities will be fairly close to the surface given the current specifications. Ludlow has placed and compacted processed stone up to approximately Station 11+70. They are currently placing and grading fill on the right hand side of the shared access road east of Station 11+70.

Daily Activities – Pickett Lane

Pickett Lane staging areas inspected – they appear to have the same amount of equipment and materials as was present at close of field activities yesterday. Saw cutting activities resumed today.

0710: Ludlow currently saw cutting pavement on Pickett Lane, starting at ~Station 518+00.

0945: Ludlow is saw cutting pavement at approximately Station 521+00 on Pickett Lane.

1205: Ludlow has saw cut pavement to approximately Station 522+00.

Res. Representative:

J. Meunier

Date: 5/08/20

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	May 8, 2020
Location:	Main Street, Durham and shared access road, Middletown, CT	Day of Week:	Friday
Project #:	AECOM: 6061487	Report No:	74
Contractor:	Ludlow Construction	Page:	3 of 10

Daily Activities – Main Street, Durham

Ludlow continued placing 16" DIP today on the southbound lane of Main Street. Traffic detail was provided by CT State Police.

0725: Ludlow resuming the placement of 16" DIP where they left off yesterday on the southbound lane of Main Street at Station 182+32. Two Connecticut State police officers are providing traffic detail.

0845: Ludlow just finished hammering rock from Station 182+75 to Station 183+10.

1008: Ludlow has 16" DIP placed to ~Station 183+30. A corporation stop has been placed at Station 183+24.5.

1133: Ludlow has just installed a 16" x 6" M.J. C.D.L.I. hydrant Tee with a 6" gate valve and valve box at 183+57.5 and a 16" M.J butterfly valve and valve box at 183+61.

1310: Ludlow finished placing pipe today. They are currently filling and compacting. JTC is collecting soil compaction data. Ludlow is cleaning the work area with the Bocce room. End of placed pipe today: Station 184+23.

1415: Ludlow is continuing to place and compact fill as they ready the trench for hot patching.

Payment Items:

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	May 8, 2020
Location:	Main Street, Durham and shared access road, Middletown, CT	Day of Week:	Friday
Project #:	AECOM: 6061487	Report No:	74
Contractor:	Ludlow Construction	Page:	4 of 10



Picture 1: Ludlow filling and grading along the north side of the shared access road. View to the east. Middletown, CT.

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	May 8, 2020
Location:	Main Street, Durham and shared access road, Middletown, CT	Day of Week:	Friday
Project #:	AECOM: 6061487	Report No:	74
Contractor:	Ludlow Construction	Page:	5 of 10



Picture 2: Ludlow saw cutting pavement at Station 521. View to the northwest. Pickett Lane, Durham, CT.

Res. Representative:

J. Meunier

Date: 5/08/20

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	May 8, 2020
Location:	Main Street, Durham and shared access road, Middletown, CT	Day of Week:	Friday
Project #:	AECOM: 6061487	Report No:	74
Contractor:	Ludlow Construction	Page:	6 of 10



Picture 3: 16" x 6" M.J. C.D.L.I. hydrant Tee with a 6" gate valve and valve box and a 16" M.J butterfly valve and valve box being assembled to place at Stations 183+57.5 and 183+61, respectively. Main Street, Durham, CT.

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	May 8, 2020
Location:	Main Street, Durham and shared access road, Middletown, CT	Day of Week:	Friday
Project #:	AECOM: 6061487	Report No:	74
Contractor:	Ludlow Construction	Page:	7 of 10



Picture 4: Ludlow digging test pits in front of the driveways for 216 and 224 Talcott Ridge Drive to locate utilities. View to the east. Middletown, CT.

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	May 8, 2020
Location:	Main Street, Durham and shared access road, Middletown, CT	Day of Week:	Friday
Project #:	AECOM: 6061487	Report No:	74
Contractor:	Ludlow Construction	Page:	8 of 10



Picture 5: Ludlow working on the shared access road and the adjacent area to the north. ~Station 11+70. View to the east. Middletown, CT.

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	May 8, 2020
Location:	Main Street, Durham and shared access road, Middletown, CT	Day of Week:	Friday
Project #:	AECOM: 6061487	Report No:	74
Contractor:	Ludlow Construction	Page:	9 of 10



Picture 6: Overview of progress on the shared access road. View to the west. Middletown, CT.

Res. Representative:	J. Meunier	Date:	5/08/20
-----------------------------	------------	--------------	---------

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	May 8, 2020
Location:	Main Street, Durham and shared access road, Middletown, CT	Day of Week:	Friday
Project #:	AECOM: 6061487	Report No:	74
Contractor:	Ludlow Construction	Page:	10 of 10



Picture 7: Final pressure reading for the line running from Parsons Lane and Winsome Road (Winsome Road hydrant). Durham, CT.

Res. Representative:

J. Meunier

Date: 5/08/20