



## Daily Report

|                    |  |                     |               |
|--------------------|--|---------------------|---------------|
| <b>Project:</b>    | Durham Meadows Pipeline Installation           | <b>Date:</b>        | June 18, 2020 |
| <b>Location:</b>   | Maiden Lane, Main Street, and Route 68, Durham | <b>Day of Week:</b> | Thursday      |
| <b>Project #:</b>  | AECOM: 6061487                                 | <b>Report No:</b>   | 101           |
| <b>Contractor:</b> | Ludlow Construction                            | <b>Page:</b>        | 2 of 7        |

<https://www.nae.usace.army.mil/Missions/Projects-Topics/Durham-Meadows-Water-Lines-Project/>

### Additional Data

Ludlow informed AECOM that the end station for the placement of DIP on Route 68 yesterday was 604+64, not 604+84 as they reported yesterday.

### Daily Activities – Installation of Curb Stops, Main Street and Maiden Lane, Durham

Ludlow installed curb stops at Stations 153+57.5, 152+94, 152+18, and 151+69 on Main Street in Durham.

0711: Ludlow cannot begin installing curb stops on Main Street because three of the four State Troopers scheduled to provide traffic management today have failed to show up.

0731: Ludlow is using two of their laborers to provide traffic management on Main Street, Durham.

0749: Ludlow is starting the installation of a curb stop for 431 Main Street at Station 153+57.5.

0933: Ludlow working on placing a curb stop at Station 153+57.5. The curb stop will be installed 16.5' from edge of pavement.

0936: Ludlow is installing a curb stop for 435 Main Street at Station 152+94.

1108: Ludlow has completed the installation of a curb stop at Station 152+94. The curb stop is located 16.5' from edge of pavement.

1247: Ludlow has installed a curb stop 17' from the edge of pavement at Station 152+18 and are currently backfilling the trench. The curb stop is located on the west side of Main Street and services 437 Main Street.

1310: Ludlow is beginning to excavate on the northbound lane of Main Street to install a curb stop at Station 151+69. This curb stop will service 441 Main Street and will be located 16' from the edge of pavement.

1402: JTC is on Main Street to collect soil compaction data.

### Daily Activities – Installation of 12" DIP, Maiden Lane, Durham

Ludlow installed 12" DIP from Stations 421+18 to 418+75 on Maiden Lane in Durham.

0726: Ludlow has 20' of trench open on Maiden Lane. They are ready to resume the placement of 12" DIP.

0824: JTC shows up on Maiden Lane to perform soil compaction testing.

0855: Ludlow is placing a hydrant assembly at Station 420+48.

1043: Ludlow has placed 12" DIP up to Station 419+43 on Maiden Lane.

1130: Ludlow is preparing to install a 12" R.S gate valve and valve box on Maiden Lane at Station 419+00. Only one private flagger

|                             |            |              |         |
|-----------------------------|------------|--------------|---------|
| <b>Res. Representative:</b> | J. Meunier | <b>Date:</b> | 6/18/20 |
|-----------------------------|------------|--------------|---------|

## Daily Report

|                    |  |                     |               |
|--------------------|--|---------------------|---------------|
| <b>Project:</b>    | Durham Meadows Pipeline Installation           | <b>Date:</b>        | June 18, 2020 |
| <b>Location:</b>   | Maiden Lane, Main Street, and Route 68, Durham | <b>Day of Week:</b> | Thursday      |
| <b>Project #:</b>  | AECOM: 6061487                                 | <b>Report No:</b>   | 101           |
| <b>Contractor:</b> | Ludlow Construction                            | <b>Page:</b>        | 3 of 7        |

providing traffic management currently.

1350: Ludlow finishes placing 12" DIP today. End station for pipe installation is Station 418+75.

### Daily Activities – Installation of 12" DIP, Route 68, Durham

Ludlow resumed the installation of 12" DIP on Route 68, placing pipe between Station 604+64 and Station 920+65 (the intersection of Maple Avenue and Route 68).

0705: Ludlow is resuming the placement of 12" DIP on Route 68.

0820: Ludlow has placed 12" DIP up to Station 605+50.

0915: Ludlow is hammering rock at Station 606+30. Ludlow has placed 12" DIP up to Station 606+10 so far.

1056: Ludlow has placed 12" DIP up to Station 605+45 on Route 68.

1149: Ludlow is preparing to install a 12"x12"x12" M.J. C.L.D.I. Tee with two 12" M.J. R.S. gate valves and valve boxes at Station 920+65 (the intersection of Maple Avenue and Route 68).

1339: Ludlow has finished placing 12" DIP on Route 68.

|                             |                   |              |                |
|-----------------------------|-------------------|--------------|----------------|
| <b>Res. Representative:</b> | <u>J. Meunier</u> | <b>Date:</b> | <u>6/18/20</u> |
|-----------------------------|-------------------|--------------|----------------|

## Daily Report

|                    |  |                     |               |
|--------------------|--|---------------------|---------------|
| <b>Project:</b>    | Durham Meadows Pipeline Installation           | <b>Date:</b>        | June 18, 2020 |
| <b>Location:</b>   | Maiden Lane, Main Street, and Route 68, Durham | <b>Day of Week:</b> | Thursday      |
| <b>Project #:</b>  | AECOM: 6061487                                 | <b>Report No:</b>   | 101           |
| <b>Contractor:</b> | Ludlow Construction                            | <b>Page:</b>        | 4 of 7        |



Picture 1: Water observed in trench at Station 421+18 on Maiden Lane, Durham

|                             |            |              |         |
|-----------------------------|------------|--------------|---------|
| <b>Res. Representative:</b> | J. Meunier | <b>Date:</b> | 6/18/20 |
|-----------------------------|------------|--------------|---------|

## Daily Report

|                    |  |                     |               |
|--------------------|--|---------------------|---------------|
| <b>Project:</b>    | Durham Meadows Pipeline Installation           | <b>Date:</b>        | June 18, 2020 |
| <b>Location:</b>   | Maiden Lane, Main Street, and Route 68, Durham | <b>Day of Week:</b> | Thursday      |
| <b>Project #:</b>  | AECOM: 6061487                                 | <b>Report No:</b>   | 101           |
| <b>Contractor:</b> | Ludlow Construction                            | <b>Page:</b>        | 5 of 7        |



Picture 2: Ludlow beginning to excavate for the installation of a curb stop at Station 153+57.5; 431 Main Street, Durham. View to the east.

|                             |            |              |         |
|-----------------------------|------------|--------------|---------|
| <b>Res. Representative:</b> | J. Meunier | <b>Date:</b> | 6/18/20 |
|-----------------------------|------------|--------------|---------|

## Daily Report

|                    |  |                     |               |
|--------------------|--|---------------------|---------------|
| <b>Project:</b>    | Durham Meadows Pipeline Installation           | <b>Date:</b>        | June 18, 2020 |
| <b>Location:</b>   | Maiden Lane, Main Street, and Route 68, Durham | <b>Day of Week:</b> | Thursday      |
| <b>Project #:</b>  | AECOM: 6061487                                 | <b>Report No:</b>   | 101           |
| <b>Contractor:</b> | Ludlow Construction                            | <b>Page:</b>        | 6 of 7        |



Picture 3: Water observed in trench at Station 153+57.5; 431 Main Street, Durham. View to the west.

|                             |            |              |         |
|-----------------------------|------------|--------------|---------|
| <b>Res. Representative:</b> | J. Meunier | <b>Date:</b> | 6/18/20 |
|-----------------------------|------------|--------------|---------|

## Daily Report

|                    |  |                     |               |
|--------------------|--|---------------------|---------------|
| <b>Project:</b>    | Durham Meadows Pipeline Installation           | <b>Date:</b>        | June 18, 2020 |
| <b>Location:</b>   | Maiden Lane, Main Street, and Route 68, Durham | <b>Day of Week:</b> | Thursday      |
| <b>Project #:</b>  | AECOM: 6061487                                 | <b>Report No:</b>   | 101           |
| <b>Contractor:</b> | Ludlow Construction                            | <b>Page:</b>        | 7 of 7        |



Picture 4: Ludlow cleaning up work zone at Station 151+69 with a Bocce Broom on Main Street, Durham after the installation of a curb stop. View to the east.

|                             |                   |              |                |
|-----------------------------|-------------------|--------------|----------------|
| <b>Res. Representative:</b> | <u>J. Meunier</u> | <b>Date:</b> | <u>6/18/20</u> |
|-----------------------------|-------------------|--------------|----------------|