

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	September 9, 2020
Location:	Maple Avenue and Maiden Lane, Durham; Shared Access Driveway, Middletown, South Main Street, Middletown	Day of Week:	Wednesday
Project #:	AECOM: 60614871	Report No:	155
Contractor:	Ludlow Construction	Page:	2 of 8

Pipe Connections, Installations, and Other Work

No main line pipe installations today.

Ludlow worked installing curb stops and hydrants on Maiden Lane <Billy's crew> and Maple Avenue <Jon's crew>.

Ludlow is also saw cutting pavement on South Main Street.

Compaction Testing

Soil compaction testing was not performed today. Compaction test data for the project can be found here:

<https://www.nae.usace.army.mil/Portals/74/docs/Topics/DurhamMeadowsWaterline/CompactionTests/>

In addition, soil compaction data is presented in the Contractor Daily Quality Control Reports located here:

<https://www.nae.usace.army.mil/Missions/Projects-Topics/Durham-Meadows-Water-Lines-Project/>

Daily Activities – Water Tank Construction, Shared Access Driveway, Middletown

DN Tanks has crane for lifting tank panels installed on site, and is awaiting rigging equipment, doing prep work while waiting.

0900: Crane is on-site and set up.

1240: DN Tanks personnel preparing equipment while waiting for rigging to arrive.

Daily Activities – Installation of Curb Stops, Maiden Lane, Durham

Ludlow installed curb stops on Maiden Lane from Main Street to #35 Maiden Lane. Flaggers set up at Main Street and Brick Lane intersections.

0740: Ludlow is installing curb stops at #17 and #11 Maiden Lane.

1000: Ludlow excavating for curb stop at #19 Maiden Lane. Crew took a break around 1000 hrs.

1320: Ludlow finishing curb stop at Station 407+00.

Daily Activities – Installation of Curb Stops and Hydrants, Maple Avenue, Durham

Ludlow completed curb stops from #166 Maple Avenue to #206 Maple Avenue and a fire hydrant between #200 and #206 Maple Avenue. Maple Avenue is closed for through traffic from Rte 68 to Talcott Lane.

Res. Representative:

A. Bogucki

Date: 9/9/20

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	September 9, 2020
Location:	Maple Avenue and Maiden Lane, Durham; Shared Access Driveway, Middletown, South Main Street, Middletown	Day of Week:	Wednesday
Project #:	AECOM: 60614871	Report No:	155
Contractor:	Ludlow Construction	Page:	3 of 8

0725: Ludlow is installing curb stop at #188 Maple Avenue. One crew member is compacting seeded soil at #166 Maple Avenue.

0920: Ludlow is installing curb stop and hydrant at #200 Maple Avenue. Curb stop is installed and has initial backfill; hydrant trench is being excavated.

0935: Ludlow is cutting pipe for hydrant.

1305: Ludlow hot patching road cuts for curb stops, beginning at #206 Maple Avenue and working southward.

Daily Activities – Saw Cutting for Final Pavement, South Main Street, Middletown

Subcontractor completed saw cut from area of Compass Powder Coating to Acorn Drive.

0850: Saw cutting on South Main Street adjacent to Compass Powder Coating facility.

1230: Saw cutting adjacent to 2329 South Main Street.

1300: Saw cutting on South Main Street adjacent to intersection with Acorn Drive.

Res. Representative:

A. Bogucki

Date: 9/9/20

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	September 9, 2020
Location:	Maple Avenue and Maiden Lane, Durham; Shared Access Driveway, Middletown, South Main Street, Middletown	Day of Week:	Wednesday
Project #:	AECOM: 60614871	Report No:	155
Contractor:	Ludlow Construction	Page:	4 of 8



Picture 1: Crane assembled and in position for placing tank panels. Water tank work zone, east of the Shared Access Driveway, Middletown. View to the west.

Res. Representative:	<u>A. Bogucki</u>	Date:	<u>9/9/20</u>
-----------------------------	-------------------	--------------	---------------

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	September 9, 2020
Location:	Maple Avenue and Maiden Lane, Durham; Shared Access Driveway, Middletown, South Main Street, Middletown	Day of Week:	Wednesday
Project #:	AECOM: 60614871	Report No:	155
Contractor:	Ludlow Construction	Page:	5 of 8



Picture 2: Curb stop completed at 176 Maple Avenue, Durham. View to the west.

Res. Representative:

A. Bogucki

Date: 9/9/20

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	September 9, 2020
Location:	Maple Avenue and Maiden Lane, Durham; Shared Access Driveway, Middletown, South Main Street, Middletown	Day of Week:	Wednesday
Project #:	AECOM: 60614871	Report No.:	155
Contractor:	Ludlow Construction	Page:	6 of 8



Picture 3: Initial backfill for curb stop at #188 Maple Avenue, Durham. View to the east.

Res. Representative:

A. Bogucki

Date: 9/9/20

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	September 9, 2020
Location:	Maple Avenue and Maiden Lane, Durham; Shared Access Driveway, Middletown, South Main Street, Middletown	Day of Week:	Wednesday
Project #:	AECOM: 60614871	Report No:	155
Contractor:	Ludlow Construction	Page:	7 of 8



Picture 4: Installation of curb stop at 11 Maiden Lane, Durham. View to the south.

Res. Representative:

A. Bogucki

Date: 9/9/20

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	September 9, 2020
Location:	Maple Avenue and Maiden Lane, Durham; Shared Access Driveway, Middletown, South Main Street, Middletown	Day of Week:	Wednesday
Project #:	AECOM: 60614871	Report No:	155
Contractor:	Ludlow Construction	Page:	8 of 8



Picture 5: Pavement cutting on South Main Street, Middletown, adjacent to Compass Powder Coating. View to the south.

Res. Representative:

A. Bogucki

Date: 9/9/20