

AECOM

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	September 10, 2020
Location:	Maple Avenue and Maiden Lane, Durham; Shared Access Driveway, Middletown, South Main Street, Middletown	Day of Week:	Thursday
Project #:	AECOM: 60614871	Report No:	156
Contractor:	Ludlow Construction	Page:	1 of 7

Weather Conditions

Conditions: Daylight hours: Mostly cloudy, rain in AM. Winds variable 0-10 mph.
Temperature (°F): High 81°F Low 73F

Contractors & Subcontractors Workforce				Equipment in Use			
Trade	#	x	hrs	Trade	#	x	hrs
USACE				Ludlow Construction			
Field Engineer	3	x	8	Superintendent	1	x	8
				Safety Officer	1	x	8
				Foreman	2	x	8
Northeastern Steel				Dump truck Operator	4	x	8
Superintendent	0	x	8	Excavator Operator	4	x	8
Laborers	0	X	8	Skid Steer/Bucket Loader	1	x	8
				Laborers	6	X	8
				<i>Note that some persons</i>			
DN Tanks				<i>Multiple pieces equipment.</i>			
Superintendent	1	x	8				
Laborers	5	x	8	Sub-contractor	2	X	8
				Municipal Police Detail	0	X	8
				State Police Detail	1	X	8

Visitors: None.

Res. Representative:	A. Bogucki	Date:	9/10/20
-----------------------------	------------	--------------	---------

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	September 10, 2020
Location:	Maple Avenue and Maiden Lane, Durham; Shared Access Driveway, Middletown, South Main Street, Middletown	Day of Week:	Thursday
Project #:	AECOM: 60614871	Report No:	156
Contractor:	Ludlow Construction	Page:	2 of 7

Pipe Connections, Installations, and Other Work

No main line pipe installations today.

Ludlow worked on installing water services and fire hydrants on Maiden Lane <Billy's crew> and Maple Avenue <Jon's crew>.

Compaction Testing

Soil compaction testing was not performed today. Compaction test data for the project can be found here:

<https://www.nae.usace.army.mil/Portals/74/docs/Topics/DurhamMeadowsWaterline/CompactionTests/>

In addition, soil compaction data is presented in the Contractor Daily Quality Control Reports located here:

<https://www.nae.usace.army.mil/Missions/Projects-Topics/Durham-Meadows-Water-Lines-Project/>

Daily Activities – Water Tank Construction, Shared Access Driveway, Middletown

DN Tanks has crane for lifting tank panels installed on site, and is awaiting rigging equipment, doing prep work while waiting.

1350: Large signs set up at bottom of hill on shared access driveway to direct deliveries for DN Tanks to tank site.

Daily Activities – Installation of Curb Stops, Maiden Lane, Durham

Ludlow installed curb stops on Maiden Lane from #36 to #110 Maiden Lane. Flaggers set up at Main Street and Pickett Lane intersections. One Ludlow worker directing traffic at Brick Lane intersection until work crews move east of Brick Lane.

0715: Ludlow finishing curb stop at #36 Maiden Lane, laying asphalt patch.

0740: Ludlow installing curb stop at parcel on north side of Maiden Lane between stations 413+00 and 414+00.

0940: Ludlow is installing a curb stop at the solar farm south of Maiden Lane (Map 39, Lot 39) and compacting fill for curb stop at #63 Maiden Lane.

1000: Ludlow is excavating trench for curb stop at #78 Maiden Lane.

1410: Ludlow backfilling curb stops at #110 Maiden Lane and driveway to property at rear.

Res. Representative:

A. Bogucki

Date: 9/10/20

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	September 10, 2020
Location:	Maple Avenue and Maiden Lane, Durham; Shared Access Driveway, Middletown, South Main Street, Middletown	Day of Week:	Thursday
Project #:	AECOM: 60614871	Report No:	156
Contractor:	Ludlow Construction	Page:	3 of 7

Daily Activities – Installation of Curb Stops and Hydrants, Maple Avenue, Durham

Ludlow completed curb stops from #212 Maple Avenue to #236 Maple Avenue and a hydrant at #230 Maple Avenue. Maple Avenue is closed for through traffic from Rte. 68 to Talcott Lane.

0750: Ludlow is excavating trench for curb stop at #212 Maple Avenue.

0920: Ludlow is backfilling curb stops at #212 and #212R Maple Avenue.

1305: Ludlow hot patching road cut for curb stop at #236 Maple Avenue.

Daily Activities – Saw Cutting for Final Pavement, Main Street, Durham

Subcontractor completed saw cutting from Acorn Drive to Royal Oak Drive.

Res. Representative:

A. Bogucki

Date: 9/10/20

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	September 10, 2020
Location:	Maple Avenue and Maiden Lane, Durham; Shared Access Driveway, Middletown, South Main Street, Middletown	Day of Week:	Thursday
Project #:	AECOM: 60614871	Report No:	156
Contractor:	Ludlow Construction	Page:	4 of 7



Picture 1: Installing curb stop at #36 Maiden Lane. View to the north.

Res. Representative:

A. Bogucki

Date: 9/10/20

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	September 10, 2020
Location:	Maple Avenue and Maiden Lane, Durham; Shared Access Driveway, Middletown, South Main Street, Middletown	Day of Week:	Thursday
Project #:	AECOM: 60614871	Report No:	156
Contractor:	Ludlow Construction	Page:	5 of 7



Picture 2: Backfilling curb stops at 212 and 212R Maple Avenue, Durham. View to the west.

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	September 10, 2020
Location:	Maple Avenue and Maiden Lane, Durham; Shared Access Driveway, Middletown, South Main Street, Middletown	Day of Week:	Thursday
Project #:	AECOM: 60614871	Report No:	156
Contractor:	Ludlow Construction	Page:	6 of 7



Picture 3: Backfilling curb stop at #63 Maiden Lane, Durham. View to the southwest.

Res. Representative:

A. Bogucki

Date: 9/10/20

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	September 10, 2020
Location:	Maple Avenue and Maiden Lane, Durham; Shared Access Driveway, Middletown, South Main Street, Middletown	Day of Week:	Thursday
Project #:	AECOM: 60614871	Report No:	156
Contractor:	Ludlow Construction	Page:	7 of 7



Picture 4: Excavating for curb stop at #78 Maiden Lane, Durham. View to the northeast.

Res. Representative:

A. Bogucki

Date: 9/10/20