

AECOM

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	October 29, 2020
Location:	Shared Access Driveway, Middletown	Day of Week:	Thursday
Project #:	AECOM: 6061487	Report No:	190
Contractor:	Ludlow Construction	Page:	1 of 6

Weather Conditions

Conditions: Daylight hours: Rain. Winds variable 0-1 mph.
 Temperature (°F): High 54°F Low 43F

Contractors & Subcontractors Workforce				Equipment in Use			
Trade	#	x	hrs	Trade	#	x	hrs
USACE				Ludlow Construction			
Field Engineer	1	x	8	Superintendent	1	x	8
				Safety Officer	1	x	8
				Foreman	2	x	8
				Dump truck Operator	4	x	8
				Excavator Operator	1	x	8
				Skid Steer/ Bucket Loader	1	x	8
				Laborers	6	X	8
				Note that some persons			
DN Tanks				Multiple pieces equipment.			
Superintendent	1	x	8				
Laborers	7	x	8	Sub-contractor	2	X	8
				Municipal Police Detail	0	X	8
				State Police Detail	0	X	8

Type	#	x	hrs
Concrete/Asphalt Road Saw	1	x	8
Dump truck	5	x	8
Excavator – Large	3	x	8
Excavator - Mid-Size	1	x	8
Excavator - Rubber Wheeled – Rock	0	x	8
Skid Steer / Bucket Loader	1	x	8
Rolling Compactor	0	x	8
Plate Compactor	2	x	8
Jumping Jack Compactor	2	x	8
Street Sweeper (Broce Broom)	1	x	8
Material Hopper	0	x	8
Pipe saw	1	x	8
Light Tower	0	x	8

Visitors: None.

Pipe Connections, Installations, and Other Work

DN Tanks performed housekeeping inside and outside of the water tank as they start to demobilize from the water tank work zone east of the Shared Access Driveway, Middletown.

Compaction Testing

Soil compaction testing was performed today. All compaction tests observed by AECOM met or exceeded passing criteria. Compaction data will be attached to future Daily Reports once it has been received from Ludlow.

Daily Activities – Water tank construction, Shared Access Driveway, Middletown

DN Tanks performed housekeeping inside and outside of the water tank as they start to demobilize from the water tank work zone east of the Shared Access Driveway, Middletown.

Res. Representative:	J. Meunier	Date:	10/29/20
-----------------------------	------------	--------------	----------

AECOM

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	October 29, 2020
Location:	Shared Access Driveway, Middletown	Day of Week:	Thursday
Project #:	AECOM: 6061487	Report No:	190
Contractor:	Ludlow Construction	Page:	2 of 6

0745: DN Tanks is cleaning up shotcrete on the ladder supports on the water tank exterior. DN Tanks is also working inside of the water tank continuing with cleaning and prep work.

1039: DN Tanks continues to clean up the inside of the water tank and performing housekeeping at the water tank work zone.

1146: DN Tanks continues to clean up the inside of the water tank. Some of the DN Tank laborers have left for the day.

1340: DN Tanks informs AECOM that they will be demobilizing from the water tank work zone; likely by next Wednesday. The coating of the water tank interior will not be performed until next year due to dropping temperatures.

Res. Representative:

J. Meunier

Date: 10/29/20

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	October 29, 2020
Location:	Shared Access Driveway, Middletown	Day of Week:	Thursday
Project #:	AECOM: 6061487	Report No:	190
Contractor:	Ludlow Construction	Page:	3 of 6



Picture 1: DN Tanks cleaning up shotcrete on the ladder supports on the water tank exterior. Water tank work zone, east of the Shared Access Driveway, Middletown. View to the northeast.

Res. Representative:

J. Meunier

Date: 10/29/20

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	October 29, 2020
Location:	Shared Access Driveway, Middletown	Day of Week:	Thursday
Project #:	AECOM: 6061487	Report No:	190
Contractor:	Ludlow Construction	Page:	4 of 6



Picture 2: Current view of water tank interior. Water tank work zone located to the east of the Shared Access Driveway, Middletown

Res. Representative:

J. Meunier

Date: 10/29/20

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	October 29, 2020
Location:	Shared Access Driveway, Middletown	Day of Week:	Thursday
Project #:	AECOM: 6061487	Report No:	190
Contractor:	Ludlow Construction	Page:	5 of 6



Picture 3: Part one of the two-part coating that will be applied to the interior of the water tank. Water tank work zone located to the east of the Shared Access Driveway, Middletown.

Res. Representative:	J. Meunier	Date:	10/29/20
-----------------------------	------------	--------------	----------

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	October 29, 2020
Location:	Shared Access Driveway, Middletown	Day of Week:	Thursday
Project #:	AECOM: 6061487	Report No:	190
Contractor:	Ludlow Construction	Page:	6 of 6



Picture 4: Part two of the two-part coating that will be applied to the interior of the water tank. Water tank work zone located to the east of the Shared Access Driveway, Middletown.

Res. Representative:	J. Meunier	Date:	10/29/20
-----------------------------	------------	--------------	----------