

AECOM

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	December 11, 2020
Location:	Main Street and Maple Avenue, Durham; Shared Access Driveway, Middletown	Day of Week:	Friday
Project #:	AECOM: 6061487	Report No:	214
Contractor:	Ludlow Construction	Page:	1 of 6

Weather Conditions

Conditions: Daylight hours: Partly sunny. Winds variable 0-5 mph.
 Temperature (°F): High 54°F Low 31F

Contractors & Subcontractors Workforce				Equipment in Use			
Trade	#	x	hrs	Trade	#	x	hrs
USACE				Ludlow Construction			
Field Engineer	1	x	8	Superintendent	1	x	8
				Safety Officer	0	x	8
United Concrete	1	x	4	Foreman	0	x	8
				Dump truck Operator	0	x	8
Barnhart	0	x	4	Excavator Operator	0	x	8
				Skid Steer/ Bucket Loader	0	x	8
				Laborers	0	X	8
				Note that some persons			
DN Tanks				Multiple pieces equipment.			
Superintendent	0	x	8				
Laborers	0	x	8	Sub-contractor	1	X	8
				Municipal Police Detail	0	X	8
				State Police Detail	0	X	8

Visitors: None.

Pipe Connections, Installations, and Other Work

Ludlow and its subcontractors performed several tasks today that included site housekeeping, additional work in the PRV vault, the shim coating of Maple Avenue, and the placement of silt fence on the Shared Access Driveway.

Compaction Testing

Soil compaction testing was not performed today. Compaction test data for soil, concrete, and asphalt can be found under the "Related Links" column on the righthand side of the page of the following link:

<https://www.nae.usace.army.mil/Missions/Projects-Topics/Durham-Meadows-Water-Lines-Project/>

Daily Activities – Miscellaneous activities, Durham

Ludlow and its subcontractors performed several tasks today that included site housekeeping, additional work in the PRV vault, the shim coating of Maple Avenue, and the placement of silt fence on the Shared Access Driveway.

Res. Representative:	J. Meunier	Date:	12/11/20
-----------------------------	------------	--------------	----------

AECOM

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	December 11, 2020
Location:	Main Street and Maple Avenue, Durham; Shared Access Driveway, Middletown	Day of Week:	Friday
Project #:	AECOM: 6061487	Report No:	214
Contractor:	Ludlow Construction	Page:	2 of 6

0705: Ludlow has placed erosion control wattles along the south side of the Shared Access Driveway between the driveway for 214 Talcott Ridge Drive and the gate into the water tank work zone at the east end of the Shared Access Driveway.

0908: United Concrete is working inside of the PRV vault to the west of Station 161+30 on Main Street, Durham.

1027: United Concrete continues to work inside of the PRV vault to the west of Station 161+30 on Main Street, Durham.

1040: Ludlow is shim coating the southbound lane of Maple Avenue in the vicinity of Station 927+50.

1108: One laborer from United Concrete continues to work inside at the PRV vault located west of Station 161+30. United Concrete is bringing utility conduit from inside the vault to be stubbed off just outside of the north wall of the vault.

1257: Ludlow is erecting silt fence on the south side of the Shared Access Driveway at ~Station 20+00 to help prevent water and meltwater from running north across the driveway and forming ice during subfreezing temperatures.

Res. Representative:

J. Meunier

Date: 12/11/20

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	December 11, 2020
Location:	Main Street and Maple Avenue, Durham; Shared Access Driveway, Middletown	Day of Week:	Friday
Project #:	AECOM: 6061487	Report No:	214
Contractor:	Ludlow Construction	Page:	3 of 6



Picture 1: Straw wattles that Ludlow placed for erosion control on the southern/upslope side of the shared access driveway. View to the west.

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	December 11, 2020
Location:	Main Street and Maple Avenue, Durham; Shared Access Driveway, Middletown	Day of Week:	Friday
Project #:	AECOM: 6061487	Report No:	214
Contractor:	Ludlow Construction	Page:	4 of 6



Picture 2: Straw wattles that Ludlow placed for erosion control on the southern/upslope side of the shared access driveway. View to the east.

Res. Representative:

J. Meunier

Date: 12/11/20

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	December 11, 2020
Location:	Main Street and Maple Avenue, Durham; Shared Access Driveway, Middletown	Day of Week:	Friday
Project #:	AECOM: 6061487	Report No:	214
Contractor:	Ludlow Construction	Page:	5 of 6



Picture 3: Ludlow shim coating on the southbound lane of Maple Avenue in the vicinity of Station 927+50. View to the north.

Res. Representative:

J. Meunier

Date: 12/11/20

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	December 11, 2020
Location:	Main Street and Maple Avenue, Durham; Shared Access Driveway, Middletown	Day of Week:	Friday
Project #:	AECOM: 6061487	Report No:	214
Contractor:	Ludlow Construction	Page:	6 of 6



Picture 4: View of the PRV vault located west of Station 161+30 on Main Street, Durham. View to the north.

Res. Representative:

J. Meunier

Date: 12/11/20