

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	April 15, 2021
Location:	S. Main Street, Middletown and Main Street, Durham	Day of Week:	Thursday
Project #:	AECOM: 6061487	Report No:	222
Contractor:	Ludlow Construction	Page:	1 of 8

Weather Conditions

Conditions: Daylight hours: Rain. Winds variable 0-9 mph.
 Temperature (°F): High 54°F Low 37F

Contractors & Subcontractors Workforce				Equipment in Use			
Trade	#	x	hrs	Trade	#	x	Hrs
USACE				Ludlow Construction			
Field Engineer	1	x	8	Superintendent	1	x	8
				Safety Officer	0	x	8
				Foreman	0	x	8
				Dump truck Operator	1	x	8
				Excavator Operator	1	x	8
				Skid Steer/ Bucket Loader	0	x	8
				Laborers	1	X	8
				Note that some persons			
Barnhart	0	x	8	Multiple pieces equipment.			
United Concrete	0	x	8				
JMS	0	x	8	Sub-contractor	4	X	8
CT Traffic Control	0	x	8	Municipal Police Detail	0	X	8
				State Police Detail	0	X	8

Visitors: None.

Pipe Connections, Installations, and Other Work

Ludlow continued work at the booster station work zone located at Station 750+63 as they continued work on the bituminous concrete driveway. Ludlow also collected two water samples from each of four sampling points for submittal to a laboratory for analysis.

Daily Activities – Booster station work zone, Station 750+63, Middletown

Ludlow continued work at the booster station work zone located at Station 750+63 as they continued work on the bituminous concrete driveway.

0723: Ludlow continues work on the bituminous concrete driveway at the booster station located at Station 750+63 in Middletown. This is for the bituminous concrete driveway noted on sheet C-9 and C-47.

0845: Ludlow continues to excavate and grade as they work on the bituminous concrete driveway proximal to, and immediately north of, the booster station that will be placed at Station 750+63 in Middletown.

1057: Ludlow is constructing a base for the bituminous concrete driveway with 1.25" gravel that has been placed and compacted on top of geofabric at the booster station work zone.

Res. Representative:	J. Meunier	Date:	04/15/21
-----------------------------	------------	--------------	----------

AECOM

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	April 15, 2021
Location:	S. Main Street, Middletown and Main Street, Durham	Day of Week:	Thursday
Project #:	AECOM: 6061487	Report No:	222
Contractor:	Ludlow Construction	Page:	2 of 8

1239: Ludlow continues to place and compact 1.25" inch gravel as they construct the base for the bituminous concrete driveway at the booster station work zone located at Station 750+63.

1406: Ludlow continues to work on the bituminous concrete driveway located immediately north of, and proximal to, the booster station located at Station 750+63.

1430: Ludlow continues to work on the bituminous concrete driveway located immediately north of, and proximal to, the booster station located at Station 750+63. Rain is falling heavily.

1441: Ludlow has finished working at the Booster station located at Station 750+63 in Middletown.

Daily Activities – 16" DIP waterline, Main Street, Durham

Ludlow collected two water samples from each of four sampling points for submittal to a laboratory for analysis. This sampling event was performed after Ludlow and JMC Connections flushed and dechlorinated the section of the 16" DIP waterline located on Main Street between 327 Main Street and Old Cemetery Road.

Res. Representative:

J. Meunier

Date: 04/15/21

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	April 15, 2021
Location:	S. Main Street, Middletown and Main Street, Durham	Day of Week:	Thursday
Project #:	AECOM: 6061487	Report No:	222
Contractor:	Ludlow Construction	Page:	3 of 8



Picture 1: Ludlow placing 1.25" gravel on top of geofabric as they construct the bituminous concrete driveway at the booster station located at Station 750+63 in Middletown. View to the southeast.

Res. Representative:

J. Meunier

Date: 04/15/21

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	April 15, 2021
Location:	S. Main Street, Middletown and Main Street, Durham	Day of Week:	Thursday
Project #:	AECOM: 6061487	Report No:	222
Contractor:	Ludlow Construction	Page:	4 of 8



Picture 2: View of the booster station work zone located at Station 750+63 in Middletown. View to the west.

Res. Representative:

J. Meunier

Date: 04/15/21

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	April 15, 2021
Location:	S. Main Street, Middletown and Main Street, Durham	Day of Week:	Thursday
Project #:	AECOM: 6061487	Report No:	222
Contractor:	Ludlow Construction	Page:	5 of 8



Picture 3: Ludlow placing 1.25” gravel on top of geofabric as they construct the bituminous concrete driveway at the booster station located at Station 750+63 in Middletown. View to the south.

Res. Representative:	<u>J. Meunier</u>	Date:	<u>04/15/21</u>
-----------------------------	-------------------	--------------	-----------------

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	April 15, 2021
Location:	S. Main Street, Middletown and Main Street, Durham	Day of Week:	Thursday
Project #:	AECOM: 6061487	Report No:	222
Contractor:	Ludlow Construction	Page:	6 of 8



Picture 4: Ludlow compacting 1.25" gravel as they construct the bituminous concrete driveway at the booster station located at Station 750+63 in Middletown. View to the southeast.

Res. Representative:

J. Meunier

Date: 04/15/21

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	April 15, 2021
Location:	S. Main Street, Middletown and Main Street, Durham	Day of Week:	Thursday
Project #:	AECOM: 6061487	Report No:	222
Contractor:	Ludlow Construction	Page:	7 of 8



Picture 5: Ludlow grading 1.25” gravel as they construct the bituminous concrete driveway at the booster station located at Station 750+63 in Middletown. View to the west.

Res. Representative:

J. Meunier

Date: 04/15/21

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	April 15, 2021
Location:	S. Main Street, Middletown and Main Street, Durham	Day of Week:	Thursday
Project #:	AECOM: 6061487	Report No:	222
Contractor:	Ludlow Construction	Page:	8 of 8



Picture 6: Ludlow grading 1.25" gravel as they construct the bituminous concrete driveway at the booster station located at Station 750+63 in Middletown. View to the southeast.