

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	July 29, 2021
Location:	Main Street and Maple Avenue, Durham; Shared Access Driveway, Middletown	Day of Week:	Thursday
Project #:	AECOM: 6061487	Report No:	291
Contractor:	Ludlow Construction	Page:	1 of 10

Weather Conditions

Conditions: Daylight hours: Sunny. Winds variable 0-9 mph.
 Temperature (°F): High 75°F Low 63°F

Contractors & Subcontractors Workforce				Equipment in Use			
Trade	#	x	hrs	Trade	#	X	Hrs
USACE				Ludlow Construction			
Field Engineer	2	x	8	Superintendent	1	X	8
				Safety Officer	1	X	8
				Foreman	0	X	8
				Dump truck Operator	1	X	8
				Excavator Operator	1	X	8
				Skid Steer/ Bucket Loader	1	X	8
				Laborers	3	X	8
United Concrete	1	x	8	Note that some persons			
Fazzino Plumbing	2	x	8	Multiple pieces equipment.			
A&R Electrical	0	x	8				
CT Traffic Control	1	x	8	Sub-contractor	4	X	8
DN Tanks	2	x	8	Municipal Police Detail	0	X	8
				State Police Detail	0	X	8

Visitors: None.

Pipe Connections, Installations, and Other Work

Ludlow completed the installation of a 1" copper water service lines at the residences located at 267, 256, and 262 Main Street, Durham. Fazzino Plumbing and Heating, Inc. installed final water service to the buildings at 228 and 215 Main Street. Eversource contractors performed permanent paving on trench overcuts on Maple Avenue Durham. United Concrete installed wiring at the altitude valve vault located at the water tank work zone located east of the Shared Access Driveway in Middletown.

Daily Activities – Installation of water lines, Main Street, Durham

Ludlow completed the installation of a 1" copper water service lines at the residences located at 267, 256, and 262 Main Street, Durham.

0725: Ludlow continues to place loam at the residential properties at 261 and 257 Main Street, Durham.

0831: Ludlow begins excavating at the 267 Main Street property on the west side of the home's foundation, moving west towards the property's curb stop which is located approximately 10' away.

Res. Representative:	J. Meunier	Date:	07/29/21
-----------------------------	------------	--------------	----------

AECOM

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	July 29, 2021
Location:	Main Street and Maple Avenue, Durham; Shared Access Driveway, Middletown	Day of Week:	Thursday
Project #:	AECOM: 6061487	Report No:	291
Contractor:	Ludlow Construction	Page:	2 of 10

0911: Ludlow is preparing to drill through the western foundation of the residence located at 267 Main St with a rotary hammer for the installation of a 1" copper water service line.

0922: Ludlow penetrates the west side of the 267 Main Street's foundation with a rotary hammer. The penetration point is located 7.9' south of the home's northwest corner.

1012: Ludlow is backfilling over the 1" copper water service line they just installed at the 267 Main Street residence with sand, followed by caution tape, followed by native soil.

1039: Frontier is working at the 265 Main Street residence repairing the communications cable that was severed yesterday by Ludlow during the installation of a 1" copper water service line.

1208: Ludlow is penetrating the east side of the fieldstone foundation for the 256 Main Street residence with a rotary hammer. The penetration point is 31" south of the building's northeast corner.

1239: Ludlow has finished with the placement of a 1" copper water service line at the 256 Main Street residence. Ludlow is currently backfilling over the pipe of sand, followed by caution tape, followed by native soil.

1301: Ludlow continues to backfill over the 1" copper water service line that they installed today at the 256 Main Street, Durham, residence.

1318: Ludlow is beginning to move shrubs from between the curb stop and the eastern foundation of the 262 Main Street residence in preparation for the installation of a 1" copper water service line.

1326: Ludlow begins to install a 1" copper water service line between the curb stop and the eastern foundation of the 262 Main Street, Durham, residence.

1354: Ludlow continues installation of 1" copper water service line at the 262 Main Street, Durham residence.

1402: Ludlow has just penetrated the east foundation of the 262 Main Street residence with a rotary hammer for the insertion of 1" copper pipe. The penetration point is 8.2' north of the southeast corner.

1415: Ludlow is backfilling at the 262 Main Street residence with sand, followed by caution tape, followed by native soil.

Daily Activities – Full water service installation activities, Main Street, Durham

Fazzino Plumbing and Heating, Inc. installed final water service to the buildings at 215 and 228 Main Street.

0910: Fazzino as mobilized to the building located at 228 Main Street for the installation of final water service components.

1024: Fazzino continues to install final water service components at the building located at 228 Main Street, Durham.

1119: Fazzino is finishing the installation of final water service components at the building located at 228 Main Street, Durham.

Res. Representative:	J. Meunier	Date:	07/29/21
-----------------------------	------------	--------------	----------

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	July 29, 2021
Location:	Main Street and Maple Avenue, Durham; Shared Access Driveway, Middletown	Day of Week:	Thursday
Project #:	AECOM: 6061487	Report No:	291
Contractor:	Ludlow Construction	Page:	3 of 10

1130: Fazzino Plumbing mobilizes to the residence located at 215 Main Street for the installation of final water service components.

1247: Fazzino plumbing continues with the installation of final water service components at the 215 Main Street, Durham, residence.

Daily Activities – Miscellaneous road work, Durham

Eversource contractors performed permanent paving on trench overcuts on Maple Avenue Durham.

1050: Layden continues permanent paving on Maple Avenue, where they continue to pave trench overcuts on the southbound lane, picking up where they left off yesterday at Station 933+50.

1021: Layden continues permanent paving on Maple Avenue.

1331: Layden continues permanent paving on Maple Avenue.

Daily Activities – Altitude valve vault, Shared Access Driveway, Middletown

0937: United Concrete is installing wiring at the water tank work zone inside the altitude valve vault. DN Tanks was on site earlier today to touch up some paint on the inside of the water tank.

1102: United Concrete continues to install wiring at the water tank work zone inside the altitude valve vault.

Res. Representative:	J. Meunier	Date:	07/29/21
-----------------------------	------------	--------------	----------

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	July 29, 2021
Location:	Main Street and Maple Avenue, Durham; Shared Access Driveway, Middletown	Day of Week:	Thursday
Project #:	AECOM: 6061487	Report No:	291
Contractor:	Ludlow Construction	Page:	4 of 10



Picture 1: Ludlow excavating on the west side of the 267 Main Street, Durham, residence for the installation of a 1" copper water service line. View to the southwest.

Res. Representative:

J. Meunier

Date: 07/29/21

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	July 29, 2021
Location:	Main Street and Maple Avenue, Durham; Shared Access Driveway, Middletown	Day of Week:	Thursday
Project #:	AECOM: 6061487	Report No:	291
Contractor:	Ludlow Construction	Page:	5 of 10



Picture 2: Ludlow in the process of penetrating the foundation on the east side of the 267 Main Street, Durham, residence for the installation of a 1" copper water service line. View to the east.

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	July 29, 2021
Location:	Main Street and Maple Avenue, Durham; Shared Access Driveway, Middletown	Day of Week:	Thursday
Project #:	AECOM: 6061487	Report No:	291
Contractor:	Ludlow Construction	Page:	6 of 10



Picture 3: Frontier working at the 265 Main Street residence repairing the communications cable that was severed yesterday by Ludlow during the installation of a 1" copper water service line.

Res. Representative:

J. Meunier

Date: 07/29/21

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	July 29, 2021
Location:	Main Street and Maple Avenue, Durham; Shared Access Driveway, Middletown	Day of Week:	Thursday
Project #:	AECOM: 6061487	Report No:	291
Contractor:	Ludlow Construction	Page:	7 of 10



Picture 4: Ludlow in the process of penetrating the foundation on the east side of the 256 Main Street, Durham, residence for the installation of a 1" copper water service line.

Res. Representative:

J. Meunier

Date: 07/29/21

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	July 29, 2021
Location:	Main Street and Maple Avenue, Durham; Shared Access Driveway, Middletown	Day of Week:	Thursday
Project #:	AECOM: 6061487	Report No:	291
Contractor:	Ludlow Construction	Page:	8 of 10



Picture 5: Ludlow moving shrubs from the path they will excavate at the 262 Main Street property for the installation of a 1" copper water service line. View to the northwest.

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	July 29, 2021
Location:	Main Street and Maple Avenue, Durham; Shared Access Driveway, Middletown	Day of Week:	Thursday
Project #:	AECOM: 6061487	Report No:	291
Contractor:	Ludlow Construction	Page:	9 of 10



Picture 6: Ludlow excavating at the 262 Main Street property for the installation of a 1" copper water service line. View to the west.

Res. Representative:

J. Meunier

Date: 07/29/21

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	July 29, 2021
Location:	Main Street and Maple Avenue, Durham; Shared Access Driveway, Middletown	Day of Week:	Thursday
Project #:	AECOM: 6061487	Report No:	291
Contractor:	Ludlow Construction	Page:	10 of 10



Picture 7: Ludlow installing a 1" copper water service line through the foundation of the 267 Main Street, Durham.

Res. Representative:

J. Meunier

Date: 07/29/21