

AECOM

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	August 25, 2021
Location:	Maple Avenue, Durham; Long Hill Road, Middletown	Day of Week:	Wednesday
Project #:	AECOM: 6061487	Report No:	310
Contractor:	Ludlow Construction	Page:	1 of 13

Weather Conditions

Conditions: Daylight hours: Sunny. Winds variable 0-4 mph.
 Temperature (°F): High 90°F Low 64°F

Contractors & Subcontractors Workforce				Equipment in Use			
Trade	#	x	hrs	Trade	#	X	Hrs
USACE				Ludlow Construction			
Field Engineer	2	x	8	Superintendent	1	X	8
				Safety Officer	1	X	8
				Foreman	0	X	8
				Dump truck Operator	1	X	8
				Excavator Operator	1	X	8
				Skid Steer/Bucket Loader	1	X	8
				Laborers	3	X	8
United Concrete	0	x	8	Note that some persons			
Fazzino Plumbing	0	x	8	Operate multiple pieces			
A&R Electrical	2	x	8	of equipment.			
CT Traffic Control	0	x	8	Sub-contractor	2	X	8
DN Tanks	0	x	8	Municipal Police Detail	0	X	8
				State Police Detail	0	X	8

Visitors: None.

Pipe Connections, Installations, and Other Work

Ludlow finished the installation of a 2" copper water service line at the residence located at 95R Maple Avenue, Durham and began prep work for the installation of a 2" copper water service line at the residence located at 109 Maple Avenue, Durham. A&R Electrical worked at the Long Hill pump station, Middletown, installing VFDs and instrumentation panel. Laydon installed traffic loops on Main Street in Durham.

Daily Activities – Installation of water lines, Durham

Ludlow finished the installation of a 2" copper water service line at the residence located at 95R Maple Avenue, Durham and began prep work for the installation of a 2" copper water service line at the residence located at 109 Maple Avenue, Durham.

0723: Ludlow has returned to the 95R Maple Avenue property to finish site restoration activities following the installation of a 2" copper water service line.

0901: Ludlow is placing loam along the driveway for the 95R Maple Avenue property to repair damage caused by their construction vehicles.

Res. Representative:	J. Meunier	Date:	08/24/21
-----------------------------	------------	--------------	----------

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	August 25, 2021
Location:	Maple Avenue, Durham; Long Hill Road, Middletown	Day of Week:	Wednesday
Project #:	AECOM: 6061487	Report No:	310
Contractor:	Ludlow Construction	Page:	2 of 13

0907: Ludlow begins to clear a path for the installation of a 2" copper water service line at the 109 Maple Avenue residence, removing trees and brush along the property line shared with the 119 Maple Avenue property.

0956: Ludlow continues to clear brush and trees along the northern property line of 109 Maple Avenue for the installation of a 2" copper water service line.

1010: Ludlow continues to repair sections of the 95R Maple Avenue lawn that were disturbed during the installation of a 2" copper water service line. Ludlow continues to place and rake loam and apply seed on top of the loam.

1028: Ludlow is performing some minor repairs to the lawn along the south side of the driveway at 97 Maple Avenue that was eroded by recent storm events.

1040: Ludlow continues to repair sections of the lawn at the 95R Maple Avenue property that were disturbed during the installation of a 2" copper water service line.

1127: Ludlow continues to perform restoration work on the areas of the lawn that were disturbed at the 95R Maple Avenue property during installation of a 2" copper water service line.

1232: Ludlow is using a track hoe to clear a path along the north property line of 109 Maple Avenue for the installation of a 2" copper water service line.

1245: Ludlow accidentally severed an Xfinity data cable for the residence at 119 Maple Avenue as they were clearing trees and brush along the north property line of the 109 Maple Avenue property.

1316: Ludlow continues to clear a path along the north property line of 109 Maple Avenue for the installation of a 2" copper waterline.

1320: Ludlow is finishing up with lawn restoration activities at the 95R Maple Avenue property.

1454: Xfinity is working to repair the data line that Ludlow severed earlier while clearing a path for the installation of a 2" copper water service line for the residence at 109 Maple Avenue, Durham.

Daily Activities – Installation activities, Long Hill pump station, Middletown

A&R Electrical worked at the Long Hill pump station installing VFDs and an instrumentation panel.

0706: A&R Electrical has returned to the Long Hill pump station to resume the installation of utility conduits related to the two VFD cabinets they recently installed.

0942: A&R Electrical is currently installing a 2" steel conduit to the top of the P2-VFD cabinet.

1347: A&R Electrical continues to install utility conduits at the Long Hill pump station that are associated with the two VFD cabinets they recently installed.

Res. Representative:	J. Meunier	Date:	08/24/21
-----------------------------	------------	--------------	----------

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	August 25, 2021
Location:	Maple Avenue, Durham; Long Hill Road, Middletown	Day of Week:	Wednesday
Project #:	AECOM: 6061487	Report No:	310
Contractor:	Ludlow Construction	Page:	3 of 13

Daily Activities – Miscellaneous road work, Main Street, Durham

Laydon installed traffic loops on Main Street in Durham.

0822: Laydon is installing traffic loops on the northbound lane of Main Street, Durham, immediately south of where it intersects with Route 68.

1108: Laydon continues the installation of traffic loops on Main Street, Durham, just south of where it intersects with Route 68.

1309: Laydon continues the installation of traffic loops on Main Street, Durham, just south of where it intersects with Route 68.

1403: Laydon is set up on the southbound lane of Main Street at the intersection of Main Street and Maiden Lane, preparing to saw cut asphalt for the installation of traffic loops.

1509: Laydon continues to work on installing a traffic loop on the southside of Main Street, Durham, across from where it intersects with Maiden Lane.

Res. Representative:

J. Meunier

Date: 08/24/21

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	August 25, 2021
Location:	Maple Avenue, Durham; Long Hill Road, Middletown	Day of Week:	Wednesday
Project #:	AECOM: 6061487	Report No:	310
Contractor:	Ludlow Construction	Page:	4 of 13



Picture 1: A&R Electrical installing a 2" steel conduit at the Long Hill pump station in Middletown.

Res. Representative:

J. Meunier

Date: 08/24/21

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	August 25, 2021
Location:	Maple Avenue, Durham; Long Hill Road, Middletown	Day of Week:	Wednesday
Project #:	AECOM: 6061487	Report No:	310
Contractor:	Ludlow Construction	Page:	5 of 13



Picture 2: A&R Electrical threading the end of a steel conduit that will be installed inside of the Long Hill pump station in Middletown. View to the southeast.

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	August 25, 2021
Location:	Maple Avenue, Durham; Long Hill Road, Middletown	Day of Week:	Wednesday
Project #:	AECOM: 6061487	Report No:	310
Contractor:	Ludlow Construction	Page:	6 of 13



Picture 3: Ludlow placing grass seed over freshly placed loam on the east side of the 95R Maple Avenue residence. View to the southeast.

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	August 25, 2021
Location:	Maple Avenue, Durham; Long Hill Road, Middletown	Day of Week:	Wednesday
Project #:	AECOM: 6061487	Report No:	310
Contractor:	Ludlow Construction	Page:	7 of 13



Picture 4: Ludlow placing loam on the south side of the driveway for the 95R Maple Avenue residence. View to the southeast.

Res. Representative:

J. Meunier

Date: 08/24/21

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	August 25, 2021
Location:	Maple Avenue, Durham; Long Hill Road, Middletown	Day of Week:	Wednesday
Project #:	AECOM: 6061487	Report No:	310
Contractor:	Ludlow Construction	Page:	8 of 13



Picture 5: Ludlow placing loam on the north side of the driveway for the 95R Maple Avenue residence. View to the southeast.

Res. Representative:

J. Meunier

Date: 08/24/21

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	August 25, 2021
Location:	Maple Avenue, Durham; Long Hill Road, Middletown	Day of Week:	Wednesday
Project #:	AECOM: 6061487	Report No:	310
Contractor:	Ludlow Construction	Page:	9 of 13



Picture 6: Ludlow grading loam on the 95R Maple Avenue property. View to the north.

Res. Representative:

J. Meunier

Date: 08/24/21

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	August 25, 2021
Location:	Maple Avenue, Durham; Long Hill Road, Middletown	Day of Week:	Wednesday
Project #:	AECOM: 6061487	Report No:	310
Contractor:	Ludlow Construction	Page:	10 of 13



Picture 7: Ludlow placing loam on the south side of the 97 Maple Avenue property to fix some recent erosion damage to the loam and grass seed they placed recently.

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	August 25, 2021
Location:	Maple Avenue, Durham; Long Hill Road, Middletown	Day of Week:	Wednesday
Project #:	AECOM: 6061487	Report No:	310
Contractor:	Ludlow Construction	Page:	11 of 13



Picture 8: Ludlow using a Broce Broom to clean the driveway of the 95R Maple Avenue property. View to south.

Res. Representative:

J. Meunier

Date: 08/24/21

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	August 25, 2021
Location:	Maple Avenue, Durham; Long Hill Road, Middletown	Day of Week:	Wednesday
Project #:	AECOM: 6061487	Report No:	310
Contractor:	Ludlow Construction	Page:	12 of 13



Picture 9: Ludlow grading loam on a portion of the 95R Maple Avenue property that was disturbed during the installation of a 2" copper water service line. View to northeast.

Res. Representative:

J. Meunier

Date: 08/24/21

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	August 25, 2021
Location:	Maple Avenue, Durham; Long Hill Road, Middletown	Day of Week:	Wednesday
Project #:	AECOM: 6061487	Report No:	310
Contractor:	Ludlow Construction	Page:	13 of 13



Picture 10: Ludlow grubbing brush on the northern property line of the 109 Maple Avenue property. View to northwest.

Res. Representative:

J. Meunier

Date: 08/24/21