

AECOM

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	September 17, 2021
Location:	S. Main Street, Middletown, Main Street, Maple Avenue, Durham	Day of Week:	Friday
Project #:	AECOM: 6061487	Report No:	325
Contractor:	Ludlow Construction	Page:	1 of 16

Weather Conditions

Conditions: Daylight hours: Cloudy. Winds variable 0-6 mph.
 Temperature (°F): High 72°F Low 64°F

Contractors & Subcontractors Workforce				Equipment in Use			
Trade	#	x	hrs	Trade	#	X	hrs
USACE				Ludlow Construction			
Field Engineer	1	x	8	Superintendent	1	X	8
				Safety Officer	1	X	8
				Foreman	1	X	8
				Dump truck Operator	1	X	8
				Excavator Operator	1	X	8
				Skid Steer/ Bucket Loader	1	X	8
				Laborers	4	X	8
United Concrete	0	x	8	Note that some persons			
Fazzino Plumbing	2	x	8	operate multiple pieces			
A&R Electrical	2	x	8	of equipment.			
CT Traffic Control	1	x	8	Sub-contractor	3	X	8
DN Tanks	0	x	8	Municipal Police Detail	0	X	8
				State Police Detail	0	X	8

Visitors:

Pipe Connections, Installations, and Other Work

Ludlow completed the installation of a 1.5" copper water service line at the 305R Main Street residence. Ludlow backfilled and compacted the driveway of the 305R Main Street residence, but will be finishing the driveway restoration on Monday, September 20, 2021 with the addition of gravel.

Fazzino Plumbing installed final water service components at residences located at 303 and 305R Main Street in Durham.

A & R Electric installed conduits and grounding grids at both the booster station on South Main Street and the meter building on South Main Street by Acorn Drive.

Daily Activities – Installation of water lines, Main Street, Durham

Ludlow completed the installation of the 1.5" copper water service line at the 305R Main Street residence, that was started yesterday afternoon. Ludlow excavated the trench for the 1.5" copper water service line at the 305R Main Street Residence.

Fazzino Plumbing installed final water service components at residences located at 303 and 305R Main Street in Durham.

Res. Representative:	K. Bennett	Date:	09/17/21
-----------------------------	------------	--------------	----------

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	September 17, 2021
Location:	S. Main Street, Middletown, Main Street, Maple Avenue, Durham	Day of Week:	Friday
Project #:	AECOM: 6061487	Report No:	325
Contractor:	Ludlow Construction	Page:	4 of 16



Picture 1: Ludlow hammers a segment of rock by the South west corner of the 305R Main Street Residence. View to the West.

Res. Representative:

K. Bennett

Date: 09/17/21

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	September 17, 2021
Location:	S. Main Street, Middletown, Main Street, Maple Avenue, Durham	Day of Week:	Friday
Project #:	AECOM: 6061487	Report No:	325
Contractor:	Ludlow Construction	Page:	6 of 16



Picture 3: Ludlow excavates a trench for the 1.5" copper service line down the driveway for the 305R Main Street Residence. View to the East.

Res. Representative:

K. Bennett

Date: 09/17/21

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	September 17, 2021
Location:	S. Main Street, Middletown, Main Street, Maple Avenue, Durham	Day of Week:	Friday
Project #:	AECOM: 6061487	Report No:	325
Contractor:	Ludlow Construction	Page:	7 of 16



Picture 4: Ludlow places 1.5” copper tubing in trench for the service connection for the 305R Main Street residence. View to the West.

Res. Representative:

K. Bennett

Date: 09/17/21

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	September 17, 2021
Location:	S. Main Street, Middletown, Main Street, Maple Avenue, Durham	Day of Week:	Friday
Project #:	AECOM: 6061487	Report No:	325
Contractor:	Ludlow Construction	Page:	8 of 16



Picture 5: Ludlow connects the 1.5" copper water service line to the curb stop for the 305R Main Street residence. View to the West.

Res. Representative:

K. Bennett

Date: 09/17/21

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	September 17, 2021
Location:	S. Main Street, Middletown, Main Street, Maple Avenue, Durham	Day of Week:	Friday
Project #:	AECOM: 6061487	Report No:	325
Contractor:	Ludlow Construction	Page:	9 of 16



Picture 6: 1" copper water service line that Ludlow has inserted through the foundation via the existing sleeve from the abandoned well line for the 305R Main Street residence. Note transition from 1.5" to 1" entering the foundation. View to the West.

Res. Representative:

K. Bennett

Date: 09/17/21

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	September 17, 2021
Location:	S. Main Street, Middletown, Main Street, Maple Avenue, Durham	Day of Week:	Friday
Project #:	AECOM: 6061487	Report No:	325
Contractor:	Ludlow Construction	Page:	10 of 16



Picture 7: Ludlow compacting native fill that they backfilled into the trench at the 305R Main Street residence. View to the North.

Res. Representative:

K. Bennett

Date: 09/17/21

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	September 17, 2021
Location:	S. Main Street, Middletown, Main Street, Maple Avenue, Durham	Day of Week:	Friday
Project #:	AECOM: 6061487	Report No:	325
Contractor:	Ludlow Construction	Page:	11 of 16



Picture 8: A & R Electric installs two 2" telephone conduits to the utility pole at the meter building on S. Main Street by Acorn Drive. View to the West.

Res. Representative:

K. Bennett

Date: 09/17/21

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	September 17, 2021
Location:	S. Main Street, Middletown, Main Street, Maple Avenue, Durham	Day of Week:	Friday
Project #:	AECOM: 6061487	Report No:	325
Contractor:	Ludlow Construction	Page:	12 of 16



Picture 9: A & R Electric installs the underground grounding grid at the water meter building. View to the North

Res. Representative:

K. Bennett

Date: 09/17/21

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	September 17, 2021
Location:	S. Main Street, Middletown, Main Street, Maple Avenue, Durham	Day of Week:	Friday
Project #:	AECOM: 6061487	Report No:	325
Contractor:	Ludlow Construction	Page:	13 of 16



Picture 10: A & R Electric extends the 4" electric and 2" telephone conduits to the utility pole at the booster station on S. Main Street, Middletown. View to the East.

Res. Representative:

K. Bennett

Date: 09/17/21

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	September 17, 2021
Location:	S. Main Street, Middletown, Main Street, Maple Avenue, Durham	Day of Week:	Friday
Project #:	AECOM: 6061487	Report No:	325
Contractor:	Ludlow Construction	Page:	14 of 16



Picture 11: A & R Electric installs underground grounding grid at the booster station on S. Main Street, Middletown. View to the South.

Res. Representative:

K. Bennett

Date: 09/17/21

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	September 17, 2021
Location:	S. Main Street, Middletown, Main Street, Maple Avenue, Durham	Day of Week:	Friday
Project #:	AECOM: 6061487	Report No:	325
Contractor:	Ludlow Construction	Page:	15 of 16



Picture 12: Final water service components that Fazzino Plumbing installed today at the residence located at 303 Maple Avenue, Durham. (Photo on right is of submeters)


Res. Representative:

K. Bennett

Date: 09/17/21

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	September 17, 2021
Location:	S. Main Street, Middletown, Main Street, Maple Avenue, Durham	Day of Week:	Friday
Project #:	AECOM: 6061487	Report No:	325
Contractor:	Ludlow Construction	Page:	16 of 16



Picture 13: Final water service components that Fazzino Plumbing installed today at the residence located at 305R Maple Avenue, Durham.

Res. Representative:

K. Bennett

Date: 09/17/21