

# AECOM

## Daily Report

<b>Project:</b>	Durham Meadows Pipeline Installation	<b>Date:</b>	September 24, 2021
<b>Location:</b>	Shared Access Driveway, Middletown	<b>Day of Week:</b>	Friday
<b>Project #:</b>	AECOM: 6061487	<b>Report No:</b>	329
<b>Contractor:</b>	Ludlow Construction	<b>Page:</b>	1 of 8

### Weather Conditions

Conditions: Daylight hours: Rain/cloudy. Winds variable 0-11 mph.  
 Temperature (°F): High 75°F Low 57°F

Contractors & Subcontractors Workforce				Equipment in Use			
Trade	#	x	hrs	Trade	#	X	hrs
USACE				Ludlow Construction			
Field Engineer	1	x	8	Superintendent	1	X	8
				Safety Officer	1	X	8
				Foreman	1	X	8
				Dump truck Operator	1	X	8
				Excavator Operator	1	X	8
				Skid Steer/ Bucket Loader	1	X	8
				Laborers	4	X	8
United Concrete	0	x	8	Note that some persons operate			
Fazzino Plumbing	0	x	8	multiple pieces equipment.			
A&R Electrical	0	x	8				
CT Traffic Control	0	x	8	Sub-contractor	0	X	8
DN Tanks	0	x	8	Municipal Police Detail	0	X	8
				State Police Detail	0	X	8

Type	#	x	hrs
Concrete/Asphalt Road Saw	0	x	8
Dump truck	2	x	8
Excavator – Large	0	x	8
Excavator - Mid-Size	1	x	8
Excavator - Rubber Wheeled	1	x	8
Skid Steer / Bucket Loader	1	x	8
Rolling Compactor	1	x	8
Plate Compactor	0	x	8
Jumping Jack Compactor	1	x	8
Street Sweeper (Broce Broom)	1	x	8
Material Hopper	0	x	8
cutoff saw	0	x	8
Light Tower	0	x	8

Visitors: None.

### Pipe Connections, Installations, and Other Work

Ludlow performed earth work next to the water tank located east of the Shared Access Driveway in Middletown.

### Daily Activities – Earth work, Shared Access Driveway, Middletown

Ludlow performed earth work next to the water tank located east of the Shared Access Driveway in Middletown.

0716: Ludlow is staged at the water tank work zone located east of the Shared Access Driveway in Middletown to continue earth work around the perimeter of the water tank.

0734: Ludlow is performing earth work on the east and southeast side of the water tank, finalizing the shape of the land surrounding the water tank.

0847: Ludlow continues earth work on the east side of the water tank.

0926: Ludlow continues earth work on the east side of the water tank. Heavy rain has begun to fall.

<b>Res. Representative:</b>	J. Meunier	<b>Date:</b>	09/24/21
-----------------------------	------------	--------------	----------

# AECOM

## Daily Report

<b>Project:</b>	Durham Meadows Pipeline Installation	<b>Date:</b>	September 24, 2021
<b>Location:</b>	Shared Access Driveway, Middletown	<b>Day of Week:</b>	Friday
<b>Project #:</b>	AECOM: 6061487	<b>Report No:</b>	329
<b>Contractor:</b>	Ludlow Construction	<b>Page:</b>	2 of 8

0942: Ludlow is demobilizing pipe and other materials off the water tank work zone.

1049: Ludlow continues to demobilize pipe and other materials from the water tank work zone. Ludlow is also performing general housekeeping at water tank work zone (removal or trash, etc.).

1127: Ludlow is using the rolling compactor on 1.5'-minus gravel they just placed on the north side of the water tank where they remove asphalt yesterday.

1141: Ludlow continues using the rolling compactor on 1.5"-minus gravel they placed on the west side of if the water tank.

1304: Ludlow continues to demobilize materials of the water tank work zone located east.

1441: Ludlow continues earth work, placing and rolling 1.5"-minus gravel on the north side of water tank. Ludlow is also starting to re-erect the security fence that surrounds the water tank.

1451: Ludlow his finished work at the water tank work zone today and is preparing to demobilize. Ludlow has completed the erection of the security fence.

<b>Res. Representative:</b>	<u>J. Meunier</u>	<b>Date:</b>	<u>09/24/21</u>
-----------------------------	-------------------	--------------	-----------------

## Daily Report

<b>Project:</b>	Durham Meadows Pipeline Installation	<b>Date:</b>	September 24, 2021
<b>Location:</b>	Shared Access Driveway, Middletown	<b>Day of Week:</b>	Friday
<b>Project #:</b>	AECOM: 6061487	<b>Report No:</b>	329
<b>Contractor:</b>	Ludlow Construction	<b>Page:</b>	3 of 8



Picture 1: Ludlow performing earth work on the east side of the water tank located east of the Shared Access Driveway. Ludlow is shaping the soil to create the final ground contours. View to the east.



## Daily Report

<b>Project:</b>	Durham Meadows Pipeline Installation	<b>Date:</b>	September 24, 2021
<b>Location:</b>	Shared Access Driveway, Middletown	<b>Day of Week:</b>	Friday
<b>Project #:</b>	AECOM: 6061487	<b>Report No:</b>	329
<b>Contractor:</b>	Ludlow Construction	<b>Page:</b>	4 of 8



**Picture 2: Ludlow compacting 1.5"-minus gravel on the north/northeast side of the water tank located east of the Shared Access Driveway in Middletown where they recently removed a section of asphalt. View to the northwest.**

## Daily Report

<b>Project:</b>	Durham Meadows Pipeline Installation	<b>Date:</b>	September 24, 2021
<b>Location:</b>	Shared Access Driveway, Middletown	<b>Day of Week:</b>	Friday
<b>Project #:</b>	AECOM: 6061487	<b>Report No:</b>	329
<b>Contractor:</b>	Ludlow Construction	<b>Page:</b>	5 of 8



**Picture 3: Current view of the area that Ludlow is performing earth work on the east side of the water tank. View to the south.**



## Daily Report

<b>Project:</b>	Durham Meadows Pipeline Installation	<b>Date:</b>	September 24, 2021
<b>Location:</b>	Shared Access Driveway, Middletown	<b>Day of Week:</b>	Friday
<b>Project #:</b>	AECOM: 6061487	<b>Report No:</b>	329
<b>Contractor:</b>	Ludlow Construction	<b>Page:</b>	6 of 8



**Picture 4: Ludlow grading 1.5"-minus gravel on the south side of the water tank located east of the Shared Access Driveway. View to the north.**



## Daily Report

<b>Project:</b>	Durham Meadows Pipeline Installation	<b>Date:</b>	September 24, 2021
<b>Location:</b>	Shared Access Driveway, Middletown	<b>Day of Week:</b>	Friday
<b>Project #:</b>	AECOM: 6061487	<b>Report No:</b>	329
<b>Contractor:</b>	Ludlow Construction	<b>Page:</b>	7 of 8



Picture 5: Current view of Ludlow's earthwork on the south side of the water tank located east of the Shared Access Driveway in Middletown. View to the east.



## Daily Report

<b>Project:</b>	Durham Meadows Pipeline Installation	<b>Date:</b>	September 24, 2021
<b>Location:</b>	Shared Access Driveway, Middletown	<b>Day of Week:</b>	Friday
<b>Project #:</b>	AECOM: 6061487	<b>Report No:</b>	329
<b>Contractor:</b>	Ludlow Construction	<b>Page:</b>	8 of 8



**Picture 6: Current view of Ludlow's earthwork on the south side of the water tank located east of the Shared Access Driveway in Middletown. View to the north.**

**Res. Representative:**

J. Meunier

**Date:** 09/24/21