

AECOM

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	November 05, 2021
Location:	Main Street and Maple Avenue, Durham	Day of Week:	Friday
Project #:	AECOM: 6061487	Report No:	358
Contractor:	Ludlow Construction	Page:	1 of 13

Weather Conditions

Conditions: Daylight hours: Cloudy. Wind's variable 0-6 mph.
 Temperature (°F): High 50°F Low 26°F

Contractors & Subcontractors Workforce				Equipment in Use			
Trade	#	x	hrs	Trade	#	X	hrs
USACE				Ludlow Construction			
Field Engineer	1	x	8	Superintendent	1	X	8
				Safety Officer	1	X	8
				Foreman	1	X	8
				Dump truck Operator	1	X	8
				Excavator Operator	1	X	8
				Skid Steer/Bucket Loader	1	X	8
				Laborers	4	X	8
United Concrete	0	X	8	Note that some persons			
Fazzino Plumbing	0	x	8	operate multiple pieces			
A&R Electrical	0	x	8	of equipment.			
CT Traffic Control	0	x	8	Sub-contractor	3	X	8
DN Tanks	0	x	8	Municipal Police Detail	0	X	8
				State Police Detail	0	X	8

Visitors:

Pipe Connections, Installations, and Other Work

Ludlow returned to the 248 Main Street residence to backfill a segment which was dug yesterday and sealed off around the connection through the foundation to prevent seepage. Ludlow began the installation of a 1.5" copper water service line at the 212R Maple Ave residence. Ludlow saw cut the trench down the length of the driveway for the 1.5" copper water service line at the 212R Maple Ave residence which will be continued on Monday.

Daily Activities – Installation of Water Lines, Wallingford Road and Maple Avenue, Durham

Ludlow returned to the 248 Main Street residence to backfill a segment which was dug yesterday and sealed off around the connection through the foundation to prevent seepage. Ludlow began the installation of a 1.5" copper water service line at the 212R Maple Ave residence. Ludlow saw cut the trench down the length of the driveway for the 1.5" copper water service line at the 212R Maple Ave residence which will be continued on Monday.

0710: Ludlow backfills in the open area by the connection at the foundation of the 248 Main Street residence.

0755: Ludlow grades and loams the disturbed area of the 248 Main Street residence.

0815: Ludlow arrives at the residence of 212R Maple Ave, Durham and begins to saw cut down the center of the driveway in preparation for excavation for the installation of a 1.5" copper service line.

Res. Representative:	K. Bennett	Date:	11/05/2021
-----------------------------	------------	--------------	------------

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	November 05, 2021
Location:	Main Street and Maple Avenue, Durham	Day of Week:	Friday
Project #:	AECOM: 6061487	Report No:	358
Contractor:	Ludlow Construction	Page:	3 of 13



Picture 1: Ludlow restoring the previously sealed area around the connection to the 248 Main Street residence. Looking South.

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	November 05, 2021
Location:	Main Street and Maple Avenue, Durham	Day of Week:	Friday
Project #:	AECOM: 6061487	Report No:	358
Contractor:	Ludlow Construction	Page:	4 of 13



Picture 2: Ludlow grades and loams the disturbed area of the 248 Main Street residence. Looking North.

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	November 05, 2021
Location:	Main Street and Maple Avenue, Durham	Day of Week:	Friday
Project #:	AECOM: 6061487	Report No:	358
Contractor:	Ludlow Construction	Page:	5 of 13



Picture 3: Ludlow hand digs to locate an existing electric utility line at the 212R Maple Ave residence. Looking North.

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	November 05, 2021
Location:	Main Street and Maple Avenue, Durham	Day of Week:	Friday
Project #:	AECOM: 6061487	Report No:	358
Contractor:	Ludlow Construction	Page:	8 of 13



Picture 6: Ludlow inserts the 1.5” copper service line through the foundation of the Northeast corner of the 212R Maple Ave residence. Looking West.

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	November 05, 2021
Location:	Main Street and Maple Avenue, Durham	Day of Week:	Friday
Project #:	AECOM: 6061487	Report No:	358
Contractor:	Ludlow Construction	Page:	10 of 13



Picture 8: Ludlow backfills the trench of the 1.5” copper water service line to 212R Maple Ave residence with native fill. Looking North.

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	November 05, 2021
Location:	Main Street and Maple Avenue, Durham	Day of Week:	Friday
Project #:	AECOM: 6061487	Report No:	358
Contractor:	Ludlow Construction	Page:	12 of 13



Picture 10: Ludlow places a plate over the section of open trench where the construction for the connection of the 1.5" copper water service line to 212R Maple Ave will resume on Monday. Looking East.

