

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	December 3, 2021
Location:	Talcott Lane and Main Street, Durham	Day of Week:	Friday
Project #:	AECOM: 6061487	Report No:	375
Contractor:	Ludlow Construction	Page:	1 of 11

Weather Conditions

Conditions: Daylight hours: Mostly sunny. Winds variable 0-8 mph.
 Temperature (°F): High 56°F Low 34°F

Contractors & Subcontractors Workforce				Equipment in Use			
Trade	#	x	hrs	Trade	#	x	hrs
USACE				Ludlow Construction			
Field Engineer	2	x	8	Superintendent	1	X	8
				Safety Officer	1	X	8
				Foreman	1	X	8
				Dump truck Operator	1	X	8
				Excavator Operator	1	X	8
Eagle Fence	0	X	8	Skid Steer/ Bucket Loader	1	X	8
Fazzino Plumbing	0	X	8	Laborers	4	X	8
United Concrete	0	X	8	Note that some persons operate			
Keltic Painting	0	x	8	Multiple pieces equipment.			
Apuzzo Electric	0	x	8				
CT Traffic Control	0	x	8	Sub-contractor	0	X	8
A&R Electrical	0	x	8	Municipal Police Detail	0	X	8
				State Police Detail	0	X	8

Visitors: None.

Pipe Connections, Installations, and Other Work

Ludlow finished the installation of a 2" copper water service line at the residence located at 14 Talcott Lane. Ludlow placed asphalt over the existing asphalt curb stop patches that settled to form depressions at the driveways of the 253 and 257 Main Street in Durham properties.

Daily Activities – Installation of water lines, Main Street, Durham

Ludlow finished the installation of a 2" copper water service line at the residence located at 14 Talcott Lane, Durham.

0717: Ludlow has mobilized back to the 14 Talcott Lane, Durham, property to begin placing loam and grass seed on those areas of the property that were disturbed during the installation of a 2" copper water service line.

0751: Ludlow continues to place and grade loam on the south side of the 14 Talcott Lane property.

0834: Ludlow continues to place loam and grass seed on the south side of the 14 Talcott Lane property. Ludlow has also replaced the section of white 4" PVC that daylight from the slope on the southwest corner of the house that is connected to residence's drainage system.

Res. Representative:	J. Meunier	Date:	12/03/21
-----------------------------	------------	--------------	----------

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	December 3, 2021
Location:	Talcott Lane and Main Street, Durham	Day of Week:	Friday
Project #:	AECOM: 6061487	Report No:	375
Contractor:	Ludlow Construction	Page:	2 of 11

0912: Ludlow continues restoration work at the 14 Talcott Lane property. Ludlow is also assessing the hydrant located to the southwest of the 25 Talcott Lane property that was hit by a vehicle some months ago and was pushed over slightly.

0948: Ludlow continues to spread and grade loam and place grass seed over the freshly-raked loam. Ludlow is currently working on the west side of the driveway for the 14 Talcott Lane residence.

1055: Ludlow continues to spread and grade loam and place grass seed over the freshly-raked loam. Ludlow is currently working on the west side of the driveway for the 14 Talcott Lane residence.

1211: Ludlow continues placing and grading loam on the west side of the driveway at the 14 Talcott Lane property.

1258: Ludlow begins to spread $\frac{3}{4}$ " gravel on the 14 Talcott Lane property driveway to restore it after it was disturbed during the installation of a 2" copper water service line.

1332: Ludlow continues to place and compact $\frac{3}{4}$ " gravel on the driveway of 14 Talcott Lane property.

1357: Ludlow has cut out a damaged section of asphalt around the curb stop for the 14 Talcott Lane property (which is located at the northwest corner of the driveway). Ludlow has applied tack coat to the edge of the cut asphalt as they prepare to place a fresh asphalt patch around the curb stop.

1408: Ludlow has placed asphalt on the driveway cut-out surrounding the corporation stop at the 14 Talcott Lane property. Ludlow has also placed and compacted a small patch of asphalt on the northeast corner of the driveway.

Daily Activities – Driveway repairs, Main Street, Durham

Ludlow placed asphalt over the existing asphalt curb stop patches that settled to form depressions at the driveways of the 253 and 257 Main Street in Durham properties.

1424: Ludlow is mobilized to the 257 Main Street property where they are preparing to place asphalt on a section of the asphalt curb stop patch that has settled to form a depression.

1428: Ludlow is placing tack coat on top of the asphalt curb stop patch on the 257 Main Street driveway ahead of placing fresh asphalt on top of the existing asphalt to level the grade.

1435: Ludlow is placing tack coat on top of the asphalt curb stop patch on the driveway apron for 253 Main Street. Ludlow is using a rolling compactor to compact the asphalt they just placed over the existing asphalt curb stop trench patch at the 257 Main Street property.

1452: Ludlow is using a rolling compactor to compact the asphalt they just placed over the existing asphalt curb stop trench patch at the 253 Main Street property.

Res. Representative:	J. Meunier	Date:	12/03/21
-----------------------------	------------	--------------	----------

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	December 3, 2021
Location:	Talcott Lane and Main Street, Durham	Day of Week:	Friday
Project #:	AECOM: 6061487	Report No:	375
Contractor:	Ludlow Construction	Page:	3 of 11



Picture 1: Ludlow grading loam to the southwest of the 14 Talcott Lane property as they finish up the installation of a 2" copper water service line. View to the north.

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	December 3, 2021
Location:	Talcott Lane and Main Street, Durham	Day of Week:	Friday
Project #:	AECOM: 6061487	Report No:	375
Contractor:	Ludlow Construction	Page:	4 of 11



Picture 2: Ludlow placing, grading, and raking out loam on the west side of the driveway of the 14 Talcott Lane property as they finish the installation of a 2" copper water service line. View to the north.

Res. Representative:

J. Meunier

Date: 12/03/21

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	December 3, 2021
Location:	Talcott Lane and Main Street, Durham	Day of Week:	Friday
Project #:	AECOM: 6061487	Report No:	375
Contractor:	Ludlow Construction	Page:	5 of 11



Picture 3: A portion of the driveway at the 14 Talcott Lane property where Ludlow has placed and rolled $\frac{3}{4}$ " gravel as they work to restore those portions of the property that were disturbed during the installation of a 2" copper water service line. View to the south.

Res. Representative:

J. Meunier

Date: 12/03/21

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	December 3, 2021
Location:	Talcott Lane and Main Street, Durham	Day of Week:	Friday
Project #:	AECOM: 6061487	Report No:	375
Contractor:	Ludlow Construction	Page:	6 of 11



Picture 4: Ludlow placing and raking out $\frac{3}{4}$ " gravel on the driveway of the 14 Talcott Lane property where they are working to restore those portions of the property that were disturbed during the installation of a 2" copper water service line. View to the northwest.

Res. Representative:

J. Meunier

Date: 12/03/21

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	December 3, 2021
Location:	Talcott Lane and Main Street, Durham	Day of Week:	Friday
Project #:	AECOM: 6061487	Report No:	375
Contractor:	Ludlow Construction	Page:	7 of 11



Picture 5: Ludlow compacting asphalt they just placed at the northwest corner of the driveway apron for the 14 Talcott Lane property. View to the southwest.

Res. Representative:

J. Meunier

Date: 12/03/21

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	December 3, 2021
Location:	Talcott Lane and Main Street, Durham	Day of Week:	Friday
Project #:	AECOM: 6061487	Report No:	375
Contractor:	Ludlow Construction	Page:	8 of 11



Picture 6: Ludlow placing asphalt over the curb stop trench patch on the driveway apron for the 257 Main Street, Durham, to address some settling that occurred there. View to the northwest.

Res. Representative:

J. Meunier

Date: 12/03/21

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	December 3, 2021
Location:	Talcott Lane and Main Street, Durham	Day of Week:	Friday
Project #:	AECOM: 6061487	Report No:	375
Contractor:	Ludlow Construction	Page:	9 of 11



Picture 7: Ludlow raking asphalt that they just placed over the curb stop trench patch on the driveway apron for the 257 Main Street, Durham, to address some settling that occurred there. View to the west.

Res. Representative:

J. Meunier

Date: 12/03/21

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	December 3, 2021
Location:	Talcott Lane and Main Street, Durham	Day of Week:	Friday
Project #:	AECOM: 6061487	Report No:	375
Contractor:	Ludlow Construction	Page:	10 of 11



Picture 8: Ludlow compacting asphalt they placed over the curb stop trench patch on the driveway apron for the 257 Main Street, Durham, to address some settling that occurred there. View to the northwest.

Res. Representative:

J. Meunier

Date: 12/03/21

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	December 3, 2021
Location:	Talcott Lane and Main Street, Durham	Day of Week:	Friday
Project #:	AECOM: 6061487	Report No:	375
Contractor:	Ludlow Construction	Page:	11 of 11



Picture 9: Ludlow placing tack coat over the curb stop trench patch on the driveway apron for the 253 Main Street, Durham, to address some settling that occurred there. View to the wouthwest.

Res. Representative:

J. Meunier

Date: 12/03/21