

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	December 9, 2021
Location:	Main Street, Maiden Lane, and Picket Lane, Durham; Shared Access Driveway, Middletown	Day of Week:	Thursday
Project #:	AECOM: 6061487	Report No:	379
Contractor:	Ludlow Construction	Page:	1 of 15

Weather Conditions

Conditions: Daylight hours: Cloudy/snow. Winds variable 0-6 mph.
 Temperature (°F): High 36°F Low 30°F

Contractors & Subcontractors Workforce				Equipment in Use			
Trade	#	x	hrs	Trade	#	x	hrs
USACE				Ludlow Construction			
Field Engineer	1	x	8	Superintendent	1	X	8
				Safety Officer	1	X	8
				Foreman	1	X	8
				Dump truck Operator	1	X	8
				Excavator Operator	1	X	8
Eagle Fence	0	X	8	Skid Steer/ Bucket Loader	1	X	8
Fazzino Plumbing	0	X	8	Laborers	4	X	8
United Concrete	0	X	8	Note that some persons operate			
Frontier	2	x	8	Multiple pieces equipment.			
Apuzzo Electric	0	x	8				
CT Traffic Control	0	x	8	Sub-contractor	2	X	8
A&R Electrical	0	x	8	Municipal Police Detail	0	X	8
				State Police Detail	0	X	8

Visitors: None.

Pipe Connections, Installations, and Other Work

Ludlow finished the installation of a 1" copper water service line at the 93R Maiden Lane, Durham, residence and installed a 1" copper water service line at the 275 Main Street, Durham, residence. Ludlow removed a 1" copper blow-off line at Station 503+90 on Pickett Lane, Durham. Frontier installed communication lines at the water tank work zone.

Daily Activities – Installation of water lines, Maiden Lane, Main Street, Durham

Ludlow finished the installation of a 1" copper water service line at the 93R Maiden Lane, Durham, residence and installed a 1" copper water service line at the 275 Main Street, Durham, residence.

0715: Ludlow has mobilized back to the 93R Maiden Lane property to finish restoring those sections of the lawn that were disturbed during the installation of a 1" copper water service line yesterday.

0733: Ludlow is placing and grading loam at the 93R Maiden Lane property as they work to restore the sections of the lawn that were disturbed yesterday during the installation of a 1" copper water service line.

Res. Representative:	J. Meunier	Date:	12/09/21
-----------------------------	------------	--------------	----------

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	December 9, 2021
Location:	Main Street, Maiden Lane, and Picket Lane, Durham; Shared Access Driveway, Middletown	Day of Week:	Thursday
Project #:	AECOM: 6061487	Report No:	379
Contractor:	Ludlow Construction	Page:	2 of 15

0831: Ludlow continues to place and grade loam on those portions of the 93R Maiden Lane property that we disturbed during the installation of a 1" copper water service line.

1215: Ludlow is excavating on the west side of the 275 Main Street, Durham, residence to install a 1" copper water service line to the unoccupied house.

1234: Ludlow continues to excavate on the west side of the 275 Main Street, Durham, residence to install a 1" copper water service line.

1318: Ludlow has the trench excavated on the west side of the 275 Main Street residence and has penetrated the fieldstone foundation with a rotary hammer. The penetration point is 40" below surface grade and 113" north of the northern side of the stairs on the east side of the house.

1324: Ludlow has secured the 1" copper water service line they inserted through the west foundation of the 275 Main Street residence with non-shrink grout

1345: Ludlow has just finished backfilling the trench at the 275 Main Street after installing a 1" copper water service line. Ludlow covered the full run of the 1" copper pipe between the curb stop and the home's foundation with R7.5, 1.5" thick foam insulation board. The distance between the foundation and the curb stop is 7.5'.

1401: Ludlow has finished placing and raking out loam on those portions of the lawn at the 275 Main Street property that were disturbed during the installation of a 1" copper water service line.

Daily Activities – Removal of blow-off pipe, Pickett Lane, Durham

Ludlow removed a 1" copper blow-off line at Station 503+90 on Pickett Lane, Durham.

1004: Ludlow has finished at the 93R Maiden Lane property and is beginning to mobilize their equipment to Station 503+90 on Pickett Lane to remove and cap a 1" blow-off line that they no longer have a need for.

1018: Ludlow starts to break pavement at Station 503+90 on Pickett Lane as they begin to remove a 1" copper blow-off line.

1151: Ludlow has removed the 1" copper blow-off line from Station 530+90 on Pickett Lane and has backfilled the excavation. Ludlow is currently waiting for asphalt to be delivered to the work zone in order to finish repairing they section to the road they disturbed.

Daily Activities – Installation of a communication line, Shared Access Driveway, Middletown

Frontier installed communication lines at the water tank work zone.

0935: Frontier has mobilized to the water tank work zone for the installation of communication lines.

1112: Frontier begins to pull communication lines from the electrical enclosure located north of the altitude valve vault to the RPC located on the west side of the driveway for 224 Talcott Ridge Drive and the south side of the Shared Access Driveway.

Res. Representative:	J. Meunier	Date:	12/09/21
-----------------------------	------------	--------------	----------

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	December 9, 2021
Location:	Main Street, Maiden Lane, and Picket Lane, Durham; Shared Access Driveway, Middletown	Day of Week:	Thursday
Project #:	AECOM: 6061487	Report No:	379
Contractor:	Ludlow Construction	Page:	3 of 15

1208: Frontier has just finished pulling communication lines from the electrical enclosure located north of the altitude valve vault to the RPC located on the west side of the driveway for 224 Talcott Ridge Drive and the south side of the Shared Access Driveway.

Res. Representative:

J. Meunier

Date: 12/09/21

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	December 9, 2021
Location:	Main Street, Maiden Lane, and Picket Lane, Durham; Shared Access Driveway, Middletown	Day of Week:	Thursday
Project #:	AECOM: 6061487	Report No:	379
Contractor:	Ludlow Construction	Page:	4 of 15



Picture 1: Ludlow placing loam on the east side of the 93R Maiden Lane property as they work to restore those portions of the property that were disturbed during the installation of a 1" copper water service line. View to the southwest.

Res. Representative:

J. Meunier

Date: 12/09/21

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	December 9, 2021
Location:	Main Street, Maiden Lane, and Picket Lane, Durham; Shared Access Driveway, Middletown	Day of Week:	Thursday
Project #:	AECOM: 6061487	Report No:	379
Contractor:	Ludlow Construction	Page:	5 of 15



Picture 2: Ludlow grading loam at the 93R Maiden Lane property as they work to restore those portions of the property that were disturbed during the installation of a 1" copper water service line. View to the northeast.

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	December 9, 2021
Location:	Main Street, Maiden Lane, and Picket Lane, Durham; Shared Access Driveway, Middletown	Day of Week:	Thursday
Project #:	AECOM: 6061487	Report No:	379
Contractor:	Ludlow Construction	Page:	6 of 15



Picture 3: Ludlow raking out loam on the 93R Maiden Lane property as they work to restore those portions of the property that were disturbed during the installation of a 1" copper water service line. View to the southwest.

Res. Representative:	<u>J. Meunier</u>	Date:	<u>12/09/21</u>
-----------------------------	-------------------	--------------	-----------------

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	December 9, 2021
Location:	Main Street, Maiden Lane, and Picket Lane, Durham; Shared Access Driveway, Middletown	Day of Week:	Thursday
Project #:	AECOM: 6061487	Report No:	379
Contractor:	Ludlow Construction	Page:	7 of 15



Picture 4: Ludlow opening up the westbound lane of Pickett Lane at Station 503+90 to access and remove a 1" copper blow-off line that they no longer have a need for. View to the west.

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	December 9, 2021
Location:	Main Street, Maiden Lane, and Picket Lane, Durham; Shared Access Driveway, Middletown	Day of Week:	Thursday
Project #:	AECOM: 6061487	Report No:	379
Contractor:	Ludlow Construction	Page:	8 of 15



Picture 5: Frontier after having pulled communication lines from the electrical enclosure located on the north side of the altitude valve vault to the RPC located on the west side of the driveway for 224 Talcott Ridge Drive and the south side of the Shared Access Driveway. View to the south.

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	December 9, 2021
Location:	Main Street, Maiden Lane, and Picket Lane, Durham; Shared Access Driveway, Middletown	Day of Week:	Thursday
Project #:	AECOM: 6061487	Report No:	379
Contractor:	Ludlow Construction	Page:	9 of 15



Picture 6: Frontier connecting communication lines to the electrical enclosure located on the north side of the altitude vault. View to the south.

Res. Representative:

J. Meunier

Date: 12/09/21

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	December 9, 2021
Location:	Main Street, Maiden Lane, and Picket Lane, Durham; Shared Access Driveway, Middletown	Day of Week:	Thursday
Project #:	AECOM: 6061487	Report No:	379
Contractor:	Ludlow Construction	Page:	10 of 15



Picture 7: Ludlow has just finished backfilling the excavation they made on the westbound lane of Pickett Lane at Station 503+90 after removing a 1" copper blow-off line that they no longer need. View to the east.

Res. Representative:

J. Meunier

Date: 12/09/21

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	December 9, 2021
Location:	Main Street, Maiden Lane, and Picket Lane, Durham; Shared Access Driveway, Middletown	Day of Week:	Thursday
Project #:	AECOM: 6061487	Report No:	379
Contractor:	Ludlow Construction	Page:	11 of 15



Picture 8: Ludlow compacting asphalt they just placed on the eastbound lane of Pickett Lane at Station 503+90 after removing a 1" copper blow-off line. View to the northeast.

Res. Representative:

J. Meunier

Date: 12/09/21

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	December 9, 2021
Location:	Main Street, Maiden Lane, and Picket Lane, Durham; Shared Access Driveway, Middletown	Day of Week:	Thursday
Project #:	AECOM: 6061487	Report No:	379
Contractor:	Ludlow Construction	Page:	12 of 15



Picture 9: Ludlow excavating on the west side of the 275 Main Street residence for the 1" copper water service line. View to the northeast.

Res. Representative:

J. Meunier

Date: 12/09/21

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	December 9, 2021
Location:	Main Street, Maiden Lane, and Picket Lane, Durham; Shared Access Driveway, Middletown	Day of Week:	Thursday
Project #:	AECOM: 6061487	Report No:	379
Contractor:	Ludlow Construction	Page:	13 of 15



Picture 10: Trench that Ludlow excavating on the west side of the 275 Main Street residence for the 1” copper water service line. View to the east.

Res. Representative:

J. Meunier

Date: 12/09/21

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	December 9, 2021
Location:	Main Street, Maiden Lane, and Picket Lane, Durham; Shared Access Driveway, Middletown	Day of Week:	Thursday
Project #:	AECOM: 6061487	Report No:	379
Contractor:	Ludlow Construction	Page:	14 of 15



Picture 11: Ludlow compacting fill they placed over the 1" copper water service line they installed at the 275 Main Street property. View to the southwest.

Res. Representative:

J. Meunier

Date: 12/09/21

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	December 9, 2021
Location:	Main Street, Maiden Lane, and Picket Lane, Durham; Shared Access Driveway, Middletown	Day of Week:	Thursday
Project #:	AECOM: 6061487	Report No:	379
Contractor:	Ludlow Construction	Page:	15 of 15



Picture 12: Ludlow raking out loam over the area that was disturbed during the installation of a 1" copper water service line they installed at the 275 Main Street property. View to the southeast.

Res. Representative:

J. Meunier

Date: 12/09/21