

AECOM

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	December 13, 2021
Location:	Main Street, Maiden Lane, and Maple Avenue, Durham; S. Main Street, Middletown	Day of Week:	Monday
Project #:	AECOM: 6061487	Report No:	381
Contractor:	Ludlow Construction	Page:	1 of 16

Weather Conditions

Conditions: Daylight hours: Cloudy. Winds variable 0-8 mph.
 Temperature (°F): High 54°F Low 34°F

Contractors & Subcontractors Workforce				Equipment in Use			
Trade	#	x	hrs	Trade	#	x	hrs
USACE				Ludlow Construction			
Field Engineer	2	x	8	Superintendent	0	X	8
				Safety Officer	0	X	8
				Foreman	1	X	8
				Dump truck Operator	0	X	8
				Excavator Operator	0	X	8
Eagle Fence	0	X	8	Skid Steer/ Bucket Loader	0	X	8
Fazzino Plumbing	2	X	8	Laborers	1	X	8
United Concrete	0	X	8	Note that some persons operate			
Frontier	0	x	8	Multiple pieces equipment.			
Apuzzo Electric	0	x	8				
CT Traffic Control	0	x	8	Sub-contractor	2	X	8
A&R Electrical	0	x	8	Municipal Police Detail	0	X	8
				State Police Detail	0	X	8

Visitors: None.

Pipe Connections, Installations, and Other Work

Ludlow purged the 8" DIP waterlines located on the east side of the booster station located at Station 750+63 on S. Main Street in Middletown again. Representatives from the City of Middletown were present to perform field analysis of residual chlorine and to collect samples for laboratory analysis for chlorine and bacteria. Fazzino Plumbing worked on replacing brass tees on the final water system components they previously installed at 129 Maple Avenue; 17 and 35 Maiden Lane; and 196, 199, 201, 215, 227/227A, 233, 235, 262, 267, 289, 271, 307, and 321 Main Street, Durham.

Daily Activities – Purging and sampling of water lines, S. Main Street, Middletown

Ludlow purged the 8" DIP waterlines located on the east side of the booster station located at Station 750+63 on S. Main Street in Middletown again. Representatives from the City of Middletown were present to perform field analysis of residual chlorine and to collect samples for laboratory analysis for chlorine and bacteria.

0721: Ludlow is purging 8" lines from the westernmost of the two hydrants located at the booster station again as they prepare for the City of Middletown to collect field and laboratory samples.

Res. Representative:	J. Meunier	Date:	12/13/21
-----------------------------	------------	--------------	----------

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	December 13, 2021
Location:	Main Street, Maiden Lane, and Maple Avenue, Durham; S. Main Street, Middletown	Day of Week:	Monday
Project #:	AECOM: 6061487	Report No:	381
Contractor:	Ludlow Construction	Page:	2 of 16

0802: Ludlow continues to purge water from a hydrant at the booster station while waiting for the City of Middletown to show up to collect field and laboratory samples.

0930: Ludlow continues to flush the 8" DIP water lines from the westernmost hydrant at the booster station located at Station 750+63 on S. Main Street. John Ewanowski from the City of Middletown is present to collect field and laboratory samples of the purged water.

1000: Ludlow is removing the silt fence they previously installed during the construction of the booster station.

1143: A representative from the City Middletown is collecting chlorine and bacteria samples for laboratory analysis from the fire hydrant that Ludlow is using to purge the 8" DIP water lines located on the east side of the booster station.

Daily Activities – Replacement of brass tees, Maple Avenue and Main Street, Durham

Fazzino Plumbing worked on replacing brass tees on the final water system components they previously installed at 129 Maple Avenue; 17 and 35 Maiden Lane; and 196, 199, 201, 215, 227/227A, 233, 235, 262, 267, 289, 271, 307, and 321 Main Street, Durham.

0821: Fazzino Plumbing has arrived in Durham to replace the brass tees on the final water system components that they installed previously.

0817: Fazzino Plumbing arrives at 262 and 307 Main Street, Durham, residences to replace brass tears on the final water service components that they previously installed.

0838: Fazzino Plumbing is changing out the brass tees on the final water system components they previously installed at the 307 Main Street residence.

0920: Fazzino Plumbing just finished changing out the brass tees on the final water system components they previously installed at the 262 Main Street residence and are finishing up doing the same at the 307 Main Street residence.

0922: Fazzino Plumbing has just mobilized to the 129 Maple Avenue residence to change out the brass tees on the final water system components they previously installed at the house.

0950: Fazzino Plumbing is changing out the brass tees on the final water system components they previously installed at the 233 Main Street residence.

1059: Fazzino Plumbing continues changing out the brass tees on the final water system components they previously installed at the 233 Main Street residence.

1102: Fazzino Plumbing is changing out the brass tees on the final water system components they previously installed at the 321 Main Street residence. Fazzino just finished changing out the brass tees on the final water system components they previously installed at the 196 Main Street residence.

1154: Fazzino Plumbing is changing out the brass tees on the final water system components they previously installed at the 271 Main Street residence.

Res. Representative:	J. Meunier	Date:	12/13/21
-----------------------------	------------	--------------	----------

AECOM

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	December 13, 2021
Location:	Main Street, Maiden Lane, and Maple Avenue, Durham; S. Main Street, Middletown	Day of Week:	Monday
Project #:	AECOM: 6061487	Report No:	381
Contractor:	Ludlow Construction	Page:	3 of 16

1207: Fazzino Plumbing is changing out the brass tees on the final water system components they previously installed at the 267 Main Street residence.

1221: Fazzino Plumbing has mobilized to the 35 Maiden Lane residence to change out the brass tees on the final water system components they previously installed.

1311: Fazzino Plumbing is currently working on changing out the brass tees on the final water system components they previously installed at the 17 Maiden Lane residence.

1325: Fazzino Plumbing is changing out the brass tees on the final water system components they previously installed at the 201 Main Street building.

1402: Fazzino Plumbing continues to change out the brass tees on the final water system components they previously installed at the 201 Main Street building and the 227 Main Street residence.

1432: Fazzino Plumbing has finished changing out the brass tees on the final water system components they previously installed at the 227 Main street residence and has mobilized to the 199 Main Street building to do the same.

1513: Fazzino Plumbing is changing out the brass tees on the final water system components they previously installed at the 215 Main Street residence.

1538: Fazzino Plumbing is changing out the brass tees on the final water system components they previously installed at the 289 Main Street residence.

Res. Representative:	<u>J. Meunier</u>	Date:	<u>12/13/21</u>
-----------------------------	-------------------	--------------	-----------------

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	December 13, 2021
Location:	Main Street, Maiden Lane, and Maple Avenue, Durham; S. Main Street, Middletown	Day of Week:	Monday
Project #:	AECOM: 6061487	Report No:	381
Contractor:	Ludlow Construction	Page:	4 of 16



Picture 1: Fazzino Plumbing replacing the brass tees on the final water service components that they previously installed at the 307 Main Street, Durham, property.


Res. Representative:

J. Meunier

Date: 12/13/21

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	December 13, 2021
Location:	Main Street, Maiden Lane, and Maple Avenue, Durham; S. Main Street, Middletown	Day of Week:	Monday
Project #:	AECOM: 6061487	Report No:	381
Contractor:	Ludlow Construction	Page:	5 of 16



Picture 2: Fazzino Plumbing replacing the brass tees on the final water service components that they previously installed at the 262 Main Street, Durham, property.

Res. Representative:

J. Meunier

Date: 12/13/21

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	December 13, 2021
Location:	Main Street, Maiden Lane, and Maple Avenue, Durham; S. Main Street, Middletown	Day of Week:	Monday
Project #:	AECOM: 6061487	Report No:	381
Contractor:	Ludlow Construction	Page:	6 of 16



Picture 3: Fazzino Plumbing replacing the brass tees on the final water service components that they previously installed at the 129 Maple Avenue, Durham, property.

Res. Representative:

J. Meunier

Date: 12/13/21

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	December 13, 2021
Location:	Main Street, Maiden Lane, and Maple Avenue, Durham; S. Main Street, Middletown	Day of Week:	Monday
Project #:	AECOM: 6061487	Report No:	381
Contractor:	Ludlow Construction	Page:	7 of 16



Picture 4: City of Middletown performing a field test for chlorine in the water that is being purged from the 8” DIP waterlines located on the east side of the booster station. View to the east.

Res. Representative:

J. Meunier

Date: 12/13/21

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	December 13, 2021
Location:	Main Street, Maiden Lane, and Maple Avenue, Durham; S. Main Street, Middletown	Day of Week:	Monday
Project #:	AECOM: 6061487	Report No:	381
Contractor:	Ludlow Construction	Page:	8 of 16



Picture 5: Fazzino Plumbing replacing the brass tees on the final water service components that they previously installed at the 233 Main Street, Durham, property.

Res. Representative:

J. Meunier

Date: 12/13/21

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	December 13, 2021
Location:	Main Street, Maiden Lane, and Maple Avenue, Durham; S. Main Street, Middletown	Day of Week:	Monday
Project #:	AECOM: 6061487	Report No:	381
Contractor:	Ludlow Construction	Page:	9 of 16



Picture 6: Fazzino Plumbing replacing the brass tees on the final water service components that they previously installed at the 321 Main Street, Durham, property.

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	December 13, 2021
Location:	Main Street, Maiden Lane, and Maple Avenue, Durham; S. Main Street, Middletown	Day of Week:	Monday
Project #:	AECOM: 6061487	Report No:	381
Contractor:	Ludlow Construction	Page:	10 of 16



Picture 7: City of Middletown collecting a sample for laboratory analysis from the water that is being purged from the 8" DIP waterlines located on the east side of the booster station. View to the northwest.

Res. Representative:

J. Meunier

Date: 12/13/21

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	December 13, 2021
Location:	Main Street, Maiden Lane, and Maple Avenue, Durham; S. Main Street, Middletown	Day of Week:	Monday
Project #:	AECOM: 6061487	Report No:	381
Contractor:	Ludlow Construction	Page:	11 of 16



Picture 8: Fazzino Plumbing replacing the brass tees on the final water service components that they previously installed at the 271 Main Street, Durham, property.

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	December 13, 2021
Location:	Main Street, Maiden Lane, and Maple Avenue, Durham; S. Main Street, Middletown	Day of Week:	Monday
Project #:	AECOM: 6061487	Report No:	381
Contractor:	Ludlow Construction	Page:	12 of 16



Picture 9: Fazzino Plumbing replacing the brass tees on the final water service components that they previously installed at the 35 Maiden Lane, Durham, property.

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	December 13, 2021
Location:	Main Street, Maiden Lane, and Maple Avenue, Durham; S. Main Street, Middletown	Day of Week:	Monday
Project #:	AECOM: 6061487	Report No:	381
Contractor:	Ludlow Construction	Page:	13 of 16



Picture 10: Fazzino Plumbing replacing the brass tees on the final water service components that they previously installed at the 201 Main Street, Durham, property.

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	December 13, 2021
Location:	Main Street, Maiden Lane, and Maple Avenue, Durham; S. Main Street, Middletown	Day of Week:	Monday
Project #:	AECOM: 6061487	Report No:	381
Contractor:	Ludlow Construction	Page:	14 of 16



Picture 11: Fazzino Plumbing replacing the brass tees on the final water service components that they previously installed at the 227 Main Street, Durham, property.

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	December 13, 2021
Location:	Main Street, Maiden Lane, and Maple Avenue, Durham; S. Main Street, Middletown	Day of Week:	Monday
Project #:	AECOM: 6061487	Report No:	381
Contractor:	Ludlow Construction	Page:	15 of 16



Picture 12: Fazzino Plumbing replacing the brass tees on the final water service components that they previously installed at the 199 Main Street, Durham, property.

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	December 13, 2021
Location:	Main Street, Maiden Lane, and Maple Avenue, Durham; S. Main Street, Middletown	Day of Week:	Monday
Project #:	AECOM: 6061487	Report No:	381
Contractor:	Ludlow Construction	Page:	16 of 16



Picture 13: Fazzino Plumbing replacing the brass tee on the final water service components that they previously installed at the 289 Main Street, Durham, property.