

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	December 17, 2021
Location:	Shared Access Driveway, Middletown	Day of Week:	Friday
Project #:	AECOM: 6061487	Report No:	385
Contractor:	Ludlow Construction	Page:	1 of 5

Weather Conditions

Conditions: Daylight hours: Sunny. Winds variable 0-5 mph.
 Temperature (°F): High 55°F Low 37°F

Contractors & Subcontractors Workforce				Equipment in Use			
Trade	#	x	hrs	Trade	#	X	hrs
USACE				Ludlow Construction			
Field Engineer	3	x	8	Superintendent	0	X	8
				Safety Officer	0	X	8
				Foreman	1	X	8
				Dump truck Operator	0	X	8
				Excavator Operator	0	X	8
Eagle Fence	2	X	8	Skid Steer/ Bucket Loader	0	X	8
Fazzino Plumbing	0	X	8	Laborers	0	X	8
United Concrete	0	X	8	Note that some persons operate			
Frontier	0	x	8	Multiple pieces equipment.			
Apuzzo Electric	0	x	8				
CT Traffic Control	0	x	8	Sub-contractor	2	X	8
A&R Electrical	0	x	8	Municipal Police Detail	0	X	8
				State Police Detail	0	X	8

Visitors: None.

Pipe Connections, Installations, and Other Work

Eagle Fence and Guardrail continued installing a permanent fence around the water tank work zone located east of the Shared Access Driveway in Middletown.

Daily Activities – Fence installation, Shared Access Driveway, Middletown

Eagle Fence and Guardrail continued installing a permanent fence around the water tank work zone located east of the Shared Access Driveway in Middletown.

0710: Eagle Fence and Guardrail have returned to the water tank work zone to resume the installation of a permanent fence that will surround the water tank and the altitude valve vault.

0836: Eagle Fence and Guardrail continues to work on installing a permanent fence at the water tank work zone. Eagle has to let the concrete that was placed yesterday set up so they can't begin attaching the top wire or other parts of the fence to the posts yet. Eagle is currently removing the piles of dirt that were left next to each fence post hole when they were augured open.

Res. Representative:	J. Meunier	Date:	12/17/21
-----------------------------	------------	--------------	----------

AECOM

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	December 17, 2021
Location:	Shared Access Driveway, Middletown	Day of Week:	Friday
Project #:	AECOM: 6061487	Report No:	385
Contractor:	Ludlow Construction	Page:	2 of 5

1034: Eagle Fence and Guardrail continues to remove removing the piles of dirt that were left next to each fence post hole when they were augured open.

1252: Eagle Fence and Guardrail continues to remove removing the piles of dirt that were left next to each fence post hole when they were augured open.

1335: Eagle Fence and Guardrail continues to remove removing the piles of dirt that were left next to each fence post hole when they were augured open.

1417: Eagle Fence and Guardrail continues to remove removing the piles of dirt that were left next to each fence post hole when they were augured open. Eagle has also started to place the wire brackets on the top of each fence post.

Res. Representative:	<u>J. Meunier</u>	Date:	<u>12/17/21</u>
-----------------------------	-------------------	--------------	-----------------

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	December 17, 2021
Location:	Shared Access Driveway, Middletown	Day of Week:	Friday
Project #:	AECOM: 6061487	Report No:	385
Contractor:	Ludlow Construction	Page:	3 of 5



Picture 1: Eagle Fence and Guardrail grading soil around the fence posts they installed at the water tank work zone on December 16, 2021. View to the north.

Res. Representative:

J. Meunier

Date: 12/17/21

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	December 17, 2021
Location:	Shared Access Driveway, Middletown	Day of Week:	Friday
Project #:	AECOM: 6061487	Report No:	385
Contractor:	Ludlow Construction	Page:	4 of 5



Picture 2: Eagle Fence and Guardrail placing soil that was displaced during the installation of the fence posts into the bucket of a bobcat to be moved elsewhere. View to the northwest.

Res. Representative:

J. Meunier

Date: 12/17/21

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	December 17, 2021
Location:	Shared Access Driveway, Middletown	Day of Week:	Friday
Project #:	AECOM: 6061487	Report No:	385
Contractor:	Ludlow Construction	Page:	5 of 5



Picture 3: Eagle Fence and Guardrail placing a wire bracket on top of a fence post at the water tank work zone. View to the northwest.