

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	March 17, 2022
Location:	Maple Avenue and Maiden Lane, Durham	Day of Week:	Thursday
Project #:	AECOM: 6061487	Report No:	395
Contractor:	Ludlow Construction	Page:	1 of 5

Weather Conditions

Conditions: Daylight hours: Overcast/rainy. Wind variable 0-5 mph.
 Temperature (°F): High 55°F Low 37°F

Contractors & Subcontractors Workforce				Equipment in Use			
Trade	#	x	hrs	Trade	#	X	hrs
USACE				Ludlow Construction			
Field Engineer	1	x	8	Superintendent	0	X	8
				Safety Officer	0	X	8
				Foreman	1	X	8
				Dump truck Operator	0	X	8
				Excavator Operator	0	X	8
Knapp Engineering	0	X	8	Skid Steer/ Bucket Loader	0	X	8
Fazzino Plumbing	2	X	8	Laborers	0	X	8
United Concrete	0	X	8	Note that some persons operate			
Frontier	0	x	8	Multiple pieces equipment.			
Apuzzo Electric	0	x	8				
CT Traffic Control	0	x	8	Sub-contractor	2	X	8
A&R Electrical	0	x	8	Municipal Police Detail	0	X	8
				State Police Detail	0	X	8

Visitors: None.

Pipe Connections, Installations, and Other Work

Fazzino Plumbing installed final water service components at the residences located at 188 and 254 Maple Avenue, and 123 Maiden Lane, Durham.

Daily Activities – Full water service installation activities, Durham

Fazzino Plumbing installed final water service components at the residences located at 188 and 254 Maple Avenue, and 123 Maiden Lane, Durham.

0830: Fazzino Plumbing arrives at the 188 Maple Avenue, Durham, residence to install final water service components.

0953: Fazzino Plumbing continues working on the installation of final water service components at the 188 Maple Avenue residence.

1103: Fazzino Plumbing continues working on the installation of final water service components at the 188 Maple Avenue residence: they are about 10 minutes away from finishing.

Res. Representative:	J. Meunier	Date:	3/17/22
-----------------------------	------------	--------------	---------

AECOM

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	March 17, 2022
Location:	Maple Avenue and Maiden Lane, Durham	Day of Week:	Thursday
Project #:	AECOM: 6061487	Report No:	395
Contractor:	Ludlow Construction	Page:	2 of 5

1120: Fazzino Plumbing has mobilized to the 254 Maple Avenue, Durham, residence for the installation of final water service components.

1233: Fazzino Plumbing continues work at the 254 Maple Avenue residence installing of final water service components.

1350: Fazzino Plumbing has just finished with the installation of final water service components at the 254 Maple Avenue residence. Fazzino Plumbing is preparing to mobilize to the 123 Maiden Lane, Durham, residence to install final water service components.

1423: Fazzino Plumbing is working at 123 Maiden Lane residence, installing final water service components. Fazzino Plumbing is also working at the 105 Maiden Lane residence, addressing a leak coming from the water filter that was installed previously along with other final water service components.

1501: Fazzino Plumbing has finished performing a temporary fix to the leaking filter at the 105 Maiden Lane residence. Fazzino Plumbing reports that there is still a very slow leak which they will resolve tomorrow by replacing the water filter's housing unit.

1528: Fazzino Plumbing continues to work at the 123 Maiden Lane residence installing final water service components.

1610: Fazzino Plumbing has finished with the installation of final water service components at the 123 Maiden Lane residence.

Res. Representative:	<u>J. Meunier</u>	Date:	<u>3/17/22</u>
-----------------------------	-------------------	--------------	----------------

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	March 17, 2022
Location:	Maple Avenue and Maiden Lane, Durham	Day of Week:	Thursday
Project #:	AECOM: 6061487	Report No:	395
Contractor:	Ludlow Construction	Page:	3 of 5



Picture 1: Final water system components that were installed at the 188 Maple Avenue, Durham, residence by Fazzino Plumbing.

Res. Representative:

J. Meunier

Date: 3/17/22

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	March 17, 2022
Location:	Maple Avenue and Maiden Lane, Durham	Day of Week:	Thursday
Project #:	AECOM: 6061487	Report No:	395
Contractor:	Ludlow Construction	Page:	4 of 5



Picture 2: Final water system components that were installed at the 254 Maple Avenue, Durham, residence by Fazzino Plumbing.

Res. Representative:	<u>J. Meunier</u>	Date:	<u>3/17/22</u>
-----------------------------	-------------------	--------------	----------------

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	March 17, 2022
Location:	Maple Avenue and Maiden Lane, Durham	Day of Week:	Thursday
Project #:	AECOM: 6061487	Report No:	395
Contractor:	Ludlow Construction	Page:	5 of 5



Picture 3: Final water system components installed at the 123 Maiden Lane, Durham, residence by Fazzino Plumbing.

Res. Representative:

J. Meunier

Date: 3/17/22