

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	March 18, 2022
Location:	Maple Avenue, Talcott Lane, and Maiden Lane, Durham	Day of Week:	Friday
Project #:	AECOM: 6061487	Report No:	396
Contractor:	Ludlow Construction	Page:	1 of 5

Weather Conditions

Conditions: Daylight hours: Overcast/rainy. Wind variable 0-4 mph.
 Temperature (°F): High 60°F Low 39°F

Contractors & Subcontractors Workforce				Equipment in Use			
Trade	#	x	hrs	Trade	#	X	hrs
USACE				Ludlow Construction			
Field Engineer	1	x	8	Superintendent	0	X	8
				Safety Officer	0	X	8
				Foreman	1	X	8
				Dump truck Operator	0	X	8
				Excavator Operator	0	X	8
Knapp Engineering	0	X	8	Skid Steer/ Bucket Loader	0	X	8
Fazzino Plumbing	2	X	8	Laborers	0	X	8
United Concrete	0	X	8	Note that some persons operate			
Frontier	0	x	8	Multiple pieces equipment.			
Apuzzo Electric	0	x	8				
CT Traffic Control	0	x	8	Sub-contractor	2	X	8
A&R Electrical	0	x	8	Municipal Police Detail	0	X	8
				State Police Detail	0	X	8

Visitors: None.

Pipe Connections, Installations, and Other Work

Fazzino Plumbing installed final water service components at the residences located at 158 and 187 Maple Avenue, and 25 Talcott Lane, Durham. Fazzino Plumbing also replaced the filter housing at the 105 Maiden Lane, Durham, residence.

Daily Activities – Full water service installation activities, Durham

Fazzino Plumbing installed final water service components at the residences located at 158 and 187 Maple Avenue, and 25 Talcott Lane, Durham. Fazzino Plumbing also replaced the filter housing at the 105 Maiden Lane, Durham, residence.

0831: Fazzino Plumbing is in the process of installing final water service components at the residence located at 187 Maple Avenue, Durham.

1002: Fazzino Plumbing just finished the installation of final water service components at the residence located at 187 Maple Ave.

1032: Fazzino Plumbing has mobilized to the 25 Talcott Ln., Durham, residence for the installation of final water service components. They are unable to gain access to the house and continue on to the residence located at 158 Maple Avenue.

Res. Representative:	J. Meunier	Date:	3/18/22
-----------------------------	------------	--------------	---------

AECOM

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	March 18, 2022
Location:	Maple Avenue, Talcott Lane, and Maiden Lane, Durham	Day of Week:	Friday
Project #:	AECOM: 6061487	Report No:	396
Contractor:	Ludlow Construction	Page:	2 of 5

1111: Fazzino Plumbing is in the process of installing final water service components at the residence located at 158 Maple Avenue, Durham.

1218: Fazzino Plumbing has finished the installation of final water service components at the 158 Maple residence.

1225: One of the Fazzino Plumbing plumbers mobilizes to the 25 Talcott Lane, Durham, residence to begin the installation of final water service components.

1234: One of the Fazzino Plumbing plumbers mobilizes to the 105 Maple Avenue, Durham, residence to replace the filter housing on the final water system components they previously installed there.

1335: Fazzino Plumbing continues to install final water service components at the 25 Talcott Lane residence.

1347: Fazzino Plumbing continues working at 105 Maiden Lane residence where they are replacing the filter housing for the final water system components they previously installed.

1412: Fazzino Plumbing has departed the 105 Maiden Lane residence after replacing the filter housing on the final water system components they previously installed.

1431: Fazzino Plumbing has finished the installation of final water service components at the 25 Talcott Lane residence.

Res. Representative:	<u>J. Meunier</u>	Date:	<u>3/18/22</u>
-----------------------------	-------------------	--------------	----------------

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	March 18, 2022
Location:	Maple Avenue, Talcott Lane, and Maiden Lane, Durham	Day of Week:	Friday
Project #:	AECOM: 6061487	Report No:	396
Contractor:	Ludlow Construction	Page:	3 of 5



Picture 1: Final water system components that were installed at the 187 Maple Avenue, Durham, residence by Fazzino Plumbing.

Res. Representative:

J. Meunier

Date: 3/18/22

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	March 18, 2022
Location:	Maple Avenue, Talcott Lane, and Maiden Lane, Durham	Day of Week:	Friday
Project #:	AECOM: 6061487	Report No:	396
Contractor:	Ludlow Construction	Page:	4 of 5



Picture 2: Final water system components that were installed at the 158 Maple Avenue, Durham, residence by Fazzino Plumbing.

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	March 18, 2022
Location:	Maple Avenue, Talcott Lane, and Maiden Lane, Durham	Day of Week:	Friday
Project #:	AECOM: 6061487	Report No:	396
Contractor:	Ludlow Construction	Page:	5 of 5



Picture 3: Final water system components installed at the 25 Talcott Lane, Durham, residence by Fazzino Plumbing.

Res. Representative:

J. Meunier

Date: 3/18/22