

## Daily Report

<b>Project:</b>	Durham Meadows Pipeline Installation	<b>Date:</b>	April 25, 2022
<b>Location:</b>	Main Street, Maiden Lane, Maple Avenue, Durham; and Long Hill Road, Middletown	<b>Day of Week:</b>	Monday
<b>Project #:</b>	AECOM: 6061487	<b>Report No:</b>	411
<b>Contractor:</b>	Ludlow Construction	<b>Page:</b>	1 of 14

### Weather Conditions

Conditions: Daylight hours: Mostly cloudy. Wind variable 0-6 mph.  
 Temperature (°F): High 63°F Low 39°F

Contractors & Subcontractors Workforce				Equipment in Use			
Trade	#	x	hrs	Trade	#	X	hrs
USACE				Ludlow Construction			
Field Engineer	1	x	8	Superintendent	0	X	8
				Safety Officer	0	X	8
				Foreman	1	X	8
				Dump truck Operator	1	X	8
				Excavator Operator	1	X	8
Grela Well Drilling	2	X	8	Skid Steer/Bucket Loader	1	X	8
Fazzino Plumbing	1	X	8	Laborers	2	X	8
United Concrete	0	X	8	Note that some persons operate			
Barnhart	0	x	8	Multiple pieces equipment.			
Apuzzo Electric	0	x	8				
CT Traffic Control	0	x	8	Sub-contractor	0	X	8
A&R Electrical	0	x	8	Municipal Police Detail	0	X	8
				State Police Detail	0	X	8

Visitors: None.

### Pipe Connections, Installations, and Other Work

Ludlow and Fazzino worked to move both hydropneumatic tanks at the Long Hill pump station to make room for an incoming chlorination station. Grela Well Drilling, Inc. (Grela) removed well pumps from the properties located at the 109, 158, 166, 172, 254, Maple Avenue; 220 and 253 Main Street; 35 Maiden Lane; and 25 Talcott Lane, Durham, properties as part of well decommissioning activities.

### Daily Activities – Long Hill pump station, Middletown

Ludlow and Fazzino worked to move both hydropneumatic tanks at the Long Hill pump station to make room for an incoming chlorination station.

0713: Ludlow is mobilizing to the Long Hill pump station to move two hydropneumatic tanks off of a concrete pad located on the southeast corner of the building.

0735: Ludlow is currently draining water from one of the two hydropneumatic tanks at the Long Hill pump station.

0824: Ludlow continues to work out the logistics of moving the hydropneumatic tanks at the Long Hill pump station.

<b>Res. Representative:</b>	J. Meunier	<b>Date:</b>	4/25/22
-----------------------------	------------	--------------	---------

# AECOM

## Daily Report

<b>Project:</b>	Durham Meadows Pipeline Installation	<b>Date:</b>	April 25, 2022
<b>Location:</b>	Main Street, Maiden Lane, Maple Avenue, Durham; and Long Hill Road, Middletown	<b>Day of Week:</b>	Monday
<b>Project #:</b>	AECOM: 6061487	<b>Report No:</b>	411
<b>Contractor:</b>	Ludlow Construction	<b>Page:</b>	2 of 14

0933: Ludlow has moved one of the two hydropneumatic tanks off of the 5" concrete slab located in the southeast corner of the Long Hill pump station.

1145: Fazzino Plumbing is connecting copper pipe to the one hydropneumatic tanks that Ludlow moved off of the concrete pad located at the southwest core of the Long Hill pump station.

1332: Ludlow is in the process of moving the second of two hydropneumatic tanks off the concrete pad located at the southeast corner of the Long Hill pump station.

### Daily Activities – Well decommissioning activities, Durham

Grela Well Drilling, Inc. (Grela) removed well pumps from the properties located at 109, 158, 166, 172, 254, Maple Avenue; 220 and 253 Main Street; 35 Maiden Lane; and 25 Talcott Lane, Durham, properties as part of well decommissioning activities.

0900: Grela arrives at the 166 Maple Avenue, Durham, residence to pull the pump from the well located at northeast corner of the property. The homeowner is present as are representatives from the USACE and AECOM.

0906: Grela is working in basement of the 166 Maple Avenue residence to plug the conduit for the well's power line and to make sure that the power to the well has been cut.

0917: Grela is in the process of pulling the pump from the well located on the north side of the 166 Maple Avenue residence.

0923: Grela has pulled the pump from the well at the 166 Maple Avenue property.

0945: Grela is cutting up the black poly well pipe from the well at 166 Maple Avenue property for disposal. This well is scheduled to be converted into a monitoring well.

0957: Grela arrives at the 254 Maple Avenue, Durham, property to remove the pump from the well located at the northwest corner of the house. The well is located below ground surface inside of a concrete tile with a ~30" wide concrete lid.

1011: Grela is in the process of removing the pump from the well located at the northwest corner of the 254 Maple Avenue, Durham, residence.

1045: Grela is pulling the pump from the well located on the northeast corner of the 172 Maple Avenue, Durham, residence.

1115: Grela has just finished pump removal activities at the 172 Maple Avenue property.

1118: Grela has mobilized to 158 Maple Avenue, Durham, residence to decommission the property's well. The well is located inside of a cement tile; the top of the well is located approximately 5' below the surface grade.

1134: Grela has just removed the pump from the well located at the 158 Maple Avenue property.

1214: Grela has mobilized to the 220 Main Street, Durham, property to remove the pump from the well located on the north side of the residence.

<b>Res. Representative:</b>	J. Meunier	<b>Date:</b>	4/25/22
-----------------------------	------------	--------------	---------

# AECOM

## Daily Report

<b>Project:</b>	Durham Meadows Pipeline Installation	<b>Date:</b>	April 25, 2022
<b>Location:</b>	Main Street, Maiden Lane, Maple Avenue, Durham; and Long Hill Road, Middletown	<b>Day of Week:</b>	Monday
<b>Project #:</b>	AECOM: 6061487	<b>Report No:</b>	411
<b>Contractor:</b>	Ludlow Construction	<b>Page:</b>	3 of 14

1241: Grela is in the process of pulling the pump from the well located on the 220 Main Street property.

1257: Grela has finished working at the 220 Maple Avenue property and is mobilizing to the 109 Maple Avenue, Durham, property.

1306: Grela has mobilized to the 109 Maple Avenue, Durham, residence to pull the pump from the well located at the east side of the property.

1318: Grela has removed the pump from the well located at the 109 Maple Avenue property. Grela is currently collecting water elevation data from the well.

1347: Grela has mobilize to the 253 Main Street, Durham, property and is removing the pump from the well located at the southwest corner of the house.

1355: Grela has pulled the pump from the well located at the 253 Main Street, Durham, property.

1416: Grela has mobilized to the 35 Maiden Lane, Durham, property to remove the pump from the well located on the west side of the house.

1443: Grela has removed the pump from the well located at the 35 Maiden Lane property.

1517: Grela has pulled the pump from the well located on the south side of the 25 Talcott Lane residence and is putting the black poly well line back down the well to use later when the drillers tremie grout the well during well decommissioning activities.

1325: Grela has finished working at the 25 Talcott Lane property.

<b>Res. Representative:</b>	<u>J. Meunier</u>	<b>Date:</b>	<u>4/25/22</u>
-----------------------------	-------------------	--------------	----------------

## Daily Report

<b>Project:</b>	Durham Meadows Pipeline Installation	<b>Date:</b>	April 25, 2022
<b>Location:</b>	Main Street, Maiden Lane, Maple Avenue, Durham; and Long Hill Road, Middletown	<b>Day of Week:</b>	Monday
<b>Project #:</b>	AECOM: 6061487	<b>Report No:</b>	411
<b>Contractor:</b>	Ludlow Construction	<b>Page:</b>	4 of 14



Picture 1: Grela pulling the pump from the well located at the 25 Talcott Lane, Durham, residence. View to the north.

Res. Representative:

J. Meunier

Date: 4/25/22

## Daily Report

<b>Project:</b>	Durham Meadows Pipeline Installation	<b>Date:</b>	April 25, 2022
<b>Location:</b>	Main Street, Maiden Lane, Maple Avenue, Durham; and Long Hill Road, Middletown	<b>Day of Week:</b>	Monday
<b>Project #:</b>	AECOM: 6061487	<b>Report No:</b>	411
<b>Contractor:</b>	Ludlow Construction	<b>Page:</b>	5 of 14



**Picture 2:** Grela pulling the pump from the well located at the 35 Maiden Lane, Durham, residence. View to the south.

**Res. Representative:**

J. Meunier

**Date:** 4/25/22

## Daily Report

<b>Project:</b>	Durham Meadows Pipeline Installation	<b>Date:</b>	April 25, 2022
<b>Location:</b>	Main Street, Maiden Lane, Maple Avenue, Durham; and Long Hill Road, Middletown	<b>Day of Week:</b>	Monday
<b>Project #:</b>	AECOM: 6061487	<b>Report No:</b>	411
<b>Contractor:</b>	Ludlow Construction	<b>Page:</b>	6 of 14



Picture 3: Grela pulling the pump from the 109 Maple Avenue, Durham, property. View to the northeast.

<b>Res. Representative:</b>	<u>J. Meunier</u>	<b>Date:</b>	<u>4/25/22</u>
-----------------------------	-------------------	--------------	----------------

## Daily Report

<b>Project:</b>	Durham Meadows Pipeline Installation	<b>Date:</b>	April 25, 2022
<b>Location:</b>	Main Street, Maiden Lane, Maple Avenue, Durham; and Long Hill Road, Middletown	<b>Day of Week:</b>	Monday
<b>Project #:</b>	AECOM: 6061487	<b>Report No:</b>	411
<b>Contractor:</b>	Ludlow Construction	<b>Page:</b>	7 of 14



Picture 4: Grela pulling the pump from the well located at the 158 Maple Avenue, Durham, property. View to the west.

Res. Representative:

J. Meunier

Date: 4/25/22

## Daily Report

<b>Project:</b>	Durham Meadows Pipeline Installation	<b>Date:</b>	April 25, 2022
<b>Location:</b>	Main Street, Maiden Lane, Maple Avenue, Durham; and Long Hill Road, Middletown	<b>Day of Week:</b>	Monday
<b>Project #:</b>	AECOM: 6061487	<b>Report No:</b>	411
<b>Contractor:</b>	Ludlow Construction	<b>Page:</b>	8 of 14



**Picture 5: Grela having just pulled the pump from the well located at the 166 Maple Avenue, Durham, property. View to the northwest.**



## Daily Report

<b>Project:</b>	Durham Meadows Pipeline Installation	<b>Date:</b>	April 25, 2022
<b>Location:</b>	Main Street, Maiden Lane, Maple Avenue, Durham; and Long Hill Road, Middletown	<b>Day of Week:</b>	Monday
<b>Project #:</b>	AECOM: 6061487	<b>Report No:</b>	411
<b>Contractor:</b>	Ludlow Construction	<b>Page:</b>	9 of 14



Picture 6: Grela pulling the pump from the well located at the 172 Maple Avenue, Durham, residence. View to the west.

Res. Representative:

J. Meunier

Date: 4/25/22

## Daily Report

<b>Project:</b>	Durham Meadows Pipeline Installation	<b>Date:</b>	April 25, 2022
<b>Location:</b>	Main Street, Maiden Lane, Maple Avenue, Durham; and Long Hill Road, Middletown	<b>Day of Week:</b>	Monday
<b>Project #:</b>	AECOM: 6061487	<b>Report No:</b>	411
<b>Contractor:</b>	Ludlow Construction	<b>Page:</b>	10 of 14



Picture 7: Grela pulling the pump from the well located at the 220 Main Street, Durham, property. View to the northwest.

Res. Representative:

J. Meunier

Date: 4/25/22

## Daily Report

<b>Project:</b>	Durham Meadows Pipeline Installation	<b>Date:</b>	April 25, 2022
<b>Location:</b>	Main Street, Maiden Lane, Maple Avenue, Durham; and Long Hill Road, Middletown	<b>Day of Week:</b>	Monday
<b>Project #:</b>	AECOM: 6061487	<b>Report No:</b>	411
<b>Contractor:</b>	Ludlow Construction	<b>Page:</b>	11 of 14



Picture 8: Grela pulling the pump from the well located at the 253 Main Street, Durham, property. View to the west.

Res. Representative:

J. Meunier

Date: 4/25/22

## Daily Report

<b>Project:</b>	Durham Meadows Pipeline Installation	<b>Date:</b>	April 25, 2022
<b>Location:</b>	Main Street, Maiden Lane, Maple Avenue, Durham; and Long Hill Road, Middletown	<b>Day of Week:</b>	Monday
<b>Project #:</b>	AECOM: 6061487	<b>Report No:</b>	411
<b>Contractor:</b>	Ludlow Construction	<b>Page:</b>	12 of 14



Picture 9: Grela pulling the pump from the well located at the 254 Maple Avenue, Durham, property. View to the northeast.

Res. Representative:

J. Meunier

Date: 4/25/22

## Daily Report

<b>Project:</b>	Durham Meadows Pipeline Installation	<b>Date:</b>	April 25, 2022
<b>Location:</b>	Main Street, Maiden Lane, Maple Avenue, Durham; and Long Hill Road, Middletown	<b>Day of Week:</b>	Monday
<b>Project #:</b>	AECOM: 6061487	<b>Report No:</b>	411
<b>Contractor:</b>	Ludlow Construction	<b>Page:</b>	13 of 14



**Picture 10: Ludlow assessing how to move the two expansion tanks located at the southeast corner of the Long Hill pump station in Middletown. View to the southeast.**

## Daily Report

<b>Project:</b>	Durham Meadows Pipeline Installation	<b>Date:</b>	April 25, 2022
<b>Location:</b>	Main Street, Maiden Lane, Maple Avenue, Durham; and Long Hill Road, Middletown	<b>Day of Week:</b>	Monday
<b>Project #:</b>	AECOM: 6061487	<b>Report No:</b>	411
<b>Contractor:</b>	Ludlow Construction	<b>Page:</b>	14 of 14



Picture 11: Fazzino working on connecting copper pipe to one of the expansion tanks that Ludlow moved inside of the Long Hill pump station this morning. View to the south.

Res. Representative:

J. Meunier

Date: 4/25/22