

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	May 3, 2022
Location:	Mill Pond Lane and Maple Avenue, Durham; Long Hill Road and the Shared Access Driveway, Middletown	Day of Week:	Tuesday
Project #:	AECOM: 6061487	Report No:	417
Contractor:	Ludlow Construction	Page:	1 of 11

Weather Conditions

Conditions: Daylight hours: Cloudy. Wind variable 0-6 mph.
 Temperature (°F): High 61°F Low 48°F

Contractors & Subcontractors Workforce				Equipment in Use			
Trade	#	x	hrs	Trade	#	X	hrs
USACE				Ludlow Construction			
Field Engineer	1	x	8	Superintendent	0	X	8
				Safety Officer	0	X	8
				Foreman	1	X	8
				Dump truck Operator	0	X	8
				Excavator Operator	1	X	8
Grela Well Drilling	2	X	8	Skid Steer/Bucket Loader	0	X	8
Fazzino Plumbing	0	X	8	Laborers	2	X	8
United Concrete	0	X	8	Note that some persons operate			
DN Tanks	1	x	8	Multiple pieces equipment.			
Apuzzo Electric	0	x	8				
Knapp Engineering	0	x	8	Sub-contractor	5	X	8
A&R Electrical	2	x	8	Municipal Police Detail	0	X	8
				State Police Detail	0	X	8

Visitors: None.

Pipe Connections, Installations, and Other Work

Ludlow continued to install a railing on the south side of the Shared Access Driveway. DN Tanks returned to continue a leak test on the water tank. A&R Electrical worked on installing wiring related to the installation of a chlorination system at the Long Hill pump station. Grela Well Drilling, Inc. (Grela) removed well pumps and performed other well decommissioning activities at the properties located at 230 Maple Avenue and the condominium complex located on and Mill Pond Lane, Durham, as part of well decommissioning activities.

Daily Activities – Water tank work zone, Shared Access Driveway, Middletown

Ludlow continued to install a railing on the south side of the Shared Access Driveway. DN Tanks returned to continue a leak test on the water tank.

0705: Ludlow has mobilized back to the water tank work zone where they continue installing a railing on the south side of the retaining wall located between stations 10+65 and 11+35 on the Shared Access Driveway in Middletown.

744: Ludlow continues to work on installing a railing on the south side of the retaining wall located between stations 10+65 and 11+35.

Res. Representative:	J. Meunier	Date:	5/3/22
-----------------------------	------------	--------------	--------

AECOM

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	May 3, 2022
Location:	Mill Pond Lane and Maple Avenue, Durham; Long Hill Road and the Shared Access Driveway, Middletown	Day of Week:	Tuesday
Project #:	AECOM: 6061487	Report No:	417
Contractor:	Ludlow Construction	Page:	2 of 11

0853: Ludlow continues installing a railing on the south side of the retaining wall located between Stations 10+65 and 11+35.

0954: Ludlow continues installing a railing on the south side of the retaining wall located between Stations 10+65 and 11+35. Ludlow has installed nine of 11 sonotubes so far.

1107: Ludlow continues installing a railing on the south side of the retaining wall located between stations 10+65 and 11+35. Ludlow is currently using a small excavator with an auger attachment to drill one of the holes for the placement of a Sonotubes tube.

1213: DN Tanks is at the water tank work zone to collect a second water level reading from the top of the water tank. DN Tanks placed a temporary mark near a hatch on the top of the tank from which they took water level measurements. This is the same mark they measured off of yesterday when they collected water level measurements. The depth to water as measured from this point was 24" to the top of the water for both today and yesterday, indicating that the tank has passed the leak test.

1430: Ludlow has finished for the day at the water tank work zone and have departed for the day.

Daily Activities – Long Hill pump station, Long Hill Road, Middletown

A&R Electrical continued working on installing wiring related to the installation of a chlorination system at the Long Hill pump station.

0736: A&R Electrical has mobilized back to the Long Hill pump station to continue installing wiring associated with the chlorination system.

1023: A&R Electrical continues working on the wiring associated with the chlorination system that is being installed at the Long Hill pump station.

1118: A&R Electrical continues working on the wiring associated with the chlorination system that is being installed at the Long Hill pump station.

1228: A&R Electrical continues working on the wiring associated with the chlorination system that is being installed at the Long Hill pump station.

1435: A&R Electrical has departed the Long Hill pump station for the day.

Daily Activities – Well decommissioning activities, Durham

Grela Well Drilling, Inc. (Grela) removed well pumps and performed other well decommissioning activities at the properties located at 230 Maple Avenue and the condominium complex located on and Mill Pond Lane, Durham, as part of well decommissioning activities.

1110: Grela is mobilizing to the 230 Maple Avenue, Durham, property to pull the pump from the well located to the west of the residence.

Res. Representative:	J. Meunier	Date:	5/3/22
-----------------------------	------------	--------------	--------

AECOM

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	May 3, 2022
Location:	Mill Pond Lane and Maple Avenue, Durham; Long Hill Road and the Shared Access Driveway, Middletown	Day of Week:	Tuesday
Project #:	AECOM: 6061487	Report No:	417
Contractor:	Ludlow Construction	Page:	3 of 11

1129: Grela is setting up a pump puller on top of the well located on the west side of the 230 Maple Avenue, Durham, property.

1138: Grela has pulled the pump from the well located on the west side of the 230 Maple Avenue property.

1155: Grela mobilizes to the 184 Maple Avenue residence to place a plastic plug on the end of the power line conduit for the well that is located inside of the basement.

1253: Grela is working on decommissioning the first of three wells at the condominium complex located on Mill Pond Lane in Durham. The well is located on the south side of Mill Pond Lane, approximately 100 yards east of Main Street.

1315: Grela begins to pull the pump from the well located on the south side of Mill Pond Lane, approximately 100 yards east of Main Street.

1322: The property manager of the condominium complex located on Mill Pond Lane has provided Grela access to the basement of one of the condominium buildings to plug two well powerline conduits where they enter the basement. Grela was unable to locate the powerline conduit for the third of the three wells at the condominium complex.

1340: Grela has started to pull the pump from the second of three wells at the condominium complex on Mill Pond Lane.

1400: Grela is collecting well depth information from the second well at the Mill Pond Lane condominium complex. Grela is beginning to dig around the casing of the third well to access the bolts of the well lid. The well is located in the lawn approximately 6' to the northwest of Mill Pond Lane/the condominium parking lot.

1419: Grela has finished pulling the pump from the second well at the Mill Pond complex, which is located in the grass immediately north of Mill Pond Lane/the condominium parking lot. Grela is currently setting up to pull the pump at the third well located at the condominium complex.

Res. Representative:	J. Meunier	Date:	5/3/22
-----------------------------	------------	--------------	--------

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	May 3, 2022
Location:	Mill Pond Lane and Maple Avenue, Durham; Long Hill Road and the Shared Access Driveway, Middletown	Day of Week:	Tuesday
Project #:	AECOM: 6061487	Report No:	417
Contractor:	Ludlow Construction	Page:	4 of 11



Picture 1: Ludlow working on the installation of Sonotubes on the south side of the retaining wall located between Stations 10+65 and 11+35 on the Shared Access Driveway in Middletown. View to the east.

Res. Representative:	<u>J. Meunier</u>	Date:	<u>5/3/22</u>
-----------------------------	-------------------	--------------	---------------

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	May 3, 2022
Location:	Mill Pond Lane and Maple Avenue, Durham; Long Hill Road and the Shared Access Driveway, Middletown	Day of Week:	Tuesday
Project #:	AECOM: 6061487	Report No:	417
Contractor:	Ludlow Construction	Page:	5 of 11



Picture 2: Ludlow auguring a hole on the south side of the retaining wall located between Stations 10+65 and 11+35 on the Shared Access Driveway in Middletown for the installation of a Sonotube. View to the east.

Res. Representative:	<u>J. Meunier</u>	Date:	<u>5/3/22</u>
-----------------------------	-------------------	--------------	---------------

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	May 3, 2022
Location:	Mill Pond Lane and Maple Avenue, Durham; Long Hill Road and the Shared Access Driveway, Middletown	Day of Week:	Tuesday
Project #:	AECOM: 6061487	Report No:	417
Contractor:	Ludlow Construction	Page:	6 of 11



Picture 3: Water tank level gauges in the altitude vault (water tank is currently full). View to the south.

Res. Representative:	<u>J. Meunier</u>	Date:	<u>5/3/22</u>
-----------------------------	-------------------	--------------	---------------

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	May 3, 2022
Location:	Mill Pond Lane and Maple Avenue, Durham; Long Hill Road and the Shared Access Driveway, Middletown	Day of Week:	Tuesday
Project #:	AECOM: 6061487	Report No:	417
Contractor:	Ludlow Construction	Page:	7 of 11



Picture 4: DN Tanks ascending the water tank located to the east of the Shared Access Driveway in Middletown to collect a water level from the tank as part of their leak test activities. View to the east.

Res. Representative:

J. Meunier

Date: 5/3/22

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	May 3, 2022
Location:	Mill Pond Lane and Maple Avenue, Durham; Long Hill Road and the Shared Access Driveway, Middletown	Day of Week:	Tuesday
Project #:	AECOM: 6061487	Report No:	417
Contractor:	Ludlow Construction	Page:	8 of 11



Picture 5: Grela removing the pump from the well located on the north side of the 230 Maple Avenue, Durham, property. View to the southwest.

Res. Representative:

J. Meunier

Date: 5/3/22

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	May 3, 2022
Location:	Mill Pond Lane and Maple Avenue, Durham; Long Hill Road and the Shared Access Driveway, Middletown	Day of Week:	Tuesday
Project #:	AECOM: 6061487	Report No:	417
Contractor:	Ludlow Construction	Page:	9 of 11



Picture 6: Grela removing the pump from the first of three wells located at the condominium complex on Mill Pond Lane in Durham. View to the southwest.

Res. Representative:

J. Meunier

Date: 5/3/22

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	May 3, 2022
Location:	Mill Pond Lane and Maple Avenue, Durham; Long Hill Road and the Shared Access Driveway, Middletown	Day of Week:	Tuesday
Project #:	AECOM: 6061487	Report No:	417
Contractor:	Ludlow Construction	Page:	10 of 11



Picture 7: Grela setting up the pump puller on the second of three wells located at the condominium complex on Mill Pond Lane in Durham. View to the southwest.

Res. Representative:

J. Meunier

Date: 5/3/22

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	May 3, 2022
Location:	Mill Pond Lane and Maple Avenue, Durham; Long Hill Road and the Shared Access Driveway, Middletown	Day of Week:	Tuesday
Project #:	AECOM: 6061487	Report No:	417
Contractor:	Ludlow Construction	Page:	11 of 11



Picture 8: Grela removing the pump from the third of three wells located at the condominium complex on Mill Pond Lane in Durham. View to the northeast.

Res. Representative:

J. Meunier

Date: 5/3/22