

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	May 31, 2022
Location:	Main Street, Durham; Shared Access Driveway, Talcott Ridge Drive, Middletown	Day of Week:	Tuesday
Project #:	AECOM: 6061487	Report No:	436
Contractor:	Ludlow Construction	Page:	1 of 17

Weather Conditions

Conditions: Daylight hours: Partly cloudy. Wind variable 0-9 mph.
 Temperature (°F): High 93°F Low 57°F

Contractors & Subcontractors Workforce				Equipment in Use			
Trade	#	x	hrs	Trade	#	X	hrs
USACE				Ludlow Construction			
Field Engineer	1	x	8	Superintendent	0	X	8
				Safety Officer	0	X	8
				Foreman	1	X	8
Advanced Testing	0	x	8	Dump truck Operator	0	X	8
A&J Construction	8	x	8	Excavator Operator	1	X	8
Grela Well Drilling	3	X	8	Skid Steer/ Bucket Loader	0	X	8
Fazzino Plumbing	0	X	8	Laborers	2	X	8
United Concrete	0	x	8	Note that some persons operate			
Knapp Engineering	0	x	8	Multiple pieces equipment.			
Apuzzo Electric	0	x	8				
Alarm Systems, Inc.	0	x	8	Sub-contractor	11	X	8
A&R Electrical	0	x	8	Municipal Police Detail	0	X	8
				State Police Detail	0	X	8

Visitors: None.

Pipe Connections, Installations, and Other Work

Ludlow removed a fire hydrant at Station 36+28 and realigned roadboxes at Station ~35+60. A&J Construction paved the driveways at the Booster Station and the Water Meter Building and placed asphalt curbing on the Shared Access Driveway. A&R Construction placed asphalt curbing on the north side of the Shared Access Driveway. Grela Well Drilling decommissioned the wells at the 119, 120, 298 and 322 Main Street properties and the well located on the property border of the 186 and 188 Main Street properties.

Daily Activities – Booster Station, S. Main Street, Middletown

A&J Construction paved the driveway at the Booster Station and the Water Meter building and placed asphalt curbing on the Shared Access Driveway.

0700: Ludlow and A&J Construction have mobilized to the Booster Station located on S. Main Street.

0711: Ludlow is saw-cutting the asphalt where the footprint of the Booster Station driveway meets the west side of S. Main Street. This is being done ahead of A&J Construction paving the Booster Station driveway.

Res. Representative:	J. Meunier	Date:	5/31/22
-----------------------------	------------	--------------	---------

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	May 31, 2022
Location:	Main Street, Durham; Shared Access Driveway, Talcott Ridge Drive, Middletown	Day of Week:	Tuesday
Project #:	AECOM: 6061487	Report No:	436
Contractor:	Ludlow Construction	Page:	2 of 17

0721: The first truckload of asphalt arrives at the Booster Station from Greenway.

0834: A&R Construction is placing the first lift of asphalt on the footprint of the driveway at the Booster Station located on S. Main Street in Middletown.

0854: A second load of asphalt arrives at the Booster Station as A&R Construction continues to pave the footprint of the station's driveway.

0917: A third load of asphalt arrives at the Booster Station as A&R Construction continues to pave the footprint of the station's driveway.

0943: A&R Construction is placing a second lift of asphalt on the driveway footprint of the Booster Station. A&R Construction is currently using wheelbarrows to place asphalt around the base of the generator located on the west side of the Booster Station.

1021: A&R Construction continues to place a second lift of asphalt at the Booster Station. A&R Construction is currently working next to where the driveway meets the southbound lane of S. Main Street. AJ construction is preparing to place tack coat on the cut edge of pavement where the new asphalt will meet the west edge of S. Main Street.

Daily Activities – Water Meter Building, S. Main Street, Middletown

A&J Construction paved the driveway at the Water Meter Building located on S. Main Street in Middletown.

1135: A&R Construction has mobilized to the Water Meter Building where they have the begun to place the first lift of asphalt on the west side of the building.

1259: A&R Construction is placing the second lift of asphalt on the footprint of the driveway located on the west side of the Water Meter Building. A&R Construction is currently compacting the asphalt it with a rolling compactor.

1327: A&R Construction has finished paving at the Water Meter Building and is currently demobilizing their equipment.

Daily Activities – Well decommissioning activities, Durham

Grela Well Drilling decommissioned the wells at the 119, 120, 298 and 322 Main Street properties and the well located on the property border of the 186 and 188 Main Street properties.

0903: Grela arrives at the 298 Main Street property to decommission the well located on the east side of the residence.

1001: Grela is placing sand in the well located on the south side of the 322 Main Street residence as part of well decommissioning activities.

1009: Grela is placing sand in the well located on the east side of the 298 residence as part of well decommissioning activities.

1152: Grela has finished well decommissioning activities at the 322 Main Street property.

Res. Representative:	J. Meunier	Date:	5/31/22
-----------------------------	------------	--------------	---------

AECOM

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	May 31, 2022
Location:	Main Street, Durham; Shared Access Driveway, Talcott Ridge Drive, Middletown	Day of Week:	Tuesday
Project #:	AECOM: 6061487	Report No:	436
Contractor:	Ludlow Construction	Page:	3 of 17

1057: Grela is placing sand in the dug well located on the property line between the 186 and 188 Main Street properties.

1114: Grela finishes decommissioning the well located at the 298 Main Street property.

1220: Grela is decommissioning the well located on the west side of the 120 Main Street property. Grela continues to decommission the well located on the property boundary of the 186 and 188 Main Street properties.

1311: Grela is setting up to cut the well casing on the well located on the east side of the 272 Main Street property.

1320: Grela has finished cutting the well casing at the 272 Main Street property and has mobilized to the 268 Main Street property to do the same.

1343: Grela has finished cutting the well casing at the 268 Main Street property.

1342: Grela is finished decommissioning the well located at the 120 Main Street property.

1403: Grela continues to decommission the well on the property border of the 186 and 188 Main Street properties.

1430: Grela has mobilized to the 119 Main Street to decommission the dug well located on the south side of the house.

1435: Grela continues to place sand into the dug well located on the south side of the 119 Main Street residence

1514: Grela continues to place sand into the dug well located on the south side of the 119 Main Street residence.

Daily Activities – Miscellaneous

- A&R Construction placed asphalt curbing on the north side of the Shared Access Driveway, starting at Station ~14+20 and moving east towards the water tank.
- Ludlow removed a fire hydrant located at Station 36+28
- Ludlow realigned three roadboxes located at Station ~35+60.

Res. Representative:	J. Meunier	Date:	5/31/22
-----------------------------	------------	--------------	---------

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	May 31, 2022
Location:	Main Street, Durham; Shared Access Driveway, Talcott Ridge Drive, Middletown	Day of Week:	Tuesday
Project #:	AECOM: 6061487	Report No:	436
Contractor:	Ludlow Construction	Page:	4 of 17



Picture 1: Ludlow saw-cutting the west side of S. Main Street. Middletown where it meets the driveway entrance to the Booster Station. View to the west.

Res. Representative:

J. Meunier

Date: 5/31/22

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	May 31, 2022
Location:	Main Street, Durham; Shared Access Driveway, Talcott Ridge Drive, Middletown	Day of Week:	Tuesday
Project #:	AECOM: 6061487	Report No:	436
Contractor:	Ludlow Construction	Page:	5 of 17



Picture 2: Ludlow backfilling over the well located on the north side of the 313 Main Street residence that was decommissioned by Grela. View to the east.

Res. Representative:

J. Meunier

Date: 5/31/22

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	May 31, 2022
Location:	Main Street, Durham; Shared Access Driveway, Talcott Ridge Drive, Middletown	Day of Week:	Tuesday
Project #:	AECOM: 6061487	Report No:	436
Contractor:	Ludlow Construction	Page:	6 of 17



Picture 3: A&J Construction placing a first lift of asphalt around the generator located on the west side of the Booster Station. View to the northwest.

Res. Representative:

J. Meunier

Date: 5/31/22

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	May 31, 2022
Location:	Main Street, Durham; Shared Access Driveway, Talcott Ridge Drive, Middletown	Day of Week:	Tuesday
Project #:	AECOM: 6061487	Report No:	436
Contractor:	Ludlow Construction	Page:	7 of 17



Picture 4: A&J Construction compacting the first lift of asphalt they placed at the Booster Station located on S. Main Street in Middletown. View to the west.

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	May 31, 2022
Location:	Main Street, Durham; Shared Access Driveway, Talcott Ridge Drive, Middletown	Day of Week:	Tuesday
Project #:	AECOM: 6061487	Report No:	436
Contractor:	Ludlow Construction	Page:	8 of 17



Picture 5: Grela placing sand into the well located on the south side of the 322 Main Street, Durham, residence as part of well decommissioning activities. View to the northeast.

Res. Representative:

J. Meunier

Date: 5/31/22

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	May 31, 2022
Location:	Main Street, Durham; Shared Access Driveway, Talcott Ridge Drive, Middletown	Day of Week:	Tuesday
Project #:	AECOM: 6061487	Report No:	436
Contractor:	Ludlow Construction	Page:	9 of 17



Picture 6: Grela placing sand into the well located on the east side of the 298 Main Street, Durham, residence as part of well decommissioning activities. View to the east.

Res. Representative:

J. Meunier

Date: 5/31/22

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	May 31, 2022
Location:	Main Street, Durham; Shared Access Driveway, Talcott Ridge Drive, Middletown	Day of Week:	Tuesday
Project #:	AECOM: 6061487	Report No:	436
Contractor:	Ludlow Construction	Page:	10 of 17



Picture 7: A&J Construction placing a second lift of asphalt on the driveway footprint of the Booster Station where it meets the west edge of S. Main Street. View to the north.

Res. Representative:

J. Meunier

Date: 5/31/22

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	May 31, 2022
Location:	Main Street, Durham; Shared Access Driveway, Talcott Ridge Drive, Middletown	Day of Week:	Tuesday
Project #:	AECOM: 6061487	Report No:	436
Contractor:	Ludlow Construction	Page:	11 of 17



Picture 8: Grela placing sand into the dug well located on the border of the 186 and 188 Main Street, Durham, properties as part of well decommissioning activities. View to the north.

Res. Representative:

J. Meunier

Date: 5/31/22

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	May 31, 2022
Location:	Main Street, Durham; Shared Access Driveway, Talcott Ridge Drive, Middletown	Day of Week:	Tuesday
Project #:	AECOM: 6061487	Report No:	436
Contractor:	Ludlow Construction	Page:	12 of 17



Picture 9: A&J Construction placing a second lift of asphalt on the driveway footprint of the Water Meter Building on S. Main Street, Middletown. View to the north.

Res. Representative:

J. Meunier

Date: 5/31/22

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	May 31, 2022
Location:	Main Street, Durham; Shared Access Driveway, Talcott Ridge Drive, Middletown	Day of Week:	Tuesday
Project #:	AECOM: 6061487	Report No:	436
Contractor:	Ludlow Construction	Page:	13 of 17



Picture 10: Station 36+28 where Ludlow removed an existing hydrant and cut and capped the 6" DIP water line that fed the hydrant. View to the east.

Res. Representative:

J. Meunier

Date: 5/31/22

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	May 31, 2022
Location:	Main Street, Durham; Shared Access Driveway, Talcott Ridge Drive, Middletown	Day of Week:	Tuesday
Project #:	AECOM: 6061487	Report No:	436
Contractor:	Ludlow Construction	Page:	14 of 17



Picture 11: Grela placing sand into the dug well located on the south side of the 119 Main Street, Durham, residence as part of well decommissioning activities. View to the west.

Res. Representative:

J. Meunier

Date: 5/31/22

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	May 31, 2022
Location:	Main Street, Durham; Shared Access Driveway, Talcott Ridge Drive, Middletown	Day of Week:	Tuesday
Project #:	AECOM: 6061487	Report No:	436
Contractor:	Ludlow Construction	Page:	15 of 17



Picture 12: Ludlow backfilling around three roadboxes located at Station ~35+60 that they realigned. View to the south.

Res. Representative:

J. Meunier

Date: 5/31/22

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	May 31, 2022
Location:	Main Street, Durham; Shared Access Driveway, Talcott Ridge Drive, Middletown	Day of Week:	Tuesday
Project #:	AECOM: 6061487	Report No:	436
Contractor:	Ludlow Construction	Page:	16 of 17



Picture 13: Asphalt curbing that A&J Construction placed on the north side of the Shared Access Driveway in Middletown. View to the east.

Res. Representative:

J. Meunier

Date: 5/31/22

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	May 31, 2022
Location:	Main Street, Durham; Shared Access Driveway, Talcott Ridge Drive, Middletown	Day of Week:	Tuesday
Project #:	AECOM: 6061487	Report No:	436
Contractor:	Ludlow Construction	Page:	17 of 17



Picture 14: Asphalt curbing that A&J Construction is placing on the north side of the Shared Access Driveway in Middletown. View to the east.

Res. Representative:

J. Meunier

Date: 5/31/22