

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	June 1, 2022
Location:	Town House Road and Main Street, Durham; Shared Access Driveway, Talcott Ridge Drive, Middletown	Day of Week:	Wednesday
Project #:	AECOM: 6061487	Report No:	437
Contractor:	Ludlow Construction	Page:	1 of 14

Weather Conditions			
Conditions:	Daylight hours: Cloudy. Wind variable 0-8 mph.		
Temperature (°F):	High 70°F	Low	54°F

Contractors & Subcontractors Workforce				Equipment in Use			
Trade	#	x	hrs	Trade	#	X	hrs
USACE				Ludlow Construction			
Field Engineer	1	x	8	Superintendent	0	X	8
				Safety Officer	0	X	8
				Foreman	1	X	8
Advanced Testing	0	x	8	Dump truck Operator	0	X	8
A&J Construction	0	x	8	Excavator Operator	1	X	8
Grela Well Drilling	3	X	8	Skid Steer/ Bucket Loader	0	X	8
Fazzino Plumbing	0	X	8	Laborers	2	X	8
United Concrete	0	x	8	Note that some persons operate multiple pieces equipment.			
Knapp Engineering	0	x	8				
Apuzzo Electric	0	x	8				
Alarm Systems, Inc.	0	x	8	Sub-contractor	3	X	8
A&R Electrical	0	x	8	Municipal Police Detail	0	X	8
				State Police Detail	0	X	8

Visitors: None.

Pipe Connections, Installations, and Other Work

Ludlow realigned road boxes on Talcott Ridge Drive in Middletown and placed asphalt over the areas that were repaired. Grela Well Drilling decommissioned the wells at the 120 and 215 Main Street properties, and the wells located on the 38 Town House Road, Durham, property. In addition, Grela finished decommissioning the well located on the property border of the 186 and 188 Main Street properties.

Daily Activities – Miscellaneous Activities, Middletown

Ludlow realigned road boxes on Talcott Ridge Drive in Middletown and placed asphalt over the areas that were repaired.

0721: Ludlow has mobilized to the corner of Watch Hill Drive in Talcott Ridge Drive at Station ~35+50.

0748: Ludlow is excavating at Station 35+60 on Talcott Ridge Drive to realigning the roadboxes they worked on yesterday.

0811: Ludlow continues excavating at Station 35+60 to realigning the roadboxes they worked on yesterday.

0823: Ludlow is cleaning up miscellaneous debris and trash at the water tank work zone along the Shared Access Driveway.

Res. Representative:	J. Meunier	Date:	6/01/22
-----------------------------	------------	--------------	---------

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	June 1, 2022
Location:	Town House Road and Main Street, Durham; Shared Access Driveway, Talcott Ridge Drive, Middletown	Day of Week:	Wednesday
Project #:	AECOM: 6061487	Report No:	437
Contractor:	Ludlow Construction	Page:	2 of 14

0937: Ludlow is realigning a roadbox located at Station ~35+74 on Talcott Ridge Drive, Middletown.

1009: Ludlow finished realigning a roadbox located at Station ~35+74 on Talcott Ridge Drive. Ludlow has mobilized Station 31+81 on Talcott Ridge Drive to realigning a roadbox.

1146: Ludlow has finished realigning a roadbox at Station 31+81 on Talcott Ridge Drive.

1159: Ludlow is saw-cutting around a roadbox located at Station 23+05 on the east side of the Talcott Ridge Drive cul-de-sac.

1219: Ludlow continues working at Station 23+05 to realign a roadbox.

1301: Ludlow is backfilling around the roadbox located at Station 23+05 in 1' lifts. Ludlow is compacting between lifts with a jumping jack.

1316: Ludlow has finished backfilling around the roadbox located at Station 23+05.

1420: Ludlow is placing asphalt on the areas of Talcott Ridge Drive where they have been realigning roadboxes this week and last week.

Daily Activities – Well decommissioning activities, Durham

Grela decommissioned the wells at the 120 and 215 Main Street properties, and the wells located on the 38 Town House Road, Durham, property. In addition, Grela finished decommissioning the well located on the property border of the 186 and 188 Main Street properties.

0907: Grela returns to the dug well located on the property boundary between the 186 and 188 Main Street, Durham, properties to continue filling the well with sand.

0911: Grela is decommissioning the well located on the east side of the 215 Main Street, Durham, residence.

1035: Grela continues to decommission the well located on the property boundary of the 186 and 188 Main Street properties.

1114: Ludlow is backfilling the hole located on the east side of the 272 Main Street property where Grela decommissioned the well that was located on the east side of the property's buildings.

1129: Grela has mobilized to 38 Town House Road, Durham, to decommission the two wells on the property.

1138 Grela is placing sand into the western-most well located on the 38 Town House Road property.

1231: Grela continues to place sand in the western-most well located at the 38 Town House Road property.

1324: Grela has finished decommissioning the western-most well located on the 38 Town House Road property and has begun to place sand into the eastern-most well that is located on the property.

Res. Representative:	<u>J. Meunier</u>	Date:	<u>6/01/22</u>
-----------------------------	-------------------	--------------	----------------

AECOM

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	June 1, 2022
Location:	Town House Road and Main Street, Durham; Shared Access Driveway, Talcott Ridge Drive, Middletown	Day of Week:	Wednesday
Project #:	AECOM: 6061487	Report No:	437
Contractor:	Ludlow Construction	Page:	3 of 14

1354: Grela continues to place sand into the eastern-most well located on the 38 Town House Road property.

1406: Grela prepares to cut the casing of the well located on the west side of the 120 Main Street, Durham, property.

1439: Grela continues to place sand into the eastern-most well located on the 38 Town House Road property.

Res. Representative:

J. Meunier

Date: 6/01/22

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	June 1, 2022
Location:	Town House Road and Main Street, Durham; Shared Access Driveway, Talcott Ridge Drive, Middletown	Day of Week:	Wednesday
Project #:	AECOM: 6061487	Report No:	437
Contractor:	Ludlow Construction	Page:	4 of 14



Picture 1: Ludlow working at Station 35+74 on Talcott Ridge Drive where they realigned a roadbox. View to the west.

Res. Representative:

J. Meunier

Date: 6/01/22

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	June 1, 2022
Location:	Town House Road and Main Street, Durham; Shared Access Driveway, Talcott Ridge Drive, Middletown	Day of Week:	Wednesday
Project #:	AECOM: 6061487	Report No:	437
Contractor:	Ludlow Construction	Page:	5 of 14



Picture 2: Grela placing sand into the well located on the east side of the 215 Main Street, Durham, residence as part of well decommissioning activities. View to the southwest.

Res. Representative:

J. Meunier

Date: 6/01/22

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	June 1, 2022
Location:	Town House Road and Main Street, Durham; Shared Access Driveway, Talcott Ridge Drive, Middletown	Day of Week:	Wednesday
Project #:	AECOM: 6061487	Report No:	437
Contractor:	Ludlow Construction	Page:	6 of 14



Picture 3: Ludlow working to realign a roadbox at Station 36+42 on Talcott Ridge Drive. View to the west.

Res. Representative:

J. Meunier

Date: 6/01/22

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	June 1, 2022
Location:	Town House Road and Main Street, Durham; Shared Access Driveway, Talcott Ridge Drive, Middletown	Day of Week:	Wednesday
Project #:	AECOM: 6061487	Report No:	437
Contractor:	Ludlow Construction	Page:	7 of 14



Picture 4: Ludlow excavating at Station 31+81 on Talcott Ridge Drive to realign a roadbox . View to the southeast.

Res. Representative:

J. Meunier

Date: 6/01/22

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	June 1, 2022
Location:	Town House Road and Main Street, Durham; Shared Access Driveway, Talcott Ridge Drive, Middletown	Day of Week:	Wednesday
Project #:	AECOM: 6061487	Report No:	437
Contractor:	Ludlow Construction	Page:	8 of 14



Picture 5: Grela placing sand into the well located on the property boundary of the 186 and 188 Main Street, Durham, properties as part of well decommissioning activities. View to the west.

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	June 1, 2022
Location:	Town House Road and Main Street, Durham; Shared Access Driveway, Talcott Ridge Drive, Middletown	Day of Week:	Wednesday
Project #:	AECOM: 6061487	Report No:	437
Contractor:	Ludlow Construction	Page:	9 of 14



Picture 6: Grela placing sand into the western-most well located on the 38 Town House Road, Durham, property as part of well decommissioning activities. View to the west.

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	June 1, 2022
Location:	Town House Road and Main Street, Durham; Shared Access Driveway, Talcott Ridge Drive, Middletown	Day of Week:	Wednesday
Project #:	AECOM: 6061487	Report No:	437
Contractor:	Ludlow Construction	Page:	10 of 14



Picture 7: Grela placing sand into the eastern-most well located on the 38 Town House Road, Durham, property as part of well decommissioning activities. View to the northwest.

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	June 1, 2022
Location:	Town House Road and Main Street, Durham; Shared Access Driveway, Talcott Ridge Drive, Middletown	Day of Week:	Wednesday
Project #:	AECOM: 6061487	Report No:	437
Contractor:	Ludlow Construction	Page:	11 of 14



Picture 8: Grela cutting the well casing of the well located on the west side of the 120 Main Street, Durham, property as part of well decommissioning activities.

Res. Representative:

J. Meunier

Date: 6/01/22

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	June 1, 2022
Location:	Town House Road and Main Street, Durham; Shared Access Driveway, Talcott Ridge Drive, Middletown	Day of Week:	Wednesday
Project #:	AECOM: 6061487	Report No:	437
Contractor:	Ludlow Construction	Page:	12 of 14



Picture 9: Ludlow saw-cutting pavement around the roadbox located at Station 23+05 that they are about to realign. View to the northwest.

Res. Representative:

J. Meunier

Date: 6/01/22

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	June 1, 2022
Location:	Town House Road and Main Street, Durham; Shared Access Driveway, Talcott Ridge Drive, Middletown	Day of Week:	Wednesday
Project #:	AECOM: 6061487	Report No:	437
Contractor:	Ludlow Construction	Page:	13 of 14



Picture 10: Roadbox located at Station 23+05 that Ludlow is in the process of realigning. View to the northwest.

Res. Representative:

J. Meunier

Date: 6/01/22

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	June 1, 2022
Location:	Town House Road and Main Street, Durham; Shared Access Driveway, Talcott Ridge Drive, Middletown	Day of Week:	Wednesday
Project #:	AECOM: 6061487	Report No:	437
Contractor:	Ludlow Construction	Page:	14 of 14



Picture 11: Ludlow placing asphalt over the backfilled excavation they made in order to realign the roadbox located at Station 23+05. View to the west.

Res. Representative:

J. Meunier

Date: 6/01/22