

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	June 6, 2022
Location:	Maple Avenue and Town House Road, Durham; Talcott Ridge Drive, Middletown	Day of Week:	Monday
Project #:	AECOM: 6061487	Report No:	440
Contractor:	Ludlow Construction	Page:	1 of 12

Weather Conditions

Conditions: Daylight hours: Partly cloudy. Wind variable 0-8 mph.
 Temperature (°F): High 81°F Low 52°F

Contractors & Subcontractors Workforce				Equipment in Use			
Trade	#	x	hrs	Trade	#	X	hrs
USACE				Ludlow Construction			
Field Engineer	1	x	8	Superintendent	0	X	8
				Safety Officer	0	X	8
				Foreman	1	X	8
Advanced Testing	0	x	8	Dump truck Operator	0	X	8
A&J Construction	0	x	8	Excavator Operator	1	X	8
Grela Well Drilling	3	X	8	Skid Steer/Bucket Loader	0	X	8
Fazzino Plumbing	0	X	8	Laborers	2	X	8
United Concrete	0	x	8	Note that some persons operate			
Knapp Engineering	0	x	8	Multiple pieces equipment.			
Apuzzo Electric	0	x	8				
Alarm Systems, Inc.	0	x	8	Sub-contractor	3	X	8
A&R Electrical	0	x	8	Municipal Police Detail	0	X	8
				State Police Detail	0	X	8

Visitors: None.

Pipe Connections, Installations, and Other Work

Ludlow removed a hydrant at Station ~44+12 on Talcott Ridge drive and began the construction of a new driveway apron for the 124 Talcott Ridge Drive property in Middletown. Grela Well Drilling performed well decommissioning activities at the 38 Town House Road, Durham, property, and 7, 29, 41, 95R, 97R, and 172 Maple Avenue, Durham, properties.

Daily Activities – Miscellaneous Activities, Middletown

Ludlow removed a hydrant at Station ~44+12 on Talcott Ridge drive and began the construction of a new driveway apron for the 124 Talcott Ridge Drive property in Middletown.

0757: Ludlow has staged next to the 124 Talcott Ridge Drive, Middletown, property as they prepare to remove the concrete apron from the property's driveway.

0849: Ludlow has removed the hydrant from Station ~44+12 on Talcott Ridge Drive and are currently working on cutting and capping the 6" DIP water line that fed the hydrant.

Res. Representative:	J. Meunier	Date:	6/06/22
-----------------------------	------------	--------------	---------

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	June 6, 2022
Location:	Maple Avenue and Town House Road, Durham; Talcott Ridge Drive, Middletown	Day of Week:	Monday
Project #:	AECOM: 6061487	Report No:	440
Contractor:	Ludlow Construction	Page:	2 of 12

0931: Ludlow continues working at Station ~44+12 on Talcott Ridge Drive where they have removed an old hydrant and cut and capped the 6" DIP water line that serviced it. Ludlow has begun to backfill the excavation they made when removing the hydrant and is compacting the fill with a jumping jack.

1021: Ludlow is removing the concrete apron of the driveway for the 124 Talcott Ridge Drive property.

1115: Ludlow has removed the concrete driveway apron at the 124 Talcott Ridge Drive property and has started to frame out a form where they will pour concrete to replace the apron.

1203: Ludlow continues to build a concrete form for the driveway apron at the 124 Talcott Ridge Drive, Middletown, property.

1307: Ludlow continues to build a concrete form for the driveway apron at the 124 Talcott Ridge Drive, Middletown, property.

1435: Ludlow continues to construct a frame on the footprint of the driveway apron at the 124 Talcott Ridge Drive property where cement will be poured to construct a new apron.

1452: Ludlow continues to construct a frame on the footprint of the driveway apron at the 124 Talcott Ridge Drive property where cement will be poured to construct a new apron.

Daily Activities – Well decommissioning activities, Durham

Grela Well Drilling performed well decommissioning activities at the 38 Town House Road, Durham, property, and 7, 29, 41, 95R, 97R, and 172 Maple Avenue, Durham, properties.

0714: Ludlow has mobilized to the 153 Main Street, Durham, property to fill the ornamental well tile located on the west side of the residence with -3" gravel.

0733: Ludlow is filling in the hole at the 184 Maple Avenue property that was left behind during the removal of the well casing that was located on the east side of the residence.

0907: Grela has set up on at the 7 Maple Avenue, Durham property to finish placing sand and bentonite chips into the well located on the east side of the building.

1002: Grela is continues to place sand into the well located in the east side of the 7 Maple Avenue building. Grela is also placing sand into the easternmost well located on the 38 Town House Road, Durham, property.

1009: Grela is preparing to cut the 6" steel well casing located on the northeast corner of the 172 Maple Avenue, Durham, property.

1041: Grela continues decommissioning activities at the 7 Maple Avenue and 38 Townhouse Road, Durham, properties.

1049: Grela is placing bentonite chips into the well located on the east side of the 7 Maple Avenue building.

1124: Grela has mobilized to the 95R Maple Avenue, Durham, residence where they are decommissioning the well located to the northwest corner of the residence.

Res. Representative:	J. Meunier	Date:	6/06/22
-----------------------------	------------	--------------	---------

AECOM

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	June 6, 2022
Location:	Maple Avenue and Town House Road, Durham; Talcott Ridge Drive, Middletown	Day of Week:	Monday
Project #:	AECOM: 6061487	Report No:	440
Contractor:	Ludlow Construction	Page:	3 of 12

1142: Grela has arrived at the 41 Maple Avenue, Durham, property to pull the pump from the well located on the east side of the house and decommission the well.

1155: Grela continues to place sand into the well located to the northeast of the 95R Maple Avenue residence.

1236: Grela has finished removing the pump from the well located on the east side of the 41 Maple Avenue residence and has begun to place sand into the well casing.

1254: Grela has mobilized to the 29 Maple Avenue, Durham, property to decommission the well located on the east side of the residence.

1332: Grela is decommissioning the well located at the 97R Maple Avenue property.

1404: Grela continues decommissioning the well located at the 97R Maple Avenue property.

1446: Grela continues decommissioning the well located at the 97R Maple Avenue property.

Res. Representative:	<u>J. Meunier</u>	Date:	<u>6/06/22</u>
-----------------------------	-------------------	--------------	----------------

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	June 6, 2022
Location:	Maple Avenue and Town House Road, Durham; Talcott Ridge Drive, Middletown	Day of Week:	Monday
Project #:	AECOM: 6061487	Report No:	440
Contractor:	Ludlow Construction	Page:	4 of 12



Picture 1: Ludlow filling the remaining void within the well tile at the 153 Main Street, Durham, property with - 3" gravel. View to the southeast.

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	June 6, 2022
Location:	Maple Avenue and Town House Road, Durham; Talcott Ridge Drive, Middletown	Day of Week:	Monday
Project #:	AECOM: 6061487	Report No:	440
Contractor:	Ludlow Construction	Page:	5 of 12



Picture 2: Ludlow saw cutting the concrete apron of the 124 Talcott Ridge Driveway in Middletown. View to the northwest.

Res. Representative:

J. Meunier

Date: 6/06/22

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	June 6, 2022
Location:	Maple Avenue and Town House Road, Durham; Talcott Ridge Drive, Middletown	Day of Week:	Monday
Project #:	AECOM: 6061487	Report No:	440
Contractor:	Ludlow Construction	Page:	6 of 12



Picture 3: Ludlow compacting fill after realigning the road box located at Station ~44+12 on Talcott Ridge Drive. View to the north.

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	June 6, 2022
Location:	Maple Avenue and Town House Road, Durham; Talcott Ridge Drive, Middletown	Day of Week:	Monday
Project #:	AECOM: 6061487	Report No:	440
Contractor:	Ludlow Construction	Page:	7 of 12



Picture 4: Grela cutting the 6” steel well casing located on the northeast corner of the 172 Maple Avenue, Durham, property as part of well decommissioning activities. View to the southeast.

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	June 6, 2022
Location:	Maple Avenue and Town House Road, Durham; Talcott Ridge Drive, Middletown	Day of Week:	Monday
Project #:	AECOM: 6061487	Report No:	440
Contractor:	Ludlow Construction	Page:	8 of 12



Picture 5: Ludlow using an excavator to remove concrete from the driveway apron of the 124 Talcott Ridge Drive property. View to the northwest.

Res. Representative:	J. Meunier	Date:	6/06/22
-----------------------------	------------	--------------	---------

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	June 6, 2022
Location:	Maple Avenue and Town House Road, Durham; Talcott Ridge Drive, Middletown	Day of Week:	Monday
Project #:	AECOM: 6061487	Report No:	440
Contractor:	Ludlow Construction	Page:	9 of 12



Picture 6: The well located on the east side of the 41 Maple Avenue, Durham, residence where Grela is preparing to pull the pump from the well and then fill it with sand and bentonite as part of well decommissioning activities. View to the west.

Res. Representative:	J. Meunier	Date:	6/06/22
-----------------------------	------------	--------------	---------

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	June 6, 2022
Location:	Maple Avenue and Town House Road, Durham; Talcott Ridge Drive, Middletown	Day of Week:	Monday
Project #:	AECOM: 6061487	Report No:	440
Contractor:	Ludlow Construction	Page:	10 of 12



Picture 7: Grela placing sand into the well located on the northeast side of the 95R Maple Avenue, Durham, property as part of well decommissioning activities. View to the northeast.

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	June 6, 2022
Location:	Maple Avenue and Town House Road, Durham; Talcott Ridge Drive, Middletown	Day of Week:	Monday
Project #:	AECOM: 6061487	Report No:	440
Contractor:	Ludlow Construction	Page:	11 of 12



Picture 8: Ludlow constructing a concrete form on the footprint of the apron of the driveway for the 124 Talcott Ridge Drive property. View to the northwest.

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	June 6, 2022
Location:	Maple Avenue and Town House Road, Durham; Talcott Ridge Drive, Middletown	Day of Week:	Monday
Project #:	AECOM: 6061487	Report No:	440
Contractor:	Ludlow Construction	Page:	12 of 12



Picture 9: Grela preparing to sand into the well located to the northeast of the 95R Maple Avenue, Durham, residence as part of well decommissioning activities. View to the southeast.

Res. Representative:

J. Meunier

Date: 6/06/22