

# AECOM

## Daily Report

<b>Project:</b>	Durham Meadows Pipeline Installation	<b>Date:</b>	June 16, 2022
<b>Location:</b>	Maple Avenue and Maiden Lane, Durham; Talcott Ridge Drive, Middletown	<b>Day of Week:</b>	Thursday
<b>Project #:</b>	AECOM: 60614871	<b>Report No:</b>	448
<b>Contractor:</b>	Ludlow Construction	<b>Page:</b>	1 of 9

### Weather Conditions

Conditions: Daylight hours: Mostly Cloudy. Wind variable 0-6 mph.  
 Temperature (°F): High 71°F Low 62°F

Contractors & Subcontractors Workfor57				Equipment in Use			
Trade	#	x	hrs	Trade	#	X	hrs
USACE				Ludlow Construction			
Field Engineer	2	x	8	Superintendent	0	X	8
				Safety Officer	0	X	8
Flow Tech	0	X	8	Foreman	1	X	8
Matt Chlor	0	X	8	Dump truck Operator	0	X	8
A&J Construction	0	X	8	Excavator Operator	2	X	8
Grela Well Drilling	3	X	8	Skid Steer/Bucket Loader	1	X	8
Fazzino Plumbing	0	X	8	Laborers	4	X	8
United Concrete	0	X	8	Note that some persons operate			
Knapp Engineering	0	x	8	Multiple pieces equipment.			
Apuzzo Electric	0	x	8				
Alarm Systems, Inc.	0	x	8	Sub-contractor	3	X	8
A&R Electrical	0	x	8	Municipal Police Detail	0	X	8
				State Police Detail	0	X	8

Visitors: None.

### Pipe Connections, Installations, and Other Work

Ludlow installing mixer, and aeration sprayer in water tank in Middletown. Grela Well Drilling and Ludlow performing well decommissioning work on Maple Avenue.

### Daily Activities – Miscellaneous Activities, Middletown

0830: Ludlow crew on shared access driveway side-dressing and seeding along newly paved driveway. Bay Crane setting up hydraulic crane adjacent to water tank for installing tank mixer, and aeration sprayer.

0920: Ludlow crew on shared access driveway continuing side-dressing and seeding. Crane operator delivering tools and supplies to crew on water tank roof.

Approx. 1100: Ludlow installing mixer and aeration sprayer at water tank.

Approx. 1300: Mixer installation complete. Crane crew dismantling crane for mobilization off-site.

Approx. 1400: Road work crew finished loaming and seeding on shared access driveway.

<b>Res. Representative:</b>	A. Bogucki	<b>Date:</b>	6/16/22
-----------------------------	------------	--------------	---------

# AECOM

## Daily Report

<b>Project:</b>	Durham Meadows Pipeline Installation	<b>Date:</b>	June 16, 2022
<b>Location:</b>	Maple Avenue and Maiden Lane, Durham; Talcott Ridge Drive, Middletown	<b>Day of Week:</b>	Thursday
<b>Project #:</b>	AECOM: 60614871	<b>Report No:</b>	448
<b>Contractor:</b>	Ludlow Construction	<b>Page:</b>	2 of 9

### Daily Activities – Miscellaneous activities, Durham

0830: Grela Well Drilling at trailer site collecting supplies to abandon wells on Maple Avenue. Ludlow paving crew adjacent to 63 Maiden Lane.

0930: Grela abandoning well at 133 Maple Avenue.

Approx. 1200: Paving crew completed paving on Maiden Lane. Mobilizing paving crew to Talcott Lane.

13:30 Paving crew installing asphalt on westbound side of Talcott Lane.

**Res. Representative:**

A. Bogucki

**Date:** 6/16/22

## Daily Report

<b>Project:</b>	Durham Meadows Pipeline Installation	<b>Date:</b>	June 16, 2022
<b>Location:</b>	Maple Avenue and Maiden Lane, Durham; Talcott Ridge Drive, Middletown	<b>Day of Week:</b>	Thursday
<b>Project #:</b>	AECOM: 60614871	<b>Report No:</b>	448
<b>Contractor:</b>	Ludlow Construction	<b>Page:</b>	3 of 9



Photo 1: Paving crew adjacent to 35 Maiden Lane. View to the east.

Res. Representative:

A. Bogucki

Date: 6/16/22

## Daily Report

<b>Project:</b>	Durham Meadows Pipeline Installation	<b>Date:</b>	June 16, 2022
<b>Location:</b>	Maple Avenue and Maiden Lane, Durham; Talcott Ridge Drive, Middletown	<b>Day of Week:</b>	Thursday
<b>Project #:</b>	AECOM: 60614871	<b>Report No:</b>	448
<b>Contractor:</b>	Ludlow Construction	<b>Page:</b>	4 of 9



**Photo 2: Tank access Driveway off Talcott Ridge Drive. Crane boom has been assembled adjacent to tank. View to the east.**

**Res. Representative:**

A. Bogucki

**Date:** 6/16/22

## Daily Report

<b>Project:</b>	Durham Meadows Pipeline Installation	<b>Date:</b>	June 16, 2022
<b>Location:</b>	Maple Avenue and Maiden Lane, Durham; Talcott Ridge Drive, Middletown	<b>Day of Week:</b>	Thursday
<b>Project #:</b>	AECOM: 60614871	<b>Report No:</b>	448
<b>Contractor:</b>	Ludlow Construction	<b>Page:</b>	5 of 9



**Photo 3: Equipment and supplies being delivered to workers on tank roof. View to the east.**

<b>Res. Representative:</b>	<u>A. Bogucki</u>	<b>Date:</b>	<u>6/16/22</u>
-----------------------------	-------------------	--------------	----------------

## Daily Report

<b>Project:</b>	Durham Meadows Pipeline Installation	<b>Date:</b>	June 16, 2022
<b>Location:</b>	Maple Avenue and Maiden Lane, Durham; Talcott Ridge Drive, Middletown	<b>Day of Week:</b>	Thursday
<b>Project #:</b>	AECOM: 60614871	<b>Report No:</b>	448
<b>Contractor:</b>	Ludlow Construction	<b>Page:</b>	6 of 9



**Photo 4: Ludlow road crew placing loam and seed off the sides of Shared Access Driveway. View to the west.**

**Res. Representative:**

A. Bogucki

**Date:** 6/16/22

## Daily Report

<b>Project:</b>	Durham Meadows Pipeline Installation	<b>Date:</b>	June 16, 2022
<b>Location:</b>	Maple Avenue and Maiden Lane, Durham; Talcott Ridge Drive, Middletown	<b>Day of Week:</b>	Thursday
<b>Project #:</b>	AECOM: 60614871	<b>Report No:</b>	448
<b>Contractor:</b>	Ludlow Construction	<b>Page:</b>	7 of 9



Photo 5: Tank area after completion of lifting work. View to the east.

Res. Representative:

A. Bogucki

Date: 6/16/22

## Daily Report

<b>Project:</b>	Durham Meadows Pipeline Installation	<b>Date:</b>	June 16, 2022
<b>Location:</b>	Maple Avenue and Maiden Lane, Durham; Talcott Ridge Drive, Middletown	<b>Day of Week:</b>	Thursday
<b>Project #:</b>	AECOM: 60614871	<b>Report No:</b>	448
<b>Contractor:</b>	Ludlow Construction	<b>Page:</b>	8 of 9



**Photo 6: Ludlow crew continuing with loam and seed on Shared Access Driveway. View to the west.**

**Res. Representative:**

A. Bogucki

**Date:** 6/16/22



## Daily Report

<b>Project:</b>	Durham Meadows Pipeline Installation	<b>Date:</b>	June 16, 2022
<b>Location:</b>	Maple Avenue and Maiden Lane, Durham; Talcott Ridge Drive, Middletown	<b>Day of Week:</b>	Thursday
<b>Project #:</b>	AECOM: 60614871	<b>Report No:</b>	448
<b>Contractor:</b>	Ludlow Construction	<b>Page:</b>	9 of 9



Photo 7: Paving crew on Talcott Lane. View to the east.

Res. Representative:

A. Bogucki

Date: 6/16/22