

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	June 17, 2022
Location:	Maple Avenue and Maiden Lane, Durham; Talcott Ridge Drive, Middletown	Day of Week:	Friday
Project #:	AECOM: 6061487	Report No:	449
Contractor:	Ludlow Construction	Page:	1 of 9

Weather Conditions																
Conditions: Daylight hours: Most Sunny. Wind variable 0-6 mph.																
Temperature (°F): High 88°F Low 66°F																
Contractors & Subcontractors Workfor57						Equipment in Use										
Trade		#	x	hrs		Trade		#	X	hrs		Type		#	x	hrs
USACE						Ludlow Construction						Concrete/Asphalt Road Saw		0	x	8
Field Engineer		0	x	8		Superintendent		0	X	8		Dump truck		2	x	8
						Safety Officer		0	X	8		Excavator – Large		1	x	8
Flow Tech		0	X	8		Foreman		1	X	8		Excavator - Mid-Size		0	x	8
Matt Chlor		0	X	8		Dump truck Operator		0	X	8		Excavator - Rubber Wheeled		0	x	8
A&J Construction		0	X	8		Excavator Operator		1	X	8		Skid Steer / Bucket Loader		0	x	8
Grela Well Drilling		3	X	8		Skid Steer/Bucket Loader		0	X	8		Rolling Compactor		1	x	8
Fazzino Plumbing		0	X	8		Laborers		2	X	8		Plate Compactor		0	x	8
United Concrete		0	X	8		Note that some persons operate						Jumping Jack Compactor		0	x	8
Knapp Engineering		0	x	8		Multiple pieces equipment.						Street Sweeper (Broce Broom)		1	x	8
Apuzzo Electric		0	x	8								Material Hopper		0	x	8
Alarm Systems, Inc.		0	x	8		Sub-contractor		3	X	8		Cutoff saw		1	x	8
A&R Electrical		0	x	8		Municipal Police Detail		0	X	8		Light Tower		0	x	8
						State Police Detail		0	X	8						
Visitors: None.																

Daily Activities – Well decommissioning activities, Durham + Miscellaneous Activities, Middletown

0827: Ludlow is at Maiden Lane removing fragments of concrete and transporting them to a different location.

0904: Grela came onsite to 281 Main Street and now is going to Maiden Lane to work wells bringing two vehicles. One carries sand to fill wells with, and the other is a utility truck carrying tools.

0919: Grela is using a pump to remove any excess water out of the well. Slowly pulling out the hose of the well.

0948: Grela has been chlorinated the well and the water table was analyzed in order to know which direction to continue with the well decommissioning, truck has been placed adjacent to the well to empty sand into the well.

1028 Ludlow is at the water tank site working on the wiring for the circulation pump, sprayer, and blower. The blower is not working and needs more maintenance.

1033 Ludlow is at the Talcott Ridge Booster Station removing topsoiling from a truck onto the ground with an excavator around the newly placed asphalt. Ludlow personnel is spreading topsoil that was dumped from the excavator with rakes to even the soil.

Res. Representative:	A. Mora	Date:	6/17/22
-----------------------------	---------	--------------	---------

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	June 17, 2022
Location:	Maple Avenue and Maiden Lane, Durham; Talcott Ridge Drive, Middletown	Day of Week:	Friday
Project #:	AECOM: 6061487	Report No:	449
Contractor:	Ludlow Construction	Page:	2 of 9

1048: Grela is finishing up placing sand into the well using a T pipe to pour the sand and remove the water coming out from the well. As water is being removed from the well sand sediment is also being removed as well. Grela efficiently collects the sand sediment by having it build up in a bucket and then is loaded back onto the truck to be emptied back into the well. In terms of capping, bentonite clay is being inserted at the end of the well afterward.

1152: Ludlow at 281 Main Street loading topsoil to be transported to another location using an excavator and loading truck.

1207: Ludlow is at the Talcott Ridge booster station with more topsoil to continue to place topsoil around newly placed asphalt. The topsoil is being seeded for grass to grow.

1231: Grela is at Mill Pond Lane, welding the monitoring well casing back due to the fact it was connected to the nearby buildings' system systems. Grela placed the old cap back on temporarily until a permanent well cap is determined.

1318: Grela at 93A Maiden Lane shortens a casing of a well by welding a section of the top part of the well and recapping it.

1331: Ludlow is at 29 Maiden Lane backfilling excavated dirt around a newly filled well and replanting a birdhouse that was previously removed during excavation, fully restoring the property to its original state.

1410: Ludlow at 93A Maiden Lane backfilling a well that was excavated to be shortened by subcontractor Grela.

2:32: Ludlow at 281 main St. loading concrete fragments and dirt onto a truck to be transported to a different location

Res. Representative:	<u>A. Mora</u>	Date:	<u>6/17/22</u>
-----------------------------	----------------	--------------	----------------

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	June 17, 2022
Location:	Maple Avenue and Maiden Lane, Durham; Talcott Ridge Drive, Middletown	Day of Week:	Friday
Project #:	AECOM: 6061487	Report No:	449
Contractor:	Ludlow Construction	Page:	3 of 9



Picture 1: Grela is in the process of pulling out the well piping and pump at 29 Maiden Lane.

Res. Representative:	A. Mora	Date:	6/17/22
-----------------------------	---------	--------------	---------

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	June 17, 2022
Location:	Maple Avenue and Maiden Lane, Durham; Talcott Ridge Drive, Middletown	Day of Week:	Friday
Project #:	AECOM: 6061487	Report No:	449
Contractor:	Ludlow Construction	Page:	4 of 9



Picture 2: Grela at 29 Maiden Lane filling the well with sand, and then bentonite clay to fully decommission the well.

Res. Representative:	A. Mora	Date:	6/17/22
-----------------------------	---------	--------------	---------

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	June 17, 2022
Location:	Maple Avenue and Maiden Lane, Durham; Talcott Ridge Drive, Middletown	Day of Week:	Friday
Project #:	AECOM: 6061487	Report No:	449
Contractor:	Ludlow Construction	Page:	5 of 9



Picture 3: Ludlow at the Talcott Ridge Booster Station placing topsoil with an excavator, and having Ludlow personnel to adjust the topsoil placement using rakes.

Res. Representative:

A. Mora

Date: 6/17/22

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	June 17, 2022
Location:	Maple Avenue and Maiden Lane, Durham; Talcott Ridge Drive, Middletown	Day of Week:	Friday
Project #:	AECOM: 6061487	Report No:	449
Contractor:	Ludlow Construction	Page:	6 of 9



Picture 4: Ludlow at end of the common driveway (Water Tank) working on the wiring of the tank aeration blower.

Res. Representative:	A. Mora	Date:	6/17/22
-----------------------------	---------	--------------	---------

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	June 17, 2022
Location:	Maple Avenue and Maiden Lane, Durham; Talcott Ridge Drive, Middletown	Day of Week:	Friday
Project #:	AECOM: 6061487	Report No:	449
Contractor:	Ludlow Construction	Page:	7 of 9



Picture 5: Ludlow loading topsoil onto a loading truck to transported to the Talcott Ridge Booster Station.

Res. Representative:	A. Mora	Date:	6/17/22
-----------------------------	---------	--------------	---------

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	June 17, 2022
Location:	Maple Avenue and Maiden Lane, Durham; Talcott Ridge Drive, Middletown	Day of Week:	Friday
Project #:	AECOM: 6061487	Report No:	449
Contractor:	Ludlow Construction	Page:	8 of 9



Picture 6: Grela at Mill Pond Road removing a section of the old well casing, and replacing it with a new one but retaining the same well cap.

Res. Representative:	A. Mora	Date:	6/17/22
-----------------------------	---------	--------------	---------

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	June 17, 2022
Location:	Maple Avenue and Maiden Lane, Durham; Talcott Ridge Drive, Middletown	Day of Week:	Friday
Project #:	AECOM: 6061487	Report No:	449
Contractor:	Ludlow Construction	Page:	9 of 9



Picture 7: Ludlow at 29 Maiden Lane Backfilling the excavated area, and in the process of fully restoring the area to its previous state.